



Kumar Gaurav Agarwal & Co.

B 276, 1st Floor, Outer Ring Road, C.R. Park, New Delhi 110019 | Tel. : 011-47089995 / 011 26271590
Mobile : 9891499995 | Email : gaurav@kgac.in | Web : www.kgac.in

CHARTERED ACCOUNTANTS CERTIFICATE

To Whomsoever It May Concern

This is to certify that we have examined the books of accounts of Maksad Estate & Hardware Pvt Ltd and Eldeco Infrastructure & Properties Ltd ("Who is undertaking the development / construction work of the project"), having its corporate office at 201-212, Splendor Forum, IInd Floor, Jasola District Centre, New Delhi-110025, as produced before us, and on the basis of the same, we hereby certify that as at 30th June, 2019 as below:

REPORT FOR QUARTER ENDING	30 th June, 2019
---------------------------	-----------------------------

Particulars	Information
Project/Phase of the project	ELDECO HI-Street -1
Location	SECTOR-19 ,SONEPAT
Area in acres	1.17 ACRES
HARERA Registration No.	HRERA-PKL-SNP-83-2018 ,DATED-21.12.2018
Name of Licensee	M/S ELDECO INFRASTRUCTURE & PROPERTIES LIMITED, M/S PIGEON PROPERTIES LIMITED, M/S AMAZON INFRA REALATORS LIMITED, M/S MAKSAD ESTATE & HARDWARE PVT LTD, M/S GREEN PARK BUILDTECH PVT LTD, M/S GREEN PARK BUILDWELL LTD
Name of Collaborator	M/S ELDECO INFRASTRUCTURE & PROPERTIES LIMITED, M/S GREEN PARK BUILDWELL LTD, M/S PIGEON PROPERTIES LIMITED, M/S AMAZON INFRA REALATORS LIMITED, M/S MAKSAD ESTATE & HARDWARE LIMITED.
Name of Developer	M/S MAKSAD ESTATE & HARDWARE LIMITED

Sr. No.	Particulars	Amount (in Lacs)	
		Estimated (Column - A)	Incurred & Paid (Column - B)
1.	(I) Land Cost: Cost of land or development rights (as per collaboration agreement), lease premium, lease rent and legal cost	43.16	43.16



Kumar Gaurav Agarwal & Co.

B 276, 1st Floor, Outer Ring Road, C.R. Park, New Delhi 110019 | Tel. : 011-47089995 / 011 26271590
Mobile : 9891499995 | Email : gaurav@kgac.in | Web : www.kgac.in

	Total land cost		
	(II)Development Cost/Cost of Construction:	Estimated (Column -A)	Incurred & Paid (Column -B)
	a. (i) Estimated Cost of Construction / Development	743.17	40.00
	b. Statutory payments (EDC/IDC, taxes, cess, fees, charges and premiums to any statutory authority)	329.90	329.90
	c. Interest paid to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction		
	Total development cost	1116.23	413.06
2.	Total estimated cost of the real estate project (1(I) + 1 (II)) of estimated column –A	1116.23	
3.	Total cost incurred and paid of the real estate project (1(I) + 1 (II)) of Incurred and Paid Column – B	413.06	
4.	Percentage of completion of construction work (as per project architect's certificate by the end of month/quarter)	5.38%	
5.	Proportion of the amount paid till the end of month/quarter towards land and construction cost vis-à-vis the total estimated cost.	37.00%	
6.	Estimated balance cost to be incurred for completion of the project	703.17	
7.	The percentage of remaining work in terms of cost	63.00%	

For Kumar Gaurav Agarwal & Co.
Chartered Accountants
FRN : 021759N

CA Kumar Gaurav
Proprietor
M.No. 501252
Date : 15-07-2019
Place : New Delhi
UDIN: 19501252AAAAEP6009