

ENGINEER'S CERTIFICATE

Date : 11.10.2021

Subject: Certificate of Percentage of Completion of Works in Residential plotted colony admeasuring 130.447 acre situated at sector 34(p), 35 & 36 Rohtak RERA Registration No. 172 of 2017 dated 29.08.2017 .


DTCP License No. 1134-1166 of 2006 dated 22.09.2006, License No. 187 of 2008 dated 08.11.2008, License No, 17 of 2009 dated 31.05.2009, License No. 4 of 2014 dated 21.01.2014 & License no. 2 of 2015 dated 19.06.2015.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Project mentioned above.

Internal & External Development works and common amenities

| Sr. No. | Common Areas and Facilities, Amenities | Expenses incurred Amount in Rs. Lakh till 30.09.2021 | Percentage of Works | Total Estimate Amount in Rs. Lakh |
|---------|---|--|---------------------|-----------------------------------|
| 1 | Internal Roads & Footpaths | 1010.11 | 87% | 1,167.00 |
| 2 | Water Supply | 610.61 | 80% | 763.27 |
| 3 | Sewerage (chamber, lines, Septic Tank, STP) | 590.02 | 84% | 700.02 |
| 4 | Strom Water Drains | 669.76 | 85% | 787.95 |
| 5 | Landscaping & Tree Planting | 164.78 | 87% | 189.40 |
| 6 | Street Lighting | 169.30 | 80% | 211.63 |
| 7 | Community Buildings | 178.22 | 82% | 218.00 |
| 8 | Treatment and disposal of sewage and sullage water | 55.28 | 70% | 78.97 |
| 9 | Fire protection and fire safety requirements | 10.75 | 75% | 14.33 |
| 10 | Electrical meter room, sub-station, receiving station | 285.31 | 35% | 815.16 |
| | Total | 3744.14 | | 4,945.73 |

Signature of Engineer


Sharad Kumar Arora
Senior V.P (Civil)