U.K. GOENKA & CO.

Berrered Account

Chartered Accountants

CA

B.O.: 170/2, Bhudatt Colony,

Ballabgarh, Faridabad-121004 (Haryana) Phone: 0129-2302965, Mobile: 9811747805

Email: skchoudharyca@gmail.com

H.O.: 206, 4	1832/24, Ansari Road
Daryaganj,	New Delhi-110002
Phone : 011	-23267743, 23253343

ef. No.	Date

CHARTERED ACCOUNTANTS CERTIFICATE

Name of	the Project	FORTEASIA THE GRANI	D	
HRERA r	egistration number	HRERA-PKL-JJR-69-201	8	
Name of promoter company		TRUE VILLAS DEVELOPERS PVT. LTD.		
Cost of real estate project		From 01/01/2021 To 31/03/2021		
S. No. Particulars	Amount (in L		acs)	
200		;	Estimated Cost (Column-A)	Incurred & Paid (Column-B)
1 Land Cost:		¥v		-
	(A) I) Acquisition cost of I rights or COD II) Interest cost incurre Cost and III) Legal Cost	,	166.17	00.00
(B) Amount of premium development rights, FS			-	-
	(C) Amounts payable to competent authority or authority to the state or towards stamp duty, transcriptions registration fees etc.	any other statuary central government	, -	-
	SUB TOTAL OF LAND COST		166.17	00.00
2	Development cost/cost of construction:		Amount (in Lacs)	
		Estimated Cost (Column –A)	Incurred & Paid (Column-B)	
	(A) I) Estimated cost of consengineer II) Actual cost of construas the books of account Note: (for adding to tot incurred, minimum of (considered)	uction incurred and paid s as verified by the CA al cost of construction	88.00	123.56
	III) On site expenditure for development of entire project excluding cost of construction as per I) o		48.76	32.82

	overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the construction of the entire phase of the project registered.		
	(B) Payment of taxes, cess, fees, charges, premiums, interest etc. to any statutory authority.	-	
	(C) Interest payable to financial institutions, scheduled banks, non banking financial institution (NBFC) or money lenders on construction finding or money borrowed construction:	-	-
	(D) EDC/IDC	-	-
	Sub-total of Development cost	136.76	156.38
3	Total estimated cost of the real estate project (1+2) of estimated column-A	302.93	1
4	Total cost incurred and paid of the real estate project (1+2) of incurred and paid column-B	156.38	
5	Percentage of completion of construction work (as per project architect's certificate on completion of project) %	•	
6	Proportion of the cost incurred and paid on land cost and construction cost to the total estimated cost	(S. No. 4 /S. No. 3) 51.62%	
7	Amount which can be withdrawn from the designated account. Total estimated cost * proportion of cost incurred and paid.	(S. No. 3 * S. No.6 156.37	5)
8	Less: Amount withdrawn till dated of this certificate as per the books of accounts and bank statement	43.83	
9	Net amount which can be withdrawn from the designated bank account under this certificate.	112.54	

Details of RERA Account:

1	Bank Name	Axis Bank
2	Branch Name	Malviya Nagar, New Delhi
3	Account No.	918020051949770
4	IFSC Code	UTIB0000206

This certificate is being issued as per the requirement of compliance in accordance with RERA rules by the company and Project name- "FORTEASIA THE GRAND" and is based on the records and documents produced before me and explanations provided to me by the management of the company. It is based on the verifications of books of accounts and other related documents.

Further to above, based upon our examination of books of accounts and related records, there is no default in repayment of debt obligations on promoter and all payments has been made on due dates (non compliance, if any to be reported). All statutory approvals as applicable on promoter are also valid on date.

FOR U.K GOENKA & CO.
CHARTERED ACCOUNTANTS

(CA. SURENDER KUMAR CHOUDHARY)

PARTNER

M. No. 095091 FRN NO. 010549N DATED: 21.10.2021

PLACE: FARIDABAD

UDIN: 21095091AAAAOP3967