

## HARYANA REAL ESTATE REGULATORY AUTHORITY, PANCHKULA.

Mini Secretariat (2<sup>nd</sup> and 3<sup>rd</sup> Floor), Sector-1, Panchkula. Telephone No: 0172-2584232, 2585232 E-mail: officer.rera.hry@gmail.com, hrerapkl-hry@gov.in Website: www.haryanarera.gov.in

Extract of the resolution passed by the Haryana Real Estate Regulatory Authority, Panchkula in its meeting held on 02.04.2025.

Item No. 283.25

Extension under Section-6 of the RERA Act, 2016

Promoter: Rajdarbar Builders Private Limited.

Project: "Rajdarbar Spaces" - an Affordable Residential Plotted Colony under

DDJAY on land measuring 5.572 acres situated in Sector-35, Karnal.

Reg. No.: HRERA-PKL-KNL-166-2019 dated 17.10.2019 valid upto 31.12.2023.

Temp ID: 724-2019.

Present: Adv. Tarun Ranga on behalf of promoter

- 1. Vide letter dated 18.01.2024 Promoter had applied on Rep-V for First Extension upto 30.09.2025 (including Covid-19 period of 9 months), in Jan 2024 along with extension fee of Rs. 68,000/- which was first placed before the Authority on 31.01.2024 and last placed on 03.04.2024 in which promoter was directed to submit a detailed resolution plan for completion of the Project with complete receivable and payables, sources of funding etc. duly supported with photographs of the site/construction (with date) which has not been submitted till date.
- 2. The Promoter vide letter dated 09.01.2025 has submitted the following:

## i. Resolution Plan

Name of Facility	Completion %	Completion Date	Cost to be incurred(Lakhs)
Internal Roads and Pavements	70	15.06.2024	33.44



Water Supply System	100	Completed	0	
Storm Water Drainange	100	Completed	0	
STP and Garbage Disposal	80 (STP Work Balance)	15.03.2025	88	
Street Lighting	50	30.07.2024	20.50	
Playgrounds and Parks	50	30.06.2024	20.24	
Under Ground Water Tank	50	15.08.2024	37.22	
Any other	100	Completed	0	
Main Electrical Line 11 KV	100	Completed	0	
Maintenance of the Project			100	
Fotal amount to be incurred			299.4	

- ii. Cash flow for completion of the project:
   Promoter Capital Rs. 8.38 Cr
   Amount to be received from existing allottees Rs. 5.85 Cr
   Total fund available Rs. 14.23 Cr
- iii. Copy of application dated 04.12.2024 for renewal of License No. 96 of 2019 dated 20.08.2019 valid upto 18.08.2024.
- iv. Engineer Certificate dated 13.01.2024 (Progress of work upto 31.12.2023)-

Name of Facility	Work done in %
Internal Roads and Pavements	70
Water Supply System	100
Storm Water Drainange	100
STP and Garbage Disposal	80 ( STP Work Balance)
Street Lighting	50
Playgrounds and Parks	50
Under Ground Water Tank	50
Any other	100
Main Electrical Line 11 KV	100





- 3. After Consideration, the Authority in in its meeting held on 22.01.2025(vide item no. 276.22) decided that the promoter should submit the following documents/information:
  - i. License was valid up to 18.08.2024. Renewal status of license.
  - ii. Updated resolution plan for completion of project as earlier plan was submitted about a year back.
  - iii.Recent CA Certificate, Architect Certificate and Engineer Certificate certifying the progress of project.
  - iv. Upto date QPRs and photographs of site.
- 4. The promoter vide reply dated 24.03.2025 has submitted the following:-
  - 1. In regards to Renewal of Licence No 96 of 2019 dated 20.08.2019 area 5.572 acres we would like to share that DTCP approved vide its letter dated 09.01.2025, extended the period till 19.08.2026.
  - 2. Resolution plan confirming development of project and resolution plan confirming completion date which is mentioned as 30.09.2025. The promoter has submitted the following schedule for completion of balance development works:-

S.no.	Particulars	Completion % as on Dec'24 (based on Architect certificate shared with QPR)	Completion % as on 15.03.2025	Completion dated	Cost to be incurred (in lakhs)
1.	Internal Roads & Pavements	75%	90%	15 <sup>th</sup> June 2025	11.15
2.	Water Supply System	55%	100%	completed	0
3.	Storm Water Drainage	35%	100%	completed	0
4.	Sewerage Treatment & Garbage disposal	50%	80%	completed	88
5.	Street lighting	50%	90%	15 <sup>th</sup> July 2025	4.10
6.	Playground & Parks	45%	90%	15 <sup>th</sup> July 2025	4.05
7.	Under Ground Water tank	80%	90%	31 <sup>st</sup> July 2025	7.44
8.	Any others (main	100%	100%	completed	0



	gate, boundary wall etc)				T
9.	Main electrical line 11 KV	45%	100%	completed	
10.	Maintenance of Project				15.00
		Total a	amount to be in	curred	129.74

- 3. CA Certificate, Architect Certificate (stating percentage of work done as 84.65%) and Engineer Certificate (stating percentage of work done as 84.66%) certifying the progress of the project.
- 4. Upto date QPR (upto Dec. 2024) along with photographs of site.
- 5. The promoter has also submitted that there is change in the revised Layout Plan under 5.572 acres and the brief is as under:-

Particulars	Old Area as per map dated 20.08.2019		Revised Area as per map dated 22.09.2023		Remarks
	Units	Area	Units	Area	
	Are	a under 5.5729	1 Acres	I	
Plotted	98	10069.42 Sq. Mtrs.	128	13126.40 Sq. Mtrs.	Now as per revised approved Map unit No. C7 to C10, C15 to C18, D6 to D14 area 1537.80 Sq. Mtr are mortgaged in revised map.  List Annexed along with additional 30 units breakup.
Commercial	1	0.2183 Acres	Nil	Nil	
Commercial Sites	1	0.5605 Acres	Nil	Nil	

- 6. Consent from 31 plot holders out of 39 sold have been submitted stating that they have no objection if the said licence shall be transferred by the department M/s Rajdarbar Builders Pvt. Ltd.
- 7. Today Adv. Tarun Ranga on behalf of the promoter appeared and submitted that reply had been filed on 24.03.2025. The Authority observed that the consent letters do not relate to



this licence. The consent is also for change of developer and not relating to change of layout plan. The enclosures are also not signed by the authorised signatory. Therefore, the Authority directs the promoter to submit the consent letters relating to the change in layout plan of this licence.

8. Adjourned to 09.07.2025.

9876 00 August 18 August 1

True copy

Executive Director, HRERA, Panchkula

A copy of the above is forwarded to CTP, HRERA Panchkula, for information and taking further action in the matter.

(A (Augus)

(7)