

**NOWARA REALTY LLP**  
**Sector-3, Farukhnagar, Gurgaon (HR)**  
**PERT CHART (Amt in Lakhs)**

S.No.	Tower No.	Activity	Duration		Start Date	Finish Date	2025-2026				2026-2027				2027-2028				2028-2029				2029-2030				
			Months	Days			(Q4) Jan-Mar	(Q1) Apr-June	(Q2) July-Sep	(Q3) Oct-Dec	(Q4) Jan-Mar	(Q1) Apr-June	(Q2) July-Sep	(Q3) Oct-Dec	(Q4) Jan-Mar	(Q1) Apr-June	(Q2) July-Sep	(Q3) Oct-Dec	(Q4) Jan-Mar	(Q1) Apr-June	(Q2) July-Sep	(Q3) Oct-Dec	(Q4) Jan-Mar	(Q1) Apr-June	(Q2) July-Sep	(Q3) Oct-Dec	(Q4) Jan-Mar
1	Tower 1	Sub Structure	2	59	01-01-2026	28-02-2026	305.05	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
2		Super Structure	9	275	01-03-2026	30-11-2026	71.18	213.54	249.13	177.95	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
3		MEP Work	10	306	01-03-2026	31-12-2026	40.67	122.02	142.36	101.69	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
4		Finishing Work	9	275	01-04-2026	31-12-2026	-	213.54	244.04	152.53	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
1	Tower 2	Sub Structure	2	59	01-01-2026	28-02-2026	305.05	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
2		Super Structure	9	275	01-03-2026	30-11-2026	71.18	213.54	249.13	177.95	-	-	-	-	-	-	-	-	-	-	-	-	-				
3		MEP Work	10	306	01-03-2026	31-12-2026	40.67	122.02	142.36	101.69	-	-	-	-	-	-	-	-	-	-	-	-	-				
4		Finishing Work	9	275	01-04-2026	31-12-2026	-	213.54	244.04	152.53	-	-	-	-	-	-	-	-	-	-	-	-	-				
1	Tower 3	Sub Structure	2	59	01-01-2027	28-02-2027	-	-	-	-	305.05	-	-	-	-	-	-	-	-	-	-	-	-				
2		Super Structure	9	275	01-03-2027	30-11-2027	-	-	-	-	71.18	177.95	249.13	213.54	-	-	-	-	-	-	-	-	-				
3		MEP Work	10	306	01-03-2027	31-12-2027	-	-	-	-	40.67	122.02	142.36	101.69	-	-	-	-	-	-	-	-	-				
4		Finishing Work	9	275	01-04-2027	31-12-2027	-	-	-	-	-	213.54	183.03	213.54	-	-	-	-	-	-	-	-	-				
1	Tower 4	Sub Structure	2	59	01-01-2027	28-02-2027	-	-	-	-	305.05	-	-	-	-	-	-	-	-	-	-	-	-				
2		Super Structure	9	275	01-03-2027	30-11-2027	-	-	-	-	71.18	177.95	249.13	213.54	-	-	-	-	-	-	-	-	-				
3		MEP Work	10	306	01-03-2027	31-12-2027	-	-	-	-	40.67	122.02	142.36	101.69	-	-	-	-	-	-	-	-	-				
4		Finishing Work	9	275	01-04-2027	31-12-2027	-	-	-	-	-	213.54	183.03	213.54	-	-	-	-	-	-	-	-	-				
1	Tower 5	Sub Structure	2	59	01-01-2029	28-02-2029	-	-	-	-	-	-	-	-	-	-	-	305.05	-	-	-	-	-				
2		Super Structure	9	275	01-03-2029	30-11-2029	-	-	-	-	-	-	-	-	-	-	-	-	71.18	177.95	284.72	177.95	-				
3		MEP Work	10	306	01-03-2029	31-12-2029	-	-	-	-	-	-	-	-	-	-	-	-	40.67	109.82	142.36	113.89	-				
4		Finishing Work	9	275	01-04-2029	31-12-2029	-	-	-	-	-	-	-	-	-	-	-	-	-	183.03	244.04	183.03	-				
1	Tower 6	Sub Structure	2	60	01-01-2028	28-02-2028	-	-	-	-	-	-	-	305.05	-	-	-	-	-	-	-	-	-				
2		Super Structure	9	275	01-03-2028	30-11-2028	-	-	-	-	-	-	-	-	71.18	213.54	249.13	177.95	-	-	-	-	-				
3		MEP Work	10	306	01-03-2028	31-12-2028	-	-	-	-	-	-	-	-	40.67	142.36	162.70	61.01	-	-	-	-	-				
4		Finishing Work	9	275	01-04-2028	31-12-2028	-	-	-	-	-	-	-	-	-	244.04	213.54	152.53	-	-	-	-	-				
1	Tower 7	Sub Structure	2	60	01-01-2028	28-02-2028	-	-	-	-	-	-	-	305.05	-	-	-	-	-	-	-	-	-				
2		Super Structure	9	275	01-03-2028	30-11-2028	-	-	-	-	-	-	-	-	71.18	213.54	249.13	177.95	-	-	-	-	-				
3		MEP Work	10	306	01-03-2028	31-12-2028	-	-	-	-	-	-	-	-	40.67	142.36	162.70	61.01	-	-	-	-	-				
4		Finishing Work	9	275	01-04-2028	31-12-2028	-	-	-	-	-	-	-	-	-	244.04	213.54	152.53	-	-	-	-	-				
1	Tower 8	Sub Structure	2	59	01-01-2029	28-02-2029	-	-	-	-	-	-	-	-	-	-	-	-	100.18	-	-	-	-				
2		Super Structure	9	275	01-03-2029	30-11-2029	-	-	-	-	-	-	-	-	-	-	-	-	23.38	58.44	93.50	58.44	-				
3		MEP Work	10	306	01-03-2029	31-12-2029	-	-	-	-	-	-	-	-	-	-	-	-	13.36	36.06	46.75	37.40	-				
4		Finishing Work	9	275	01-04-2029	31-12-2029	-	-	-	-	-	-	-	-	-	-	-	-	-	60.11	80.14	60.11	-				
1	Community Centre A	Sub Structure	2	60	01-01-2028	29-02-2028	-	-	-	-	-	-	-	4.90	-	-	-	-	-	-	-	-	-				
2		Super Structure	9	275	01-03-2028	30-11-2028	-	-	-	-	-	-	-	-	1.14	4.58	3.43	2.29	-	-	-	-	-				
3		MEP Work	10	306	01-03-2028	31-12-2028	-	-	-	-	-	-	-	-	0.65	2.62	1.96	1.31	-	-	-	-	-				
4		Finishing Work	9	275	01-04-2028	31-12-2028	-	-	-	-	-	-	-	-	-	3.92	3.43	2.45	-	-	-	-	-				
1	Community Centre B	Sub Structure	2	60	01-01-2028	29-02-2028	-	-	-	-	-	-	-	4.80	-	-	-	-	-	-	-	-	-				
2		Super Structure	9	275	01-03-2028	30-11-2028	-	-	-	-	-	-	-	-	1.12	4.49	3.37	2.23	-	-	-	-	-				
3		MEP Work	10	306	01-03-2028	31-12-2028	-	-	-	-	-	-	-	-	0.64	2.55	1.92	1.28	-	-	-	-	-				
4		Finishing Work	9	275	01-04-2028	31-12-2028	-	-	-	-	-	-	-	-	-	3.84	3.36	2.40	-	-	-	-	-				
1	Commercial 1	Construction and Finishing	12	365	01-07-2026	30-06-2027	-	-	45.85	55.02	45.85	36.68	-	-	-	-	-	-	-	-	-	-	-				
1	Commercial 2	Construction and Finishing	12	366	01-07-2027	30-06-2028	-	-	-	-	-	-	48.03	57.63	48.03	38.42	-	-	-	-	-	-	-				
1	Commercial 3	Construction and Finishing	12	365	01-07-2028	30-06-2029	-	-	-	-	-	-	-	-	-	-	15.95	19.13	15.95	12.76	-	-	-				