

**Annexure- 3c-1****Extent of development:**

Project Name : Sovereign Next (Phase -1)

City/Town : Sector-82A,  
Village Shikohpur, Tehsil – Manesar, District - Gurugram  
State - Haryana

Name of the Developer : Vatika Limited


Complete address of Developer : Vatika Triangle, 4th Floor, Sushant Lok, Phase-1, Block-A, Mehrauli-Gurugram Road, Gurugram-122002

Extent of development							
Tower	Total Planned	Till date			Pending		
	Floors	Structure	Brickwork & Plaster	Finishing	Structure	Brickwork & Plaster	Finishing
A	G+24	G+4			5 <sup>th</sup> to Roof	Ground to Roof	Ground to Roof
C	G+7	G+7	G+7				Ground to Roof
D	G+7	G+7	G+7				Ground to Roof
E	G+7	G+7	G+7				Ground to Roof
F	G+7	G+7	G+7				Ground to Roof
G	G+7	G+7	G+7				Ground to Roof
H	G+7	G+7	G+7				Ground to Roof

Date: 31st July, 2017


  
Signature of the Architect

**ALOK MEHTA**  
(Architect)  
Membership No. CA/98/22931

Signature of the Engineer  
  
**PRITPAL SANTRA**  
 B.C.E., M.C.E.(STRUCT.)  
 F.I.E.-F1212601  
 KMC Empanelled Structural Engineer  
 Class-I, E.S.E. No. 1/58


**Annexure- 3c-1**

EWS	G+3	G+3	G+3				Ground to Roof
Basements	2 Basements	2 Basements	2 Basements				1 <sup>st</sup> & 2 <sup>nd</sup> Basement
Retail	G	Ground	Ground				Ground

The schedule date of completion of above work has been reviewed and verified by undersigned that the progress of the development work is according to the planned schedule & the work can be completed within the time period mentioned below:


- A. Original time period of completion committed to the Allottees as per Annexure- 3b.
- B. Scheduled time period for completion of development- 60 months from this date.

Date: 31st July, 2017



Signature of the Architect

**ALOK MEHTA**  
(Architect)  
Membership No. CA/98/22931



**UTPAL SANTRA**  
B.C.E., M.C.E.(STRUCT.)  
F.I.E.-F1212601  
KMC Empanelled Structural Engineer  
Class-I, E.S.E. No. 1/58

Signature of the Engineer