

FORM REP-1


Part - C-X

1. Financial Information as on 31/12/2019

Particulars		Remarks, if any
i. No. of Flats/Apartments constructed	28	This is the total no of plots available
ii. No. of Flats/ Apartments booked	Nil	Pertaining to plots
iii. Total amount sale value of booked Flats, on the date of application/end of last quarter	Rs Nil	Pertaining to plots booked
iv. Total amount received from the allottees (booked Flats), on the date of application/end of last quarter	Rs Nil	
v. Balance amount to be received from the allottees (booked Flats, after completion), on the date of application/end of last quarter	Rs Nil	Pertaining to plots booked till 31/12/2019
vi. Balance amount due and recoverable from the allottees (booked Flats) as on the date of	Rs Nil	
vii. Amount invested in the project up to the date of application	Rs 6730 Lakh	Including land value
Land cost (If any)	Rs 6431 Lakh	
Apartments	Not Applicable	
Infrastructure	Rs 184 Lakh	
EDC/ Taxes Etc.	Rs 115 Lakh	
iii. Balance cost to be incurred for ompletion of the project and delivery	Rs 3162 Lakh	
a) In respect of existing allottees	Rs Nil	
o) In respect of rest of the project	Rs 3162 Lakh	
x. The amount of loan raised from the anks/ financial institutions/ private ersons against the project	Nil	
nnex detail of the securities furnished the banks/ financial institutions gainst the aforesaid loans in folder C	Not Applicable	
. Total liabilities against the project p-to-date. (Annex details in folder C)	Rs Nil	



Regd. Office: 3rd Floor, 77-B, IFFCO Road, Sector-18, Gurgaon-122015, Haryana, India
Phone: +91-124-352 7369, Fax: +91-124-352 7337
CIN: U70109HR2006PLC036416
www.ModelEconomicTownship.com



2. Financial Information

Particulars	Estimated expenditure planned to be incurred as per service plan estimates or the project report. (In Rs Lakhs)	Actual expenditure incurred upto the date of application (Till 31st December, 2019). (In Rs Lakhs)	
I. INTERNAL ROADS AND PAVEMENTS	921		
II. WATER SUPPLY SYSTEM	474	86	
III. STORM WATER DRAINAGE	373	0	
IV. ELECTRICITY SUPPLY SYSTEM	1110	98	
V. SEWAGE TREATMENT & GARBAGE	242	0	
VI. CLUB HOUSE/COMMUNITY CENTRE		,	
VII. SCHOOL			
VIII. ANY OTHER			
IX. SOLID WASTE COLLECTION & MGMT SYSTEM			
X. CLUBHOUSE	-		
XI. NEIGHBOURHOOD SHOPPING			
XII.HORTICULTURE/GREEN	14	0	
XIII. COVERED PARKING			
XIV. OPEN PARKING			
XV. GARAGES		· · · · · · · · · · · · · · · · · · ·	
XVI. SECURITY SYSTEM		gaterac _{ic} .	
XVII. OTHER FACILITIES AS PER PROJECT REPORT			
XVIII. STREET LIGHTING	56	0	
XIX. CONSULTANCY FEES, GATE COMPLEX ETC	107	0	
XX. STATUTORY CHARGES	165	115	

I hereby declare that the above information and particulars are based on record and are true to the best of my knowledge and belief and nothing has been concealed.

Confied to be collectly compiled from
Basis of Accounts of the client

Chartered Accountants

dha

Sandhya Deepak, Partner

217 Amber Tower Azadpur Comm. Complex, Delhi-33 Ph. 47960000 UDIN: 20507727 AAAAA F 3841 DH 14-02-2020

Mem. No. 507727, FCA, DISA, B. Com.(H)

Signature of Applicant / Authorised Representatives

ий Gurugram

Stamp

Date: 14th February, 2020

Total liabilities against the project as on 31/12/2019 - Nil