

**Annexure- 3c-1****Extent of development:**

Project Name : Vatika Express City (Xpressions for Phase-1)


City/Town : Sector-88A&B,  
Village Harsaru, Sub-Tehsil, Harsaru, District –  
Gurugram, State – Haryana

Name of the Developer : Vatika Limited

Complete address of Developer : Vatika Triangle, 4th Floor, Sushant Lok, Phase-1, Block-A, Mehrauli-Gurugram Road, Gurugram-122002

Extent of development							
Street	Total Planned	Till date			Pending		
	Floors	Structure	Brickwork & Plaster	Finishing	Structure	Brickwork & Plaster	Finishing
H-35 Odd (Plot No 11 to 39) – 14 plots	S+3	S+3	S+2			Roof	Stilt to Roof
H-32 Odd (Plot No 35 to 11) – 12 plots	S+3	S+3	S+2			Roof	Stilt to Roof
H-32 Even (Plot No 34 to 12) – 12 plots	S+3	S+3	S+3				Stilt to Roof
H-33 Odd (Plot No 35 to 11) – 12 plots	S+3	S+3	S+2			Roof	Stilt to Roof

Date: 31st July, 2017



Signature of the Architect

  
UTPAL SANTRA  
B.C.E., M.C.E.(STRUCT.)  
F.I.E.-F1212601  
KMC Empanelled Structural Engineer  
Class-I, E.S.E. No. 1/58

Signature of the Engineer

**ALOK MEHTA**  
(Architect)  
Membership No. CA/98/22931


### Annexure- 3c-1

H-33 Even (Plot No 32 to 12) – 11 plots	S+3	S+2	S+1		Roof	2 <sup>nd</sup> to Roof	Stilt to Roof
H-34 Odd (Plot No 23 to 43) – 11 plots	S+3	S+3	S+3				Stilt to Roof
H-34 Even (Plot No 24 to 48) – 13 plots	S+3	S+3	S+3				Stilt to Roof
H-23 Odd (Plot No 11 to 29) – 9 plots	S+3	S+3	S+3				Stilt to Roof
H-21 Even (Plot No 12 to 32) – 11 plots	S+3	S+3	S+3				Stilt to Roof
H-22 Even (Plot No 12 to 20) – 5 plots	S+3				Stilt to Roof	Stilt to Roof	Stilt to Roof
H-23 Even (Plot No 12 to 28) – 9 plots	S+3	S+3	S+3				Stilt to Roof
H-24 Odd (Plot No 11 to 29) – 9 plots	S+3	S+2	S+1		Roof	2 <sup>nd</sup> to Roof	Stilt to Roof


The schedule date of completion of above work has been reviewed and verified by undersigned that the progress of the development work is according to the planned schedule & the work can be completed within the time period mentioned below:

- A. Original time period of completion committed to the Allottees as per Annexure- 3b.
- B. Scheduled time period for completion of development– 36 months from this date.

Date: 31st July, 2017



Signature of the Architect



UTPAL SANTRA  
B.C.E., M.C.E.(STRUCT.)  
F.I.E.-F1212601  
KMC Empanelled Structural Engineer  
Class-I, E.S.E. No. 1/58

Signature of the Engineer

**ALOK MEHTA**  
(Architect)  
Membership No. CA/98/22931