

PROJECT TIMELINE SUMMARY

GOLF GREENS, SEC-79

PROJECT TIMELINE				Jul-20	Aug-20	Sep-20	Oct-20	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22	Jun-22	Jul-22	Aug-22	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23	Apr-23	May-23	Jun-23	Jul-23	Aug-23	Sep-23	Oct-23	Nov-23	Dec-23	Jan-24	Feb-24	Mar-24	Apr-24	May-24	Jun-24	Jul-24
ACTIVITIES		START	FINISH																																																	
TOWER-A	EXCAVATION	1-Jul-20	8-Jul-20																																																	
	STRUCTURE	10-Jul-20	23-Apr-21																																																	
	MS RAILING	10-Sep-21	4-Nov-23																																																	
	PLUMBING (UPVC)	9-Dec-21	17-Jun-23																																																	
	FIRE FIGHTING HOSE REEL	31-Aug-22	24-Dec-23																																																	
	FLOORING	29-Dec-21	20-Oct-23																																																	
	INTERNAL PAINTING	15-Oct-22	7-May-24																																																	
	ELECTRICAL FIXTURES	5-Oct-22	13-Mar-24																																																	
	LIFT	10-Oct-23	7-Apr-24																																																	
FINAL HANDOVER		8-Mar-24	6-Jun-24																																																	
TOWER - B	EXCAVATION	11-Jul-20	18-Jul-20																																																	
	STRUCTURE	20-Jul-20	23-Jan-22																																																	
	MS RAILING	15-Oct-21	30-Oct-23																																																	
	PLUMBING (UPVC)	14-Mar-22	6-Aug-23																																																	
	FIRE FIGHTING HOSE REEL	25-Sep-22	9-Nov-23																																																	
	FLOORING	24-Mar-22	15-Oct-23																																																	
	INTERNAL PAINTING	24-Dec-22	17-May-24																																																	
	ELECTRICAL FIXTURES	9-Dec-22	18-Mar-24																																																	
	LIFT	12-Oct-23	9-Apr-24																																																	
FINAL HANDOVER		10-Mar-24	8-Jun-24																																																	
Tower C	EXCAVATION	26-Jul-20	2-Aug-20																																																	
	STRUCTURE	4-Aug-20	28-Apr-21																																																	
	MS RAILING	5-Oct-21	30-Oct-23																																																	
	PLUMBING (UPVC)	14-Mar-22	23-Apr-23																																																	
	FIRE FIGHTING HOSE REEL	25-Oct-22	9-Nov-23																																																	
	FLOORING	13-Apr-22	15-Oct-23																																																	
	INTERNAL PAINTING	12-Feb-23	17-May-24																																																	
	ELECTRICAL FIXTURES	7-Jun-22	27-Jun-23																																																	
	LIFT	30-Oct-23	27-Apr-24																																																	
FINAL HANDOVER		28-Mar-24	26-Jun-24																																																	
Tower D	EXCAVATION	5-Aug-20	12-Aug-20																																																	
	STRUCTURE	14-Aug-20	9-Nov-21																																																	
	MS RAILING	10-Oct-21	15-Oct-23																																																	
	PLUMBING (UPVC)	8-Apr-22	18-Apr-23																																																	
	FIRE FIGHTING HOSE REEL	29-Nov-22	24-Nov-23																																																	
	FLOORING	8-May-22	30-Sep-23																																																	
	INTERNAL PAINTING	9-Mar-23	12-May-24																																																	
	ELECTRICAL FIXTURES	2-Jul-22	22-Jun-23																																																	
	LIFT	20-Oct-23	17-Apr-24																																																	
FINAL HANDOVER		18-Mar-24	16-Jun-24																																																	
Tower E	EXCAVATION	15-Aug-20	22-Aug-20																																																	
	STRUCTURE	24-Aug-20	23-May-22																																																	
	MS RAILING	27-Feb-22	25-Oct-23																																																	
	PLUMBING (UPVC)	19-Mar-22	28-Apr-23																																																	
	FIRE FIGHTING HOSE REEL	8-Jan-23	23-Jan-24																																																	
	FLOORING	18-Apr-22	10-Oct-23																																																	
	INTERNAL PAINTING	13-May-23	1-Jun-24																																																	
	ELECTRICAL FIXTURES	17-Jul-22	2-Jul-23																																																	
	LIFT	25-Oct-23	22-Apr-24																																																	
FINAL HANDOVER		23-Mar-24	21-Jun-24																																																	
Tower F	EXCAVATION	16-Jul-20	23-Jul-20																																																	
	STRUCTURE	25-Jul-20	15-Aug-21																																																	
	MS RAILING	8-Oct-21	10-Nov-23																																																	
	PLUMBING (UPVC)	15-Mar-22	17-Aug-23																																																	
	FIRE FIGHTING HOSE REEL	4-Jan-23	20-Nov-23																																																	
	FLOORING	24-May-22	26-Oct-23																																																	
	INTERNAL PAINTING	14-Jan-23	18-May-24																																																	
	ELECTRICAL FIXTURES	30-Dec-22	19-Mar-24																																																	
	LIFT	16-Oct-23	13-Apr-24																																																	
FINAL HANDOVER		14-Mar-24	12-Jun-24																																																	