

PERT CHART : M3M 114 MARKET										
Particulars	% Completion till date of application	Start	Finish	Apr-Jun 2022	Jul-Sep 2022	Oct -Dec 2022	Jan-Mar 2023	Apr-Jun 2023	Jul-Sep 2023	Oct -Dec 2023
Infrastructure Services										
Roads and Pavements	0%	May-22	Dec-23	10%	7%	12%	16%	20%	20%	15%
Water Supply	0%	May-22	Dec-23	5%	7%	15%	16%	22%	25%	10%
Sewerage	0%	May-22	Dec-23	5%	7%	15%	16%	22%	25%	10%
Electrification	0%	Oct-22	Dec-23	0%	0%	5%	15%	25%	30%	25%
Storm Water drainage	0%	May-22	Dec-23	5%	7%	15%	16%	22%	25%	10%
Parks and Play grounds	0%	Jul-22	Dec-23	0%	5%	5%	20%	30%	20%	20%
Street Light	0%	Jul-22	Dec-23	0%	5%	0%	15%	25%	30%	25%
Security	0%	Jan-23	Dec-23	0%	0%	0%	25%	25%	25%	25%
STP (other than structural works)	0%	Jul-22	Dec-23	0%	10%	0%	25%	25%	20%	20%
Underground tank (other than structural works)	0%	Jul-22	Dec-23	0%	20%	0%	20%	20%	20%	20%
Rain water harvesting	0%	Jul-22	Dec-23	0%	12%	15%	16%	22%	25%	10%
Electrical sub station (other than str works)	0%	Jul-22	Dec-23	0%	10%	0%	25%	25%	20%	20%
Boundary Wall	0%	May-22	Dec-23	10%	5%	15%	20%	25%	20%	5%

Note:

- The time lines for various stages of construction as provided above are only indicative in nature and are intended to only provide visibility on various stages of construction. - The timelines for each stage of construction may differ.
- The Promoter shall not be liable for any delay to the overall timelines of the project for reasons beyond the reasonable control of the Promoters.
- If a particular progress linked milestone is achieved earlier, the promoter will prepone raising of the payment demand accordingly