

| ID | Task Name                                        | Duration         | Start               | Finish              | 2022 |    | 2023 |    | 2024 |    | 2025 |    | 2026 |    | 2027 |
|----|--------------------------------------------------|------------------|---------------------|---------------------|------|----|------|----|------|----|------|----|------|----|------|
|    |                                                  |                  |                     |                     | H1   | H2 | H1   | H2 | H1   | H2 | H1   | H2 | H1   | H2 | H1   |
| 1  | <b>1 L BLOCK (17 PLOTS), SECTOR 63, GURUGRAM</b> | <b>1239 days</b> | <b>Sat 01-10-22</b> | <b>Wed 30-09-26</b> |      |    |      |    |      |    |      |    |      |    |      |
| 2  | 1.1 Commencement of Work                         | 1 day            | Sat 01-10-22        | Sat 01-10-22        |      |    |      |    |      |    |      |    |      |    |      |
| 3  | <b>1.2 PROJECT EXECUTION</b>                     | <b>1239 days</b> | <b>Sat 01-10-22</b> | <b>Wed 30-09-26</b> |      |    |      |    |      |    |      |    |      |    |      |
| 4  | 1.2.1 Structure Work                             | 950 days         | Sat 01-10-22        | Tue 28-10-25        |      |    |      |    |      |    |      |    |      |    |      |
| 5  | <b>1.2.2 Rough Finishing</b>                     | <b>600 days</b>  | <b>Tue 14-05-24</b> | <b>Tue 21-04-26</b> |      |    |      |    |      |    |      |    |      |    |      |
| 6  | 1.2.2.1 Masonry                                  | 520 days         | Tue 14-05-24        | Sat 17-01-26        |      |    |      |    |      |    |      |    |      |    |      |
| 7  | 1.2.2.2 Plaster                                  | 520 days         | Fri 16-08-24        | Tue 21-04-26        |      |    |      |    |      |    |      |    |      |    |      |
| 8  | <b>1.2.3 Electrical Services</b>                 | <b>630 days</b>  | <b>Wed 28-08-24</b> | <b>Tue 08-09-26</b> |      |    |      |    |      |    |      |    |      |    |      |
| 9  | 1.2.3.1 Electrical 01st Fix                      | 480 days         | Wed 28-08-24        | Tue 17-03-26        |      |    |      |    |      |    |      |    |      |    |      |
| 10 | 1.2.3.2 Electrical 02nd & Final Fix              | 430 days         | Mon 21-04-25        | Tue 08-09-26        |      |    |      |    |      |    |      |    |      |    |      |
| 11 | <b>1.2.4 Plumbing Services</b>                   | <b>630 days</b>  | <b>Wed 28-08-24</b> | <b>Tue 08-09-26</b> |      |    |      |    |      |    |      |    |      |    |      |
| 12 | 1.2.4.1 Plumbing 01st Fix                        | 480 days         | Wed 28-08-24        | Tue 17-03-26        |      |    |      |    |      |    |      |    |      |    |      |
| 13 | 1.2.4.2 Plumbing 02nd & Final Fix                | 400 days         | Tue 27-05-25        | Tue 08-09-26        |      |    |      |    |      |    |      |    |      |    |      |
| 14 | <b>1.2.5 Finishing</b>                           | <b>475 days</b>  | <b>Mon 17-03-25</b> | <b>Fri 25-09-26</b> |      |    |      |    |      |    |      |    |      |    |      |
| 15 | 1.2.5.1 Flooring and Dado                        | 430 days         | Mon 17-03-25        | Tue 04-08-26        |      |    |      |    |      |    |      |    |      |    |      |
| 16 | 1.2.5.2 Doors and Windows Fixing                 | 180 days         | Wed 11-02-26        | Tue 08-09-26        |      |    |      |    |      |    |      |    |      |    |      |
| 17 | 1.2.5.3 Internal Painting Work                   | 120 days         | Sat 09-05-26        | Fri 25-09-26        |      |    |      |    |      |    |      |    |      |    |      |
| 18 | 1.2.5.4 External Façade                          | 120 days         | Sat 09-05-26        | Fri 25-09-26        |      |    |      |    |      |    |      |    |      |    |      |
| 19 | 1.2.6 External Development                       | 120 days         | Sat 09-05-26        | Fri 25-09-26        |      |    |      |    |      |    |      |    |      |    |      |
| 20 | 1.2.7 Project Completion                         | 4 days           | Sat 26-09-26        | Wed 30-09-26        |      |    |      |    |      |    |      |    |      |    |      |

For Adani Brahma Synergy Pvt. Ltd.

Authorised Signatory

Project: MSProj11  
Date: Thu 01-09-22

|                    |  |                       |  |                    |  |
|--------------------|--|-----------------------|--|--------------------|--|
| Task               |  | Inactive Milestone    |  | Finish-only        |  |
| Split              |  | Inactive Summary      |  | External Tasks     |  |
| Milestone          |  | Manual Task           |  | External Milestone |  |
| Summary            |  | Duration-only         |  | Critical           |  |
| Project Summary    |  | Manual Summary Rollup |  | Critical Split     |  |
| External Tasks     |  | Manual Summary        |  | Progress           |  |
| External Milestone |  | Start-only            |  | Deadline           |  |