

**SG-CITY-2 (Sec-37D-5.62 Acres)**  
**TENTATIVE QUATERLY SCHEDULE**

PROJECT TIMELINE				Jan-Mar22	Apr-Jun22	July-Sep22	Oct-Dec22	Jan-Mar23	Apr-Jun23	Jul-Sep23	Oct-Dec23	Jan-Mar24	Apr-Jun24	July-Sep24	Oct-Dec24	Jan-Mar25
SR. NO.	ACTIVITIES	START	FINISH													
STRUCTURE																
1	SUB STRUCTURE (inclusive of excavation, foundation, basements, water proofing, etc.)	Jan'22	June'23	2%	13%	28%	25%	20%	15%							
2	SUPER STRUCTURE (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Apr'22	Sep'23		5%	15%	30%	20%	20%	10%						
MEP																
3	Mechanical (Lifts, Ventilation, etc.)	Jul'23	June'24			5%				30%	30%	30%	10%			
4	Electrical(Conduiting, Wiring, Fixtures, etc.)	Jul'22	Dec'23			5%	15%	30%	20%	20%	10%					
5	Plumbing & Fire Fighting (Piping, pumps and pump room, fixtures, etc.	Jul'22	Mar'24			5%	5%	10%	25%	25%	15%	15%				
FINISHING																
6	Internal Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	Apr'23	Sep'24						15%	15%	15%	20%	20%	15%		
7	External (Plaster, Painting, Façade, etc.)	Jan'24	Mar'25									20%	25%	25%	15%	15%

**SG-CITY-2 (Sec-37D-5.62 Acres)**  
**TENTATIVE QUATERLY SCHEDULE**

PROJECT TIMELINE				Apr-Jun22	July-Sep22	Oct-Dec22	Jan-Mar23
SR. NO.	ACTIVITIES	START	FINISH				
1	SEWERAGE	Apr'22	Mar'23	8%	22%	26%	13%
2	STORM WATER DRAINAGE	Apr'22	Mar'23	3%	9%	11%	5%
3	Water Supply	Apr'22	Mar'23	10%	27%	31%	16%
4	ROADS AND PAVEMENTS	Apr'22	Mar'23	9%	24%	28%	15%
5	PARKING / HORTICULTURE	Apr'22	Mar'23	0%	1%	1%	0%
6	STREET LIGHT	Apr'22	Mar'23	1%	3%	3%	2%

