

ID	Task Name	Start	Finish	Q1 Jan-Mar 23	Q2 Apr-June 23	Q3 July-Sept 23	Q4 Oct-Dec 23	Q5 Jan-Mar 24	Q6 Apr-June 24	Q7 July-Sept 24	Q8 Oct-Dec 24	Q9 Jan-Mar 25	Q10 Apr-June 25	Q11 July-Sept 25	Q12 Oct-Dec 25	Q13 Jan-Mar 26	Q14 Apr-June 26	Q15 July-Sept 26	Q16 Oct-Dec 26
1	DDJAY SCO SECTOR 102 GURGAON	11-Jan-23	9-Aug-26																
1.1	Commencement of Work																		
1.2	EXECUTION																		
1.2.1	Civil Works																		
1.2.1.1	Site Cleaning	11-Jan-23	16-Jan-23	100%															
1.2.1.2	Roads	14-Jan-23	25-Mar-23	100%															
1.2.1.3	Pathways	10-Feb-23	3-Apr-23	80%	20%														
1.2.1.4	Hardscape	13-Feb-23	5-Apr-23	70%	30%														
1.2.1.5	Softscape	18-Feb-23	11-Apr-23	70%	30%														
1.2.1.6	Plot Marking	31-Mar-23	11-Apr-23		100%														
1.2.1.7	Entrance Road Access	18-Feb-23	11-Apr-23	70%	30%														
1.2.2	MEP Works																		
1.2.2.1	Electrification	12-Jan-23	6-Mar-23	100%															
1.2.2.2	Street Light	12-Jan-23	6-Mar-23	100%															
1.2.2.3	Storm and Sewer	12-Jan-23	6-Mar-23	100%															
1.2.2.4	Plumbing - External Drainage & Water Supply	12-Jan-23	6-Mar-23	100%															
1.2.2.5	STP - Civil + MEP	12-Jan-23	23-Mar-23	100%															
1.2.2.6	WTP - Civil + MEP	12-Jan-23	23-Mar-23	100%															
1.2.2.7	Rain water harvesting	12-Jan-23	23-Mar-23	100%															
1.2.2.8	Electrical sub station	12-Jan-23	23-Mar-23	100%															
1.2.3	Site Cleaning	11-Apr-23	9-Feb-26		5%	5%	10%	10%	10%	10%	10%	10%	10%	10%	5%	5%	50%	40%	
1.3	Approvals OC and CC Work	10-Feb-26	9-Aug-26																

For ADANI M2K PROJECTS LLP

 AUTHORISED SIGNATORY