

Project - "THE ANTALYAS" being developed by Navraj Infratech Pvt. Ltd., Sector -37-D, Gurugram

PERT CHART for construction of Towers / Blocks 1 to 11

Block-1

Particulars	% of Completion till the date of application	Tentative Completion Date	Jan-Mar23	Apr-Jun23	Jul-Sep23	Oct-Dec23	Jan-Mar24	Apr-Jun24	Jul-Sep24	Oct-Dec24	Jan-Mar25	Apr-Jun25	Jul-Sep25	Oct-Dec25	Jan-Mar26	Apr-Jun26	Jul-Sep26
Sub Structure	0%	Jun-23	50%	50%													
Super Structure	0%	Sep-24			17%	17%	22%	22%	22%								
MEP	0%	Dec-25			4%	4%	6%	6%	6%	9%	15%	15%	20%	15%			
Finishing	0%	Dec-25							15%	15%	20%	20%	20%	10%			

Block-2

Particulars	% of Completion till the date of application	Tentative Completion Date	Jan-Mar23	Apr-Jun23	Jul-Sep23	Oct-Dec23	Jan-Mar24	Apr-Jun24	Jul-Sep24	Oct-Dec24	Jan-Mar25	Apr-Jun25	Jul-Sep25	Oct-Dec25	Jan-Mar26	Apr-Jun26	Jul-Sep26
Sub Structure	0%	Sep-23		50%	50%												
Super Structure	0%	Dec-24				19%	19%	19%	19%	24%							
MEP	0%	Mar-26				5%	5%	5%	5%	6%	9%	15%	15%	20%	15%		
Finishing	0%	Mar-26								15%	15%	20%	20%	20%	10%		

Block-3

Particulars	% of Completion till the date of application	Tentative Completion Date	Jan-Mar23	Apr-Jun23	Jul-Sep23	Oct-Dec23	Jan-Mar24	Apr-Jun24	Jul-Sep24	Oct-Dec24	Jan-Mar25	Apr-Jun25	Jul-Sep25	Oct-Dec25	Jan-Mar26	Apr-Jun26	Jul-Sep26
Sub Structure	0%	Dec-23			50%	50%											
Super Structure	0%	Mar-25					19%	19%	19%	19%	24%						
MEP	0%	Jun-26					5%	5%	5%	5%	6%	9%	15%	15%	20%	15%	
Finishing	0%	Jun-26									15%	15%	20%	20%	20%	10%	

Block-4

Particulars	% of Completion till the date of application	Tentative Completion Date	Jan-Mar23	Apr-Jun23	Jul-Sep23	Oct-Dec23	Jan-Mar24	Apr-Jun24	Jul-Sep24	Oct-Dec24	Jan-Mar25	Apr-Jun25	Jul-Sep25	Oct-Dec25	Jan-Mar26	Apr-Jun26	Jul-Sep26
Sub Structure	0%	Feb-24			10%	60%	30%										
Super Structure	0%	Jun-25					5%	19%	19%	19%	19%	19%					

MEP	0%	Sep-26						1%	5%	5%	5%	5%	5%	9%	15%	15%	20%	15%
Finishing	0%	Sep-26										5%	15%	15%	15%	20%	20%	10%

Particulars	% of Completion till the date of application	Tentative Completion Date	Jan-Mar23	Apr-Jun23	Jul-Sep23	Oct-Dec23	Jan-Mar24	Apr-Jun24	Jul-Sep24	Oct-Dec24	Jan-Mar25	Apr-Jun25	Jul-Sep25	Oct-Dec25	Jan-Mar26	Apr-Jun26	Jul-Sep26
Sub Structure	0%	Dec-23				100%											
Super Structure	0%	Mar-25					12.50%	12.50%	25%	25%	25%						
MEP	0%	Jul-26					3%	3%	6%	6%	6%	6%	15%	15%	15%	20%	5%
Finishing	0%	Jul-26									15%	15%	15%	15%	15%	20%	5%

Block-10

Particulars	% of Completion till the date of application	Tentative Completion Date	Jan-Mar23	Apr-Jun23	Jul-Sep23	Oct-Dec23	Jan-Mar24	Apr-Jun24	Jul-Sep24	Oct-Dec24	Jan-Mar25	Apr-Jun25	Jul-Sep25	Oct-Dec25	Jan-Mar26	Apr-Jun26	Jul-Sep26
Sub Structure	0%	Dec-23				100%											
Super Structure	0%	Mar-25					12.50%	12.50%	25%	25%	25%						
MEP	0%	Jul-26					3%	3%	6%	6%	6%	6%	15%	15%	15%	20%	5%
Finishing	0%	Jul-26									15%	15%	15%	15%	15%	20%	5%

Block-11

Particulars	% of Completion till the date of application	Tentative Completion Date	Jan-Mar23	Apr-Jun23	Jul-Sep23	Oct-Dec23	Jan-Mar24	Apr-Jun24	Jul-Sep24	Oct-Dec24	Jan-Mar25	Apr-Jun25	Jul-Sep25	Oct-Dec25	Jan-Mar26	Apr-Jun26	Jul-Sep26
Sub Structure	0%	Dec-23				100%											
Super Structure	0%	Mar-25					12.50%	12.50%	25%	25%	25%						
MEP	0%	Jul-26					3%	3%	6%	6%	6%	6%	15%	15%	15%	20%	5%
Finishing	0%	Jul-26									15%	15%	15%	15%	15%	20%	5%