

PERT CHART for Town Square II				
S No.	Activity Description	Projected Start Date	Projected Completion Dates	% Completion
1	Excavation	10-Apr-18	5-May-18	100%
2	Substructure			
2.1	Foundation Work up to B3	25-Apr-18	20-May-18	100%
2.2	B3	7-May-18	19-Jun-18	100%
2.3	B2	4-Jun-18	19-Jul-18	100%
2.4	B1	4-Jul-18	18-Aug-18	100%
3	Superstructure Work on Block A1,A2 & B	28-Aug-18	31-Mar-19	100%
3.1	Wing-A (Part-01) [3 Basement+G+2]	28-Aug-18	11-Nov-18	100%
3.2	Wing-A (Part-02) [3 Basement+G+3]	7-Sep-18	16-Dec-18	100%
3.3	Wing-B [3 Basement+G+7]	12-Sep-18	31-Mar-19	100%
4	Finishing Works on Block A1,A2 & B	22-Oct-18	24-Dec-20	48%
4.1	Wing-A (Part-01) [3 Basement+G+2]	22-Oct-18	25-Mar-20	70%
4.2	Wing-A (Part-02) [3 Basement+G+3]	26-Nov-18	23-Jun-20	70%
4.3	Wing-B [3 Basement+G+7]	21-Aug-19	24-Dec-20	0%
5	Common Areas Works on Block A1,A2 & B	22-Apr-19	24-Apr-21	17%
5.1	Wing-A (Part-01) [3 Basement+G+2]	22-Apr-19	25-Mar-20	30%
5.2	Wing-A (Part-02) [3 Basement+G+3]	21-Jun-19	23-Jun-20	30%
5.3	Wing-B [3 Basement+G+7]	21-Nov-19	24-Apr-21	0%
6	External Finishing Works on Block A1,A2 & B	21-Oct-19	24-Mar-21	5%
6.1	Wing-A (Part-01) [3 Basement+G+2]	5-Mar-20	25-Mar-20	70%
6.2	Wing-A (Part-02) [3 Basement+G+3]	3-Jun-20	23-Jun-20	70%
6.3	Wing-B [3 Basement+G+7]	21-Oct-19	24-Mar-21	0%
7	MEP	24-Dec-18	2-Aug-21	27%
7.1	Mechanical	24-Dec-18	2-Aug-21	20%
7.2	Electrical	24-Dec-18	2-Aug-21	30%
7.3	Plumbing	30-Jan-19	2-Aug-21	30%
8	External Development Works	12-May-18	28-Feb-22	59%
9	OC Application	13-Aug-21	1-Mar-22	0%
9.1	Wing-A (Part-01) [3 Basement+G+2]	13-Sep-21	1-Mar-22	0%
9.2	Wing-A (Part-02) [3 Basement+G+3]	13-Sep-21	1-Mar-22	0%
9.3	Wing-B [3 Basement+G+7]	13-Sep-21	1-Mar-22	0%
10	Final Completion / Grant of OC	2-Mar-22	31-Mar-22	0%

For VATIKA LIMITED

Authorised Signatory

For VATIKA LIMITED

Authorised Signatory