

Part-I Tentative quarterly schedule of physical progress stage wise (in case of group housing/ commercial colony)

Tower wise: Wing-A (Part-01)

Sr. No.	Particulars	% of completion till the date of application	Tentative completion date	2019			2020				2021				2022
				Apr-June	July-Sep	Oct-Dec	Jan-Mar	Apr-June	July-Sep	Oct-Dec	Jan-Mar	Apr-June	July-Sep	Oct-Dec	Jan-Mar
1	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	100%	Completed	-	-	-	-	-	-	-	-	-	-	-	-
2	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	100%	Completed	-	-	-	-	-	-	-	-	-	-	-	-
3	MEP														
	(a) Mechanical (lifts, ventilation, etc.)	20%	2-Dec-21	5%	5%	6%	8%	8%	8%	8%	8%	8%	8%	8%	-
	(b) Electrical (conduiting, wiring, fixtures, etc.)	30%	2-Dec-21	6%	6%	6%	6%	6%	6%	6%	6%	6%	8%	8%	-
	(c) Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	30%	2-Dec-21	6%	6%	6%	6%	6%	6%	6%	6%	6%	8%	8%	-
4	Finishing														
	(a) Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	65%	25-Mar-20	8%	9%	9%	9%	-	-	-	-	-	-	-	-
	(b) External (plaster, painting, facade, etc.)	70%	25-Mar-20	7%	7%	8%	8%	-	-	-	-	-	-	-	-

Tower wise: Wing-A (Part-02)

1	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	100%	Completed	-	-	-	-	-	-	-	-	-	-	-	-
2	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	100%	Completed	-	-	-	-	-	-	-	-	-	-	-	-
3	MEP														
	(a) Mechanical (lifts, ventilation, etc.)	20%	2-Dec-21	5%	5%	6%	8%	8%	8%	8%	8%	8%	8%	8%	-
	(b) Electrical (conduiting, wiring, fixtures, etc.)	30%	2-Dec-21	5%	5%	5%	5%	5%	5%	8%	8%	8%	8%	8%	-
	(c) Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	30%	2-Dec-21	5%	5%	5%	5%	5%	5%	8%	8%	8%	8%	8%	-
4	Finishing														
	(a) Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	65%	25-Mar-20	8%	9%	9%	9%	-	-	-	-	-	-	-	-
	(b) External (plaster, painting, facade, etc.)	70%	25-Mar-20	7%	7%	8%	8%	-	-	-	-	-	-	-	-

Tower wise: Wing-B

1	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	100%	Completed	-	-	-	-	-	-	-	-	-	-	-	-
2	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	60%	25-Mar-20	10%	10%	10%	10%	-	-	-	-	-	-	-	-
3	MEP														
	(a) Mechanical (lifts, ventilation, etc.)	0%	2-Dec-21	9%	9%	9%	9%	9%	9%	9%	9%	9%	9%	10%	-
	(b) Electrical (conduiting, wiring, fixtures, etc.)	0%	2-Dec-21	9%	9%	9%	9%	9%	9%	9%	9%	9%	9%	10%	-
	(c) Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	2-Dec-21	9%	9%	9%	9%	9%	9%	9%	9%	9%	9%	10%	-
4	Finishing														
	(a) Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	10%	24-Apr-21	10%	10%	10%	10%	10%	11%	12%	12%	5%	-	-	-
	(b) External (plaster, painting, facade, etc.)	20%	24-Apr-21	10%	10%	10%	10%	10%	10%	10%	9%	1%	-	-	-

For VATIKA LIMITED

Authorised Signatory