

ENGINEER'S CERTIFICATE

Date : 12.01.2022


Subject: Certificate of Percentage of Completion of Works in Residential plotted colony admeasuring 130.447 acre situated at sector 34(p), 35 & 36 Rohtak RERA Registration No. 172 of 2017 dated 29.08.2017 .

DTCP License No. 1134-1166 of 2006 dated 22.09.2006, License No. 187 of 2008 dated 08.11.2008, License No, 17 of 2009 dated 31.05.2009, License No. 4 of 2014 dated 21.01.2014 & License no. 2 of 2015 dated 19.06.2015.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Project mentioned above.

Internal & External Development works and common amenities

Sr. No.	Common Areas and Facilities, Amenities	Expenses incurred Amount in Rs. Lakh till 31.12.2021	Percentage of Works	Total Estimate Amount in Rs. Lakh
1	Internal Roads & Footpaths	1050.30	90%	1,167.00
2	Water Supply	610.61	80%	763.27
3	Sewerage (chamber, lines, Septic Tank, STP)	616.01	88%	700.02
4	Strom Water Drains	669.76	85%	787.95
5	Landscaping & Tree Planting	164.78	87%	189.40
6	Street Lighting	169.30	80%	211.63
7	Community Buildings	207.10	95%	218.00
8	Treatment and disposal of sewage and sullage water	55.28	70%	78.97
9	Fire protection and fire safety requirements	10.75	75%	14.33
10	Electrical meter room, sub-station, receiving station	285.31	35%	815.16
	Total	3839.20		4,945.73


Sharad Kumar Arora
Senior V.P (Civil)
Signature of Engineer