

ABMS DESIGN ASSOCIATES

ARCHITECTS & ENGINEER'S

Annexure A



| Architect's Certificate* | | | |
|---------------------------|--|--|--|
| Report for quarter ending | | 30 th Sep- 2025 | |
| Subject | | Certificate of progress of construction work | |
| 1. | I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans | | |
| | Sr. No. | Particulars | Information |
| | 1. | Project/Phase of the project | Project Area 8093.7 sq mtr , Commercial Cum Residential Colony |
| | 2. | Location | Village Bhatola, Sector-79, Faridabad |
| | 3. | Licensed area in acres | 11.49375 acres |
| | 4. | Area for registration in acres | 1.99 acres |
| | 5. | HARERA registration no. | 111 of 2017 |
| | 6. | Name of licensee | Omaxe World Street Pvt. Ltd |
| | 7. | Name of collaborator | |
| | 8. | Name of developer | Omaxe World Street Pvt. Ltd |
| 2. | Details related to inspection are as under | | |
| | 1. | Date of certifying of percentage of construction work/ site inspection | 13.10.2025 |
| | 2. | Name of Architect/ Architect's firm | ABMS Design Associates |
| | 3. | Date of site inspection | 10.10.2025 |

AROREA BORAH
Regd. Architect
CA/2013/61618

ABMS DESIGN ASSOCIATES



ARCHITECTS & ENGINEER'S

| | | |
|----|---|---------------------|
| 3. | Following technical professionals are appointed by promoter: - (as applicable) | |
| | Sr. No. | Name |
| | 1. Site engineer | Mr. D.C Pant |
| | 2. Structural consultant | Mr. Pankaj Varshney |
| | 3. Proof consultant | |
| | 4. MEP consultant | Mr. Digambar Singh |
| | 5. Site incharge | Mr. Vijay Sharma |
| 4. | I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard. | |
| 5. | I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B. | |

Date: 04.07.2025

:

Yours faithfully,

Place

:

Signature & name (in block letters) with
stamp of architect

Council of architects (CoA) registration no. : CA/2013/61618
Council of architects (CoA) registration valid till (date)


ARURBA BORAH
Regd. Architect
CA/2013/61618

ABMS DESIGN ASSOCIATES

ARCHITECTS & ENGINEER'S



Table – A

| Table – A | | | | |
|---|--|---|---|---|
| Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project) | | | | |
| A1 | Cumulative progress of the project/phase at the end of the quarter. | | | |
| Sr. No. | Project components | Work done value during the quarter | Cumulative work done value till date | Percentage of work done to the total proposed work |
| 1. | Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.) | 0 | 15.94 CR | 100% |
| 2. | Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.) | 3.25 | 39.02 Cr | 95% |
| 3. | MEP | | | |
| | 3.1 Mechanical (lifts, ventilation, etc.) | 0.25 | 0.25 | 10% |
| | 3.2 Electrical (conduiting, wiring, fixtures, etc.) | 0.1 | 2.17 | 35% |
| | 3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.) | 0.1 | 2.04 | 56% |
| 4. | Finishing | | | |
| | 4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas) | 0.20 | 0.70 Cr. | 11% |
| | 4.2 External (plaster, painting, facade, etc.) | 0.13 | 1.10 Cr. | 60% |

APURBA BORAH
Regd. Architect
CA/2013/61618

ABMS DESIGN ASSOCIATES



| ABMS DESIGN ASSOCIATES | | | | | ARCHITECTS & ENGINEER'S | |
|------------------------|--|---------------------------------------|--------------------------|----------------|-----------------------------|----------------|
| Sr. No. | Tasks/ Activity | | Description of work done | | Percentage of proposed work | |
| | Sub-Structure Status | | | | | |
| 1. | Excavation | | Completed | | 100% | |
| 2. | Laying of foundation | | | | | |
| | (i) | Raft | Completed | | 100% | |
| | (ii) | Pile | N/A | | N/A | |
| 3. | Number of basement(s) | | | | | |
| | (i) | Basement Level 1 | Completed | | 100% | |
| | (ii) | Basement level 2* | Completed | | 100% | |
| | (iii) | Basement Level 3 | Completed | | 100% | |
| | (iv) | Basement Level 4 | Completed | | 100% | |
| 4. | Waterproofing of the above sub-structure (wherever applicable) | | | | | |
| | Super-Structure Status | | | | | |
| 5. | Total floors in the tower/ building | | 4 | | 95% | |
| 6. | Total area on each floor | | 12000 | | - | |
| 7. | Stilt floor/ ground floor | | 63600 | | - | |
| 8. | Status of laying of slabs floor wise | | 4 | | 95% | |
| | Cumulative number of slabs in the building/ tower laid by end of quarter | | | | | |
| 9. | Status of construction | | | | | |
| | (i) | Walls on floors | - | | - | |
| | (ii) | Staircase | - | | Structure & Brick Work -85% | |
| | (iii) | Lift wells along with water proofing | - | | 90% | |
| | (iv) | Lift lobbies/ common areas floor wise | - | | Structure Work 85% | |
| 10. | Fixing of door and window frames in flats/ units | | | | | |
| 11. | Status of MEP | | Internal (within flat) | External works | Internal (within flat) | External works |
| | (i) | Mechanical works | - | | 10% | |
| | (ii) | Electrical works including wiring | - | | 35% | |
| | (iii) | Plumbing works | - | | 56% | |
| 12. | Status of wall plastering | | | | | |
| | (i) | External plaster | - | | 50% | |
| | (ii) | Internal plaster | - | | 10% | |
| 13. | Status of wall tiling | | | | | |
| | (i) | In bathroom | - | | 0% | |
| | (ii) | In kitchen | - | | 0% | |
| 14. | Status of flooring | | | | | |
| | (i) | Common areas | - | | 0% | |
| | (ii) | Units/ flats | - | | 0% | |

ARURBA BOR.
Regd. Archite
CA/2013/616

FLAT NO. 3A, HIMGIRI APARTMENTS, POCKET 14, KALKAJI EXTENSION, NEW DELHI 110017

APURBA BORAH
Regd. Architect
CA/2013/61618

ABMS DESIGN ASSOCIATES

ARCHITECTS & ENGINEER'S



| Sr. No. | Tasks/ Activity | | Description of work done | Percentage of total proposed work |
|---------|---|---|--------------------------|-----------------------------------|
| | Sub-Structure Status | | | |
| 15. | Status of white washing | | | |
| | (i) | Internal walls | - | 0% |
| | (ii) | External walls | - | 10% |
| 16. | Status of finishing | | | |
| | (i) | Staircase with railing | - | 10% |
| | (ii) | Lift wells | - | 10% |
| | (iii) | Lift lobbies/ common areas floor wise | - | 0% |
| 17. | Status of installation | | | |
| | (within flat/unit) | | | |
| | (i) | Doors and windows panels | - | 0% |
| | (ii) | Sanitary fixtures | - | 0% |
| | (iii) | Modular kitchen | - | 0% |
| | (iv) | Electrical fittings/ lighting | - | 0% |
| | (v) | Gas piping (if any) | - | 0% |
| | (other than flat/units) | | | |
| | (vi) | Lifts installation | - | 0% |
| | (vii) | Overhead tanks | - | 0% |
| | (viii) | Underground water tank | - | 100% |
| | (ix) | Firefighting fitting and equipment's as per CFO NOC | - | 10% |
| | (x) | Electrical fittings in common areas | - | 50% |
| | (xi) | Compliance to conditions of environment/ CRZ NOC | - | |
| 18. | Waterproofing of terraces | | - | 0% |
| 19. | Entrance lobby finishing | | - | 0% |
| 20. | Status of construction of compound wall | | - | 0% |

Note: (*) extend rows as per requirement.

APUREA BORAH
Regd. Architect
CA/2013/61618

ABMS DESIGN ASSOCIATES

ARCHITECTS & ENGINEER'S



Table - B

| Sr. No. | Common areas and facilities amenities | Proposed (Yes/ No) | Percentage of work done | remarks |
|------------|---|--------------------|-------------------------|---------|
| B-1 | Services | | 20% | |
| 1. | Internal roads & pavements | - | | |
| 2. | Parking | YES | 20% | |
| | Covered no. | YES | 20% | |
| | Open no. | YES | 85% | |
| 3. | Water supply | YES | 85% | |
| 4. | Sewerage (chamber, lines, septic tanks, STP) | YES | 85% | |
| 5. | Storm water drains | YES | 0% | |
| 6. | Landscaping & tree plantation | - | | |
| 7. | Parks and playgrounds | - | | |
| | Fixing of children play equipment's | - | | |
| | Benches | YES | 0% | |
| 8. | Shopping area | YES | 20% | |
| 9. | Street lighting/ electrification | YES | 100% | |
| 10. | Treatment and disposal of sewage and sullage water/ STP | - | | |
| 11. | Solid waste management & disposal | - | | |
| 12. | Water conservation, rain water, harvesting, percolating well/ pit | - | | |
| 13. | Energy management (solar) | - | | |
| 14. | Fire protection and fire safety requirements | - | 50% | |
| 15. | Electrical meter room, sub-station, receiving station | - | | |
| 16. | Other (option to add more) | - | | |
| B-2 | Community building to be transferred to RWA | | | |
| 17. | Community center | - | | |
| 18. | Others | - | | |
| B-3 | Community buildings not to be transferred to RWA/competent authority | | | |
| 19. | Schools | - | | |
| 20. | Dispensary | - | | |
| 21. | Club | - | | |
| 22. | Others | - | | |
| B-4 | Services/ facilities to be transferred to competent authority | | | |
| 23. | * | | | |

Note: (*) extend as per requirement

APURBA BORAH
Regd. Architect
CA/2013/61618