

# SANDEEP SINGH CIVIL ENGINEER

Ref \_\_\_\_\_

Date: 10-10-2025

Annexure B

| Engineer's Certificate    |   |  |
|---------------------------|---|--|
| Report for quarter ending |   | 30.09.2025   |
| Subject                   |   | Certificate of percentage of completion of construction work of the project at the end of the quarter: |
| 1.                        | I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant. |  |
| Sr. No.                   | Particulars   | Information  |
| 1.                        | Project/phase of the project  | HAPPY HOMES EXCLUSIVE PHASE 2  |
| 2.                        | Location  | SECTOR 86, FARIDABAD   |
| 3.                        | Licensed area in acres  | 2.65 ACRES   |
| 4.                        | Area for registration in acres  | 2.65 ACRES   |
| 5.                        | HARERA Registration No.   | 127 OF 2019 DATED 28.06.2019   |

TABLE -A [FOR CIVIL CONSTRUCTION WORKS]


| Schedule of physical progress of Infrastructure and Services – as on 30.09.2025 |                          |                              |                           |                   |         |
|---|--------------------------|------------------------------|---------------------------|-------------------|---------|
| Sr. No.   | Particulars              | Estimated physical progress% | Actual physical progress% | Variance          | Remarks |
| Infrastructure  |                          |                              |                           |                   |         |
| Services  |                          |                              |                           |                   |         |
| 1.  | CIVIL CONSTRUCTION WORKS | 100%                         | 100.00%                   | As per inspection |         |

TABLE -B [FOR INFRASTRUCTURE]

| Schedule of physical progress of Infrastructure and Services – as on 30.09.2025 |                             |                              |                           |                   |         |
|---|-----------------------------|------------------------------|---------------------------|-------------------|---------|
| Sr. No.   | Particulars                 | Estimated physical progress% | Actual physical progress% | Variance          | Remarks |
| Infrastructure  |                             |                              |                           |                   |         |
| Services  |                             |                              |                           |                   |         |
| 2.  | Common areas and facilities | 92.50%                       | 92.50%                    | As per inspection |         |

Yours Faithfully

Engineer



**SANDEEP SINGH**  
**B.TECH (CIVIL ENGINEERING)**  
**533, SECTOR - 17**  
**FARIDABAD - 121002**