

ROHTASH KANWAR

ENGINEER CERTIFICATE
TO WHOM SO EVER IT MAY CONCERN

Report for the Quarter Ending: June-24

Quarter/ Period: June-24

I, Rohtash Kanwar have undertaken this assignment as an Engineer of the Project, situated at the Village-Budena, Sector-81, Faridabad with the name and style of **BPTP District 1 Block B** being developed by **Countrywide Promoters Private Limited**.

Based on the Site Inspection, I certify that as on the date of this certificate, the Percentage of work done in the aforesaid Real Estate Project as registered vide number **HRERA-PKL-FBD-158-2019** under HRERA, Panchkula, is as per table A and B herein below:

Table- A

Sr. No.	Particulars	Amount (in lakhs).
i.)	Total estimated cost for the Infrastructure	1,473.04
ii)	Estimated cost incurred up to <u>June-24</u>	1,437.51
iii)	The balance cost for completion of the remaining Work.	35.53

Table-B

Sr. No.	Particulars	Percentage (%) Completion.
i).	Total Completion Percentage of the construction work as on <u>June-24.</u>	CC Applied
ii)	The Percentage of remaining work	CC Applied

Yours Faithfully,



ROHTASH KANWAR