

<b>Architect's Certificate*</b>		
<b>Report for quarter ending</b>		Q1 (FY 2025-26)
<b>Subject</b>		Certificate of progress of construction work
<b>1.</b>	<b>I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans</b>	
	<b>Sr. No.</b>	<b>Particulars</b>
	1.	Project/Phase of the project
	2.	Location
	3.	Licensed area in acres
	4.	Area for registration in acres
	5.	HARERA registration no.
	6.	Name of licensee
	7.	Name of collaborator
	8.	Name of developer
<b>2.</b>	<b>Details related to inspection are as under</b>	
	1.	Date of certifying of percentage of construction work/ site inspection
	2.	Name of Architect/ Architect's firm
	3.	Date of site inspection

3.	<b>Following technical professionals are appointed by promoter: - (as applicable)</b>	
	<b>Sr. No.</b>	<b>Consultants</b>
		<b>Name</b>
	1.	Site engineer
	2.	Structural consultant
	3.	Proof consultant
	4.	MEP consultant
	5.	Site supervisor/incharge
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.	

Date : 7<sup>th</sup> July, 2025

Place : B-99, Sushant Lok 1,  
Sector 43, Gurugram,  
Haryana, 122001

Council of architects : CA/2000/25713  
(CoA) registration no.

Council of architects : 12/31  
(CoA) registration valid  
till (date)

Yours faithfully,  
**ADITI ARORA**  
Signature & name (in block  
letters) with stamp of  
architect

 

  
**DADA**  
AND PARTNERS  
B-99, SUSHANT LOK-1  
GURGAON-122001

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			4 (2B+G+34)		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		0.0	6.01	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		0.2	26.4	100%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	1.2	3.2	25%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	0.6	3.40	27%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.60	3.00	28%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	2.5	4.57	32%
	4.2	External (plaster, painting, facade, etc.)	0.5	1.7	15%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation				100%	
2.	Laying of foundation				100%	
	(i)	Raft				
	(ii)	Pile			NA	
3.	Number of basement(s) .. 2. ....					
	(i)	Basement Level 1			100%	
	(ii)	Basement level 2*			100%	
4.	Waterproofing of the above sub-structure (wherever applicable)				100%	
	Super-Structure Status					
5.	Total floors in the tower/ building				34 excluding Ground	
6.	Total area on each floor				805 Sq m	
7.	Stilt floor/ ground floor				Ground Floor	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower .....laid by end of quarter				34	
9.	Status of construction					
	(i)	Walls on floors			100%	
	(ii)	Staircase			100%	
	(iii)	Lift wells along with waterproofing			100%	
	(iv)	Lift lobbies/ common areas floor-wise			-	
10.	Fixing of door and window frames in flats/ units				0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works			25%	
	(ii)	Electrical works including wiring			27%	
	(iii)	Plumbing works			28%	
12.	Status of wall plastering					
	(i)	External plaster			0%	
	(ii)	Internal plaster			68%	

13.	Status of wall tiling		
	(i)	In bathroom	45%
	(ii)	In kitchen	45%
14.	Status of flooring		
	(i)	Common areas	0%
	(ii)	Units/ flats	28%
15.	Status of white washing		
	(i)	Internal walls	0%
	(ii)	External walls	35%
16.	Status of finishing		
	(i)	Staircase with railing	70%
	(ii)	Lift wells	0%
	(iii)	Lift lobbies/ common areas floor wise	0%
17.	Status of installation		
	(within flat/unit)		
	(i)	Doors and windows panels	0%
	(ii)	Sanitary fixtures	0%
	(iii)	Modular kitchen	0%
	(iv)	Electrical fittings/ lighting	0%
	(v)	Gas piping (if any)	NA
	(other than flat/units)		
	(vi)	Lifts installation	35%
	(vii)	Overhead tanks	0%
	(viii)	Underground water tank	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	10%
	(x)	Electrical fittings in common areas	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	100%
18.	Waterproofing of terraces		0%
19.	Entrance lobby finishing		0%
20.	Status of construction of compound wall		70%

Note: (\*) extend rows as per requirement.

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)				5 (B+G+25)	
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
5.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)			3.23 Cr	100%
6.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)			14.6 Cr	100%
7.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	0.7	3.0	32%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	0.8	2.4	28%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.4	2.0	27%
8.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.6	3.72	67%
	4.2	External (plaster, painting, facade, etc.)	0.5	2.0	35%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
21.	Excavation				100%	
22.	Laying of foundation					
	(iii)	Raft			100%	
	(iv)	Pile			NA	
23.	Number of basement(s) . . . . .					
	(iii)	Basement Level 1			100%	
	(iv)	Basement level 2*			NA	
24.	Waterproofing of the above sub-structure (wherever applicable)				100%	
	Super-Structure Status					
25.	Total floors in the tower/ building				25 excluding Ground	
26.	Total area on each floor				714.72 Sq m	
27.	Stilt floor/ ground floor				Ground Floor	
28.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower .....laid by end of quarter				25	
29.	Status of construction					
	(v)	Walls on floors			100%	
	(vi)	Staircase			100%	
	(vii)	Lift wells along with water proofing			100%	
	(viii)	Lift lobbies/ common areas floor wise			99%	
30.	Fixing of door and window frames in flats/ units				-	
31.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(iv)	Mechanical works			32%	
	(v)	Electrical works including wiring			28%	
	(vi)	Plumbing works			27%	
32.	Status of wall plastering					
	(iii)	External plaster			NA	

	(iv)	Internal plaster		100%
33.	Status of wall tiling			
	(iii)	In bathroom		90%
	(iv)	In kitchen		90%
34.	Status of flooring			
	(iii)	Common areas		
	(iv)	Units/ flats		80%
35.	Status of white washing			
	(iii)	Internal walls		-
	(iv)	External walls		-
36.	Status of finishing			
	(iv)	Staircase with railing		80%
	(v)	Lift wells		-
	(vi)	Lift lobbies/ common areas floor wise		-
37.	Status of installation			-
	(within flat/unit)			
	(xii)	Doors and windows panels		80%
	(xiii)	Sanitary fixtures		-
	(xiv)	Modular kitchen		-
	(xv)	Electrical fittings/ lighting		-
	(xvi)	Gas piping (if any)		NA
	(other than flat/units)			
	(xvii)	Lifts installation		90%
	(xvii)	Overhead tanks		-
	(xix)	Underground water tank		-
	(xx)	Firefighting fitting and equipment's as per CFO NOC		-
	(xxi)	Electrical fittings in common areas		-
	(xxii)	Compliance to conditions of environment/ CRZ NOC		100%
38.	Waterproofing of terraces			-
39.	Entrance lobby finishing			-
40.	Status of construction of compound wall			95%



Table -					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			6 (B+G+23)		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
9.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)			3.13	100%
10.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)			15.4	100%
11.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	0.8	2.5	28%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	0.8	2.4	30%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.4	2.0	24%
12.	Finishing				
	4.1	Internal	0.4	2.4	34%

		(plaster, tilling, flooring, painting, etc. within units and common areas)				
	4.2	External (plaster, painting, facade, etc.)	0.4	1.6	25%	
Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
41.	Excavation				100%	
42.	Laying of foundation				-	
	(v)	Raft			100%	
	(vi)	Pile			NA	
43.	Number of basement(s) .....					
	(v)	Basement Level 1			100%	
	(vi)	Basement level 2*			NA	
44.	Waterproofing of the above sub-structure (wherever applicable)				-	
	Super-Structure Status					
45.	Total floors in the tower/ building				23 excluding Ground	
46.	Total area on each floor				699 Sq m	
47.	Stilt floor/ ground floor				Ground Floor	
48.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower .....laid by end of quarter				23	
49.	Status of construction					
	(ix)	Walls on floors			100%	
	(x)	Staircase			100%	
	(xi)	Lift wells along with water proofing			99%	
	(xii)	Lift lobbies/ common areas floor wise			99%	
50.	Fixing of door and window frames in flats/ units				-	
51.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works

	(vii)	Mechanical works		28%
	(viii)	Electrical works including wiring		30%
	(ix)	Plumbing works	-	24%
52.		Status of wall plastering		-
	(v)	External plaster	-	-
	(vi)	Internal plaster	-	100%
53.		Status of wall tiling		-
	(v)	In bathroom		60%
	(vi)	In kitchen		60%
54.		Status of flooring		
	(v)	Common areas		-
	(vi)	Units/ flats		43%
55.		Status of white washing		
	(v)	Internal walls		-
	(vi)	External walls		62%
56.		Status of finishing		
	(vii)	Staircase with railing		80%
	(viii)	Lift wells		-
	(ix)	Lift lobbies/ common areas floor wise		-
57.		Status of installation		
		(within flat/unit)		
	(xxii)	Doors and windows panels		52%
	(xxiv)	Sanitary fixtures		-
	(xxv)	Modular kitchen		-
	(xxvi)	Electrical fittings/ lighting		-
	(xxvi)	Gas piping (if any)		NA
		(other than flat/units)		
	(xxvi)	Lifts installation		95%
	(xxix)	Overhead tanks		-
	(xxx)	Underground water tank		-
	(xxxi)	Firefighting fitting and equipment's as per CFO NOC		56%
	(xxxi)	Electrical fittings in common areas		-

## Annexure A

	(xxxi)	Compliance to conditions of environment/ CRZ NOC		100%
58.		Waterproofing of terraces		-
59.		Entrance lobby finishing		-
60.		Status of construction of compound wall		90%

## Annexure A

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			7 (B+G+19)		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
13.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		-	2.97 Cr	100%
14.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	5.7 Cr	100%
15.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	0.2	3.2	99%
	3.2	Electrical (conducting, wiring, fixtures,etc.)	0.1	4.0 cr	98%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.3	3.5	98%
16.	Finishing				

## Annexure A

	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.6	6.2	97%	
	4.2	External (plaster, painting, facade, etc.)	0.2	3.8	95%	
Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
61.	Excavation				100%	
62.	Laying of foundation				-	
	(vii)	Raft			100%	
	(viii)	Pile			NA	
63.	Number of basement(s)					
	(vii)	Basement Level 1			100%	
	(viii)	Basement level 2*			NA	
64.	Waterproofing of the above sub- structure (wherever applicable)				100%	
	Super-Structure Status					
65.	Total floors in the tower/ building				19 excluding Ground	
66.	Total area on each floor				759 Sq m	
67.	Stilt floor/ ground floor				Ground Floor	
68.	Status of laying of slabs floor wise				19	
	Cumulative number of slabs in the building/ tower..... laid by end of quarter				19	
69.	Status of construction					
	(xiii)	Walls on floors			100%	
	(xiv)	Staircase			100%	
	(xv)	Lift wells along with water proofing			100%	
	(xvi)	Lift lobbies/ common areas floor wise			100%	
70.	Fixing of door and window frames in flats/ units				-	
71.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works

Annexure A

	(x)	Mechanical works		99%
	(xi)	Electrical works including wiring		99%
	(xii)	Plumbing works		98%
72.		Status of wall plastering		
	(vii)	External plaster		NA
	(viii)	Internal plaster		100%
73.		Status of wall tiling		
	(vii)	In bathroom		100%
	(viii)	In kitchen		100%
74.		Status of flooring		
	(vii)	Common areas		99%
	(viii)	Units/ flats		99%
75.		Status of white washing		
	(vii)	Internal walls		95%
	(viii)	External walls		100%
76.		Status of finishing		
	(x)	Staircase with railing		100%
	(xi)	Lift wells		100%
	(xii)	Lift lobbies/ common areas floor wise		96%
77.		Status of installation		
		(within flat/unit)		
	(xxxi)	Doors and windows panels		99%
	(xxx)	Sanitary fixtures		15%
	(xxx)	Modular kitchen		NA
	(xxx)	Electrical fittings/ lighting		95%
	(xxx)	Gas piping (if any)		NA
		(other than flat/units)		
	(xxxi)	Lifts installation		100%
	(xl)	Overhead tanks		99%
	(xli)	Underground water tank		-
	(xlii)	Firefighting fitting and equipment's as per CFO NOC		100%
	(xlili)	Electrical fittings in common areas		95%

# Annexure A

	(xliv	Compliance to conditions of environment/ CRZ NOC		100%
78.		Waterproofing of terraces		45%
79.		Entrance lobby finishing		96%
80.		Status of construction of compound wall		100%



## Annexure A

Sr. No.	Common areas and facilities amenities Table - B	Proposed (Yes/ No)	Percentage of work done	remarks
<b>B-1</b>	<b>Services</b>			
1.	Internal roads & pavements	Yes	-	
2.	Parking			
	Covered no. .... .	Yes	-	
	Open no. .... .	Yes	-	
3.	Water supply	Yes	60%	
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	60%	
5.	Storm water drains	Yes	60%	
6.	Landscaping & tree plantation	Yes	20%	
7.	Parks and playgrounds	Yes	20%	
	Fixing of children play equipment's	Yes	-	
	Benches	Yes	-	
8.	Shopping area	NA	-	
9.	Street lighting/ electrification	Yes	10%	
10.	Treatment and disposal of sewage and sullage water/ STP	NA	-	
11.	Solid waste management & disposal	Yes	-	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	10%	
13.	Energy management (solar)	Yes	-	
14.	Fire protection and fire safety requirements	Yes	20%	
15.	Electrical meter room, sub-station, receiving station	Yes	20%	
16.	Other (option to add more)			
<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
17.	Community centre	No	-	
18.	others			
<b>B-3</b>	<b>Community buildings not to be transferred to RWA/competent authority</b>			

19.	Schools	Yes	-	
20.	Dispensary	NA		
21.	Club	NA		
22.	Others			
<b>B-4</b>	<b>Services/ facilities to be transferred to competent authority</b>			
23.	Cumulative Progress		65.0 %	

Note: (\*) extend as per requirement