

TO WHOMSOEVER IT MAY CONCERN

As per Books of Accounts & records produced before us and information & explanation given by **M/s M3M India Pvt. Limited** having its Registered Office at Cabin -1, Unit no. SB/C/5L/Office/008, M3M Urbana, Sector-67, GurugramManesar urban Complex, Gurugram, 122002, Haryana, we hereby **certify that** quarterly progress report for the quarter ended 31st December, 2021 for **M3M Myden** Project at Gurugram is here as under:-

Quarterly Progress Report for the quarter ended

31.12.2021

Head	Amount in Lakhs Only
Expenditure on construction of apartments	212.71
Expenditure on infrastructure & other structure.	
Other costs including EDC, taxes, etc	398.62
Total (Incurred)	611.33
Balance	147.86

Head	Amount in Lakhs Only
Opening Balance (Start of Qtr)	103.56
Amount collected against booked plots	244.30
Amount availed from the bank/ financial institutions	0.00
Amount contributed by the promoters/ his associates	0.00
Any other receipt	411.33
Total	759.19

Head	Amount in Lakhs Only
Opening balance at the beginning of the quarter	103.56
Amount deposited in Escrow Account	244.30
Amount withdrawn during the quarter	200.00
Balance at the end of the quarter	147.86



Money withdrawn by the Promoters for the purpose other than Project-Nil

1. Cumulative Cost Incurred on Construction of the Project	13335.05
2. Percentage of remaining works in terms of Cost	13.04%
3. Estimated Balance cost to be incurred	1999.40

This certificate is being issued for HARERA compliance of the Company .

Yours Faithfully,
For **Sudhir Kumar & Company**
Chartered Accountants
FRN No. 026296N

Sudhir Kumar

(CA Sudhir Kumar)
Proprietor
M.No 501230
UDIN:22501230AAAA-AL4547



Place : Gurugram
Dated : 12.01.2022