

Vivek Garg

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 31st Dec-21

Subject: - Certificate of Percentage of work amount carried out of **PARSVNATH ROYALE PANCHKULA** situated Pocket- B Sector-20, Panchkula Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Apartment/ Building</u>	<u>Infrastructure & Facilities</u>	<u>Total</u>
1	Total Estimated cost of Construction	10609	647	11256
2	Total Cost Incurred till Last Quarter (i.e Sep - 21)	7714	273	7987
3	Cost Incurred During the Quarter 4-2021 (Oct-21 to Dec-21)	78	2	80
4	Total cost Incurred till Dec-21	7792	275	8067
5	Rebate for Un-Finished Item + S.Tax (i.e Sep - 21)	332	0	332
6	Rebate for Un-Finished Item + S.Tax 4-2021 (Oct-21 to Dec-21)	23	0	23
7	Total Rebate for Un-Finished Item + S.Tax till Dec-21	355	0	355
8	Balance Construction Cost	2462	372	2834
9	Balance Construction Cost without Handing Over cost	721	372	1093

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully



VIVEK GARG
Place: BE (C) FIE, MIV
Dated:- C. Engr. (I)