

Arch. Kumud Kanchan

Architecture & Valuation

Planning, Interior & Exterior Designer, Project Consultant

Office Address:-

Office No. 425, 4th Floor

Shree Ram Plaza,

Bank More, Dhanbad.

Mob No: 7633999700

Email id: kumudkanchan28@gmail.com

Annexure-A

55

Architect's Certificate¹

Report for quarter ending		31 th Mar2022
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
	Sr. No.	Particulars
		Information
	1.	Project/Phase of the project
	2.	Location
	3.	Licensed area in acres
	4.	Area for registration in acres
	5.	HARERA registration no.
	6.	Name of licensee
	7.	Name of collaborator
	8.	Name of developer
2.	Details related to inspection are as under	
	1.	Date of certifying of percentage of construction work/ site inspection



Certified True Copy

2.	Name of Architect/ Architect's firm	Mrs. Kumud Kanchan
3.	Date of site inspection	Site inspection date 02.04.2022

3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.	Consultants	Name
	1.	Site engineer	Mr. Prem Sukh
	2.	Structural consultant	M/s Optimization Consultants
	3.	Proof consultant	IIT - Bombay
	4.	MEP consultant	M/s Serene Designs
	5.	Site supervisor/incharge	Mr. Mukul Kansal
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as 31 st December 2021, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date	: 13/04/2022	Yours faithfully, <i>Kumud Kanchan</i> Signature & name (in block letters) with stamp of architect
Place	:	
Council of architects (CoA) registration no.	CA/2006/37532	




Kumud Kanchan
13/04/2022
Certified True Copy

Council of architects (CoA) registration valid till (date)		:31/12/2025		
Table – A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		T-01		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	306	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	1312	1401	92%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	1%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	39	43.52	17%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	27	28	6%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	69	120	16%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%



K. Kanaka
13/04/2022
Certified True Copy

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work		
	Sub-Structure Status					
1.	Excavation		Excavation Completed	100%		
2.	Laying of foundation					
	(i)	Raft	Yes, Completed	100%		
	(ii)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(i)	Basement Level 1	Yes, Completed	100%		
	(ii)	Basement level 2*	Yes, Completed	100%		
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing	100%		
	Super-Structure Status					
5.	Total floors in the tower/ building		38 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		141057.06 Sqft			
7.	Stilt floor/ ground floor		GF Completed	100%		
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower <u>37</u> laid by end of quarter		37 Slabs Completed	100%		
9.	Status of construction					
	(i)	Walls on floors	38 Floors, 38 Completed	100%		
	(ii)	Staircase	38 Floors, 37 Completed	99%		
	(iii)	Lift wells along with water proofing	38 Floors, 36 Completed, WP Pend.	78%		
	(iv)	Lift lobbies/ common areas floor wise	38 Floors, 38 Completed	100%		
10.	Fixing of door and window frames in flats/ units		Wooden Frames, Door UVPC Window	13%		
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yes	Yes	0%	0%
	(ii)	Electrical works including	Yes	Yes	24%	15%



Kaneha
13/04/2022
Certified True Copy

		wiring				
	(iii)	Plumbing works	Yes	Yes	13%	0%
12.	Status of wall plastering					
	(i)	External plaster	Rendering and Minor Cement Based Plaster		0%	
	(ii)	Internal plaster	Gypsum Plaster / Cement Based Plaster		74%	
13.	Status of wall tiling					
	(i)	In bathroom	Ceramic Tiles		39%	
	(ii)	In kitchen	Ceramic Tiles		0%	
14.	Status of flooring					
	(i)	Common areas	Tiling Works		0%	
	(ii)	Units/ flats	Tiling Works		8%	
15.	Status of white washing					
	(i)	Internal walls	OBD/ Acrylic Emulsion		0%	
	(ii)	External walls	External Texture Paint		0%	
16.	Status of finishing					
	(i)	Staircase with railing	Kota Stone Floor with MS Railing		0%	
	(ii)	Lift wells	Shaft Plaster & Waterproofing		0%	
	(iii)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		0%	
17.	Status of installation					
	(within flat/unit)					
	(i)	Doors and windows panels	UPVC Windows		0%	
	(ii)	Sanitary fixtures	Chinaware's& CP Fittings		0%	
	(iii)	Modular kitchen	Yes		0%	
	(iv)	Electrical fittings/ lighting	Switch Sockets		0%	
	(v)	Gas piping (if any)	NA			
	(other than flat/units)					
	(vi)	Lifts installation	3 Nos. Lift including Services Lift		0%	
	(vii)	Overhead tanks	3 Nos. Tank - Domestic, Fire &		0%	



K. Kancha
13/04/2022
Certified True Copy

			Flushing	
	(viii)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(x)	Electrical fittings in common areas.	LED Lights	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	0%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	

Note: (*) extend rows as per requirement.



Kanchan
15/04/2022
Certified True Copy

Table - A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			T-02		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		293	293	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		1177	1221	93%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	0	47	1%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	38	39	25%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	10	10.5	12%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	83	35	68%
	4.2	External (plaster, painting, facade, etc.)	0	0	0%



K. Kanche
13/04/2022
Certified True Copy

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation Completed		100%	
2.	Laying of foundation					
	(iii)	Raft	Completed		100%	
	(iv)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(iii)	Basement Level 1	Yes, Completed		100%	
	(iv)	Basement level 2*	Yes, Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		28 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		120244.79 Sqft			
7.	Stilt floor/ ground floor		Ground Floor Completed		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower 28 laid by end of quarter		28 Slabs Completed		100%	
9.	Status of construction					
	(v)	Walls on floors	28 Floors, 28 Completed		100%	
	(vi)	Staircase	28 Floors, 28 Completed		100%	
	(vii)	Lift wells along with water proofing	28 Floors, 27 Completed, WP Pend.		80%	
	(viii)	Lift lobbies/ common areas floor wise	28 Floors, 27 Completed		100%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames		21%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(iv)	Mechanical works	Yes	Yes	3%	0%
	(v)	Electrical works including wiring	Yes	Yes	25%	16%
	(vi)	Plumbing works	Yes	Yes	12%	0%



K. Kanch
13/04/2022
Certified True Copy

12.	Status of wall plastering			
	(iii)	External plaster	Rendering and Minor Cement Based Plaster	0%
	(iv)	Internal plaster	Gypsum Plaster / Cement Based Plaster	68%
13.	Status of wall tiling			
	(iii)	In bathroom	Ceramic Tiles	25%
	(iv)	In kitchen	Ceramic Tiles	0%
14.	Status of flooring			
	(iii)	Common areas	Tiling Works	0%
	(iv)	Units/ flats	Tiling Works	11%
15.	Status of white washing			
	(iii)	Internal walls	Not yet started	0%
	(iv)	External walls	Not yet started	0%
16.	Status of finishing			
	(iv)	Staircase with railing	Kota Stone Floor with MS Railing	0%
	(v)	Lift wells	Shaft Plaster & Waterproofing	0%
	(vi)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD	0%
17.	Status of installation			
	(within flat/unit)			
	(xii)	Doors and windows panels	UPVC Windows	0%
	(xiii)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(xiv)	Modular kitchen	Yes	0%
	(xv)	Electrical fittings/ lighting	Switch Sockets	0%
	(xvi)	Gas piping (if any)	NA	
	(other than flat/units)			
	(xvii)	Lifts installation	3 Nos. Lift including Services Lift	0%
	(xviii)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(xix)	Underground water tank	Not Applicable for Building, combined for entire Phase	



K. Kanchan
13/04/2022
Certified True Copy

	(xx)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(xxi)	Electrical fittings in common areas	LED Lights	0%
	(xxii)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for entire phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	0%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



Kumudhane
13/04/2022
Certified True Copy

Table – A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			T-03	
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	280	280	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	1092	1172	100%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	47	1%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	32	37	12%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	8	9	17%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	36	61	54%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%



K. Canche
23/04/2022
Certified True Copy

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation Completed		100%	
2.	Laying of foundation					
	(v)	Raft	Completed		100%	
	(vi)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(v)	Basement Level 1	Yes, Completed		100%	
	(vi)	Basement level 2*	Yes, Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		28 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		120244.79 Sqft			
7.	Stilt floor/ ground floor		GF Completed		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower <u>27</u> laid by end of quarter		27 Slabs Completed		100%	
9.	Status of construction					
	(ix)	Walls on floors	28 Floors, 28 Completed		100%	
	(x)	Staircase	28 Floors, 28 Completed		100%	
	(xi)	Lift wells along with water proofing	28 Floors total, 27 Completed, WP Pend.		80%	
	(xii)	Lift lobbies/ common areas floor wise	28 Floors, 26 Completed		96%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames		43%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(vii)	Mechanical works	Yes	Yes	3%	0%
	(viii)	Electrical works including wiring	Yes	Yes	17%	11%
	(ix)	Plumbing works	Yes	Yes	17%	0%
12.	Status of wall plastering					



K. Rancho
26/04/2022
Certified True Copy

	(v)	External plaster	Rendering and Minor Cement Based Plaster	0%
	(vi)	Internal plaster	Gypsum Plaster / Cement Based Plaster	54%
13.	Status of wall tiling			
	(v)	In bathroom	Ceramic Tiles	4%
	(vi)	In kitchen	Ceramic Tiles	0%
14.	Status of flooring			
	(v)	Common areas	Tiling Works	0%
	(vi)	Units/ flats	Tiling Works	0%
15.	Status of white washing			
	(v)	Internal walls	OBD/ Acrylic Emulsion	0%
	(vi)	External walls	External Texture Paint	0%
16.	Status of finishing			
	(vii)	Staircase with railing	Kota Stone Floor with MS Railing	0%
	(viii)	Lift wells	Shaft Plaster & Waterproofing	0%
	(ix)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD	0%
17.	Status of installation			
	(within flat/unit)			
	(xxii)	Doors and windows panels	UPVC Windows	0%
	(xxiv)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(xxv)	Modular kitchen	Yes	0%
	(xxvi)	Electrical fittings/ lighting	Switch Sockets	0%
	(xxvii)	Gas piping (if any)	NA	
	(other than flat/units)			
	(xxviii)	Lifts installation	3 Nos. Lift including Services Lift	0%
	(xxix)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(xxx)	Underground water tank	Not Applicable for Building, combined for entire Phase	



Handwritten signature
13/04/2022
Certified True Copy

	(xxx)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(xxx)	Electrical fittings in common areas	LED Lights	0%
	(xxx)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	0%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. Kanab
13/04/2022
Certified True Copy

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		T-04		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	292	292	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	995	1318	90%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	57	1%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	29	39	19%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	12	12	9%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	50	83	57%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%



K. Kanche
13/04/2022
Certified True Copy

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation Completed		100%	
2.	Laying of foundation					
	(vii)	Raft	Completed		100%	
	(viii)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(vii)	Basement Level 1	Yes, Completed		100%	
	(viii)	Basement level 2*	Yes, Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		37 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		137168.72 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower <u>37</u> laid by end of quarter		37 Slabs Completed		100%	
9.	Status of construction					
	(xiii)	Walls on floors	37 Floors, 31 Completed		84%	
	(xiv)	Staircase	37 Floors, 31 Completed		84%	
	(xv)	Lift wells along with water proofing	37 Floors Total, 36 Completed, WP Pend.		60%	
	(xvi)	Lift lobbies/ common areas floor wise	37 Floors, 37 Completed		100%	
10.	Fixing of door and window frames in flats/ units		Wooden door Frames		13%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(x)	Mechanical works	Yes	Yes	1%	0%
	(xi)	Electrical works including wiring	Yes	Yes	19%	12%
	(xii)	Plumbing works	Yes	Yes	9%	0%
12.	Status of wall plastering					



[Signature]
13/04/2022
Certified True Copy

	(vii)	External plaster	Rendering and Minor Cement Based Plaster	0%
	(viii)	Internal plaster	Gypsum Plaster / Cement Based Plaster	57%
13.	Status of wall tiling			
	(vii)	In bathroom	Ceramic Tiles	19%
	(viii)	In kitchen	Ceramic Tiles	0%
14.	Status of flooring			
	(vii)	Common areas	Tiling Works	0%
	(viii)	Units/ flats	Tiling Works	0%
15.	Status of white washing			
	(vii)	Internal walls	OBD/ Acrylic Emulsion	0%
	(viii)	External walls	External Texture Paint	0%
16.	Status of finishing			
	(x)	Staircase with railing	Kota Stone Floor with MS Railing	0%
	(xi)	Lift wells	Shaft Plaster & Waterproofing	0%
	(xii)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD	0%
17.	Status of installation			
	(within flat/unit)			
	(xxxii)	Doors and windows panels	UPVC Windows	0%
	(xxxv)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(xxxv)	Modular kitchen	Yes	0%
	(xxxv)	Electrical fittings/ lighting	Switch Sockets	0%
	(xxxv)	Gas piping (if any)	NA	
	(other than flat/units)			
	(xxxii)	Lifts installation	3 Nos. Lift including Services Lift	0%
	(xl)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(xli)	Underground water tank	Not Applicable for Building, combined for entire Phase	



K. Khandelwal
13/04/2022

Certified True Copy

	(xlii)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(xliii)	Electrical fittings in common areas	LED Lights	0%
	(xliv)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	0%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	




K. Kanchan
13/04/2022
Certified True Copy

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		T-05		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	292	292	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	64	306	21%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	6	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	1	5	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%



K. Kanaka
13/04/2022
Certified True Copy

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(ix)	Raft	Yes, Completed		100%	
	(x)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(ix)	Basement Level 1	Completed		100%	
	(x)	Basement level 2*	Work in Progress		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		37 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		137168.72 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter		8 Slabs Completed		22%	
9.	Status of construction					
	(xvii)	Walls on floors	37 Floors, completed	03	8%	
	(xvii)	Staircase	37 Floors, completed	08	22%	
	(xix)	Lift wells along with water proofing	37 Floors, completed	08	22%	
	(xx)	Lift lobbies/ common areas floor wise	37 Floors, completed	08	22%	
10.	Fixing of door and window frames in flats/ units		Wooden Frames	Door	0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xiii)	Mechanical works	Yes	Yes	0%	0%
	(xiv)	Electrical works including wiring	Yes	Yes	0%	0%
	(xv)	Plumbing works	Yes	Yes	0%	0%
12.	Status of wall plastering					



K. d. Lancha
13/09/2022
Certified True Copy

	(ix)	External plaster	Rendering and Minor Cement Based Plaster	0%
	(x)	Internal plaster	Gypsum Plaster / Cement Based Plaster	0%
13.	Status of wall tiling			
	(ix)	In bathroom	Ceramic Tiles	0%
	(x)	In kitchen	Ceramic Tiles	0%
14.	Status of flooring			
	(ix)	Common areas	Tiling Works	0%
	(x)	Units/ flats	Tiling Works	0%
15.	Status of white washing			
	(ix)	Internal walls	OBD/ Acrylic Emulsion	0%
	(x)	External walls	External Texture Paint	0%
16.	Status of finishing			
	(xiii)	Staircase with railing	Kota Stone Floor with MS Railing	0%
	(xiv)	Lift wells	Shaft Plaster & Waterproofing	0%
	(xv)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD	0%
17.	Status of installation			
	(within flat/unit)			
	(xlv)	Doors and windows panels	UPVC Windows	0%
	(xlvi)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(xlvi)	Modular kitchen	Yes	0%
	(xlvi)	Electrical fittings/ lighting	Switch Sockets	0%
	(xlix)	Gas piping (if any)	NA	
	(other than flat/units)			
	(l)	Lifts installation	3 Nos. Lift including Services Lift	0%
	(li)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(lii)	Underground water tank	Not Applicable for Building, combined for entire Phase	



K. Kanche
13/04/2022


	(liii)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(liv)	Electrical fittings in common areas	LED Lights	0%
	(lv)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	0%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. K. Kanch
13/04/2022


Certified True Copy

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			T-06	
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	251	251	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	245	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	5	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	4	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%



K. Kanchan
13/04/2022
Certified True Copy

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(xi)	Raft	Completed		100%	
	(xii)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(xi)	Basement Level 1	Completed		100%	
	(xii)	Basement level 2*	Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		28 Floors including Ground Floor, 06 completd		22%	
6.	Total area on each floor (Carpet Area of complete tower)		118475.63 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter		06 Slabs Completed		22%	
9.	Status of construction					
	(xxi)	Walls on floors	28 Floors, 02 completed		0%	
	(xxii)	Staircase	28 Floors, 06 completed		21%	
	(xxiii)	Lift wells along with water proofing	28 Floors, 06 completed		21%	
	(xxiv)	Lift lobbies/ common areas floor wise	28 Floors, 06 completed		21%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames		0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xvi)	Mechanical works	Yes	Yes	0%	0%
	(xvii)	Electrical works including wiring	Yes	Yes	0%	0%
	(xviii)	Plumbing works	Yes	Yes	0%	0%
12.	Status of wall plastering					



Kanchan
13/04/2022
Certified True Copy

	(xi)	External plaster	Rendering and Minor Cement Based Plaster	0%
	(xii)	Internal plaster	Gypsum Plaster / Cement Based Plaster	0%
13.	Status of wall tiling			
	(xi)	In bathroom	Ceramic Tiles	0%
	(xii)	In kitchen	Ceramic Tiles	0%
14.	Status of flooring			
	(xi)	Common areas	Tiling Works	0%
	(xii)	Units/ flats	Tiling Works	0%
15.	Status of white washing			
	(xi)	Internal walls	OBD/ Acrylic Emulsion	0%
	(xii)	External walls	External Texture Paint	0%
16.	Status of finishing			
	(xvi)	Staircase with railing	Kota Stone Floor with MS Railing	0%
	(xvii)	Lift wells	Shaft Plaster & Waterproofing	0%
	(xviii)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD	0%
17.	Status of installation			
	(within flat/unit)			
	(lvi)	Doors and windows panels	UPVC Windows	0%
	(lvii)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(lviii)	Modular kitchen	Yes	0%
	(lix)	Electrical fittings/ lighting	Switch Sockets	0%
	(lx)	Gas piping (if any)	NA	
	(other than flat/units)			
	(lxi)	Lifts installation	3 Nos. Lift including Services Lift	0%
	(lxii)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(lxiii)	Underground water tank	Not Applicable for Building, combined for entire Phase	




Kanchan
13/04/2022
Certified True Copy


	(lxiv)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(lxv)	Electrical fittings in common areas	LED Lights	0%
	(lxvi)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	0%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. Kanchar
13/04/2022
Certified True Copy


Table - A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			T-07		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		285	285	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		243	590	44%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	0	6	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	5	12	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2	External (plaster, painting, façade, etc.)	0	0	0%





K. Kanche
13/04/2022
Certified True Copy

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(xiii)	Raft	Completed		100%	
	(xiv)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(xiii)	Basement Level 1	Completed		100%	
	(xiv)	Basement level 2*	Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		37 Floors including Ground Floor, 17 floor casted		47%	
6.	Total area on each floor (Carpet Area of complete tower)		137168.72 Sqft			
7.	Stilt floor/ ground floor		Ground Floor Comp.		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower 17 laid by end of quarter		17 Slabs Completed		47%	
9.	Status of construction					
	(xxv)	Walls on floors	37 Floors, 12 floors completed		32%	
	(xxvi)	Staircase	37 Floors, 17 floors completed		47%	
	(xxvi)	Lift wells along with water proofing	37 Floors, 17 floors completed		47%	
	(xxvi)	Lift lobbies/ common areas floor wise	37 Floors, 17 floors completed		47%	
10.	Fixing of door and window frames in flats/ units		Wooden Frames	Door	0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xix)	Mechanical works	Yes	Yes	0%	0%
	(xx)	Electrical works including wiring	Yes	Yes	0%	0%
	(xxi)	Plumbing works	Yes	Yes	0%	0%
12.	Status of wall plastering					



K. K. Kanchan
13/04/2022
Certified True Copy

	(xiii)	External plaster	Rendering and Minor Cement Based Plaster	0%
	(xiv)	Internal plaster	Gypsum Plaster / Cement Based Plaster	0%
13.		Status of wall tiling		
	(xiii)	In bathroom	Ceramic Tiles	0%
	(xiv)	In kitchen	Ceramic Tiles	0%
14.		Status of flooring		
	(xiii)	Common areas	Tiling Works	0%
	(xiv)	Units/ flats	Tiling Works	0%
15.		Status of white washing		
	(xiii)	Internal walls	OBD/ Acrylic Emulsion	0%
	(xiv)	External walls	External Texture Paint	0%
16.		Status of finishing		
	(xix)	Staircase with railing	Kota Stone Floor with MS Railing	0%
	(xx)	Lift wells	Shaft Plaster & Waterproofing	0%
	(xxi)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD	0%
17.		Status of installation		
		(within flat/unit)		
	(lxvi)	Doors and windows panels	UPVC Windows	0%
	(lxvii)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(lxix)	Modular kitchen	Yes	0%
	(lxx)	Electrical fittings/ lighting	Switch Sockets	0%
	(lxxi)	Gas piping (if any)	NA	
		(other than flat/units)		
	(lxxii)	Lifts installation	3 Nos. Lift including Services Lift	0%
	(lxxii)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(lxxi)	Underground water tank	Not Applicable for Building, combined for entire Phase	



K. Dandekar
13/04/2022
Certified True Copy

	(lxxv) Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(lxxv) Electrical fittings in common areas	LED Lights	0%
	(lxxv) Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.	Waterproofing of terraces	Brick Bat Coba	0%
19.	Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. Kanchan
13/04/2022
Certified True Copy

Table - A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Convenient Shopping 1		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		0	0	0%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		0	0	0%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	NA	NA	NA
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2	External (plaster, painting, facade, etc.)	0	0	0%

K. Kanchan
Certified True Copy

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Not Yet Started		0%	
2.	Laying of foundation					
	(xv)	Raft	Yes, Not Yet Started		0%	
	(xvi)	Pile	NA			
3.	Number of basement(s)					
	(xv)	Basement Level 1	NA			
	(xvi)	Basement level 2*	NA			
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		1 Floor including Ground Floor			
6.	Total area on each floor(Carpet Area of complete tower)		2669.42 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		0%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter		0 Slabs Completed		0%	
9.	Status of construction					
	(xxix)	Walls on floors	1 Floor, Not Yet Started		0%	
	(xxx)	Staircase	NA			
	(xxxi)	Lift wells along with water proofing	NA			
	(xxxii)	Lift lobbies/ common areas floor wise	1 Floor, Not Yet Started		0%	
10.	Fixing of door and window frames in flats/ units		NA			
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xxii)	Mechanical works	NA	NA		
	(xxiii)	Electrical works including wiring	Yes	Yes	0%	0%
	(xxiv)	Plumbing works	Yes	Yes	0%	0%
12.	Status of wall plastering					
	(xv)	External plaster	Cement	Based	0%	



K. Kanchan
13/04/2022
Certified True Copy

			Plaster	
	(xvi)	Internal plaster	Gypsum Plaster	0%
13.		Status of wall tiling		
	(xv)	In bathroom	Ceramic Tiles	0%
	(xvi)	In kitchen	NA	
14.		Status of flooring		
	(xv)	Common areas	Stone Works	0%
	(xvi)	Units/ flats	IPS Works	0%
15.		Status of white washing		
	(xv)	Internal walls	OBD	0%
	(xvi)	External walls	External Texture Paint	0%
16.		Status of finishing		
	(xxii)	Staircase with railing	NA	
	(xxii)	Lift wells	NA	
	(xxiv)	Lift lobbies/ common areas floor wise	Stone Flooring, OBD	0%
17.		Status of installation		
		(within flat/unit)		
	(lxxv)	Doors and windows panels	Rolling Shutters	0%
	(lxxi)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(lxxx)	Modular kitchen	NA	
	(lxxx)	Electrical fittings/ lighting	Switch Sockets	0%
	(lxxx)	Gas piping (If any)	NA	
		(other than flat/units)		
	(lxxx)	Lifts installation	NA	
	(lxxx)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(lxxx)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(lxxx)	Firefighting fitting and equipment's as per CFO NOC	Fire Hose & Fire Extinguishers	0%
	(lxxx)	Electrical fittings in common areas	LED Lights	0%
	(lxxx)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%




K. Kancho
13/04/2022
Certified True Copy

18.	Waterproofing of terraces	Brick Bat Coba	0%
19.	Entrance lobby finishing	NA	
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. Kanchan
13/04/2022
Certified True Copy


Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Convenient Shopping 2		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	NA	NA	NA
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%






K. Kanaka
13/04/2022
Certified True Copy

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Not Yet Started		0%	
2.	Laying of foundation					
	(xvii)	Raft	Yes, Not Yet Started		0%	
	(xvii)	Pile	NA			
3.	Number of basement(s)					
	(xvii)	Basement Level 1	NA			
	(xvii)	Basement level 2*	NA			
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		1 Floor including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		2182.71 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		0%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter		0 Slabs Completed		0%	
9.	Status of construction					
	(xxx)	Walls on floors	1 Floor, Not Yet Started		0%	
	(xxx)	Staircase	NA			
	(xxx)	Lift wells along with water proofing	NA			
	(xxx)	Lift lobbies/ common areas floor wise	1 Floor, Not Yet Started		0%	
10.	Fixing of door and window frames in flats/ units		NA			
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xxv)	Mechanical works	NA	NA		
	(xxvi)	Electrical works including wiring	Yes	Yes	0%	0%
	(xxvi)	Plumbing works	Yes	Yes	0%	0%
12.	Status of wall plastering					
	(xvii)	External plaster	Cement Based		0%	



K. Kanche
15/04/2022
Certified True Copy

			Plaster	
	(xvii)	Internal plaster	Gypsum Plaster	0%
13.		Status of wall tiling		
	(xvii)	In bathroom	Ceramic Tiles	0%
	(xvii)	In kitchen	NA	
14.		Status of flooring		
	(xvii)	Common areas	Stone Works	0%
	(xvii)	Units/ flats	IPS Works	0%
15.		Status of white washing		
	(xvii)	Internal walls	OBD	0%
	(xvii)	External walls	External Texture Paint	0%
16.		Status of finishing		
	(xxv)	Staircase with railing	NA	
	(xxvi)	Lift wells	NA	
	(xxvi)	Lift lobbies/ common areas floor wise	Stone Flooring, OBD	0%
17.		Status of installation		
		(within flat/unit)		
	(lxxx)	Doors and windows panels	Rolling Shutters	0%
	(xc)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(xci)	Modular kitchen	NA	
	(xcii)	Electrical fittings/ lighting	Switch Sockets	0%
	(xciii)	Gas piping (if any)	NA	
		(other than flat/units)		
	(xciv)	Lifts installation	NA	
	(xcv)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(xcvi)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(xcvii)	Firefighting fitting and equipment's as per CFO NOC	Fire Hose & Fire Extinguishers	0%
	(xcviii)	Electrical fittings in common areas	LED Lights	0%
	(xcix)	Compliance to conditions of environment/ CRZ NOC	Yes	0%



Kundane
13/04/2022

Certified True Copy

18.	Waterproofing of terraces	Brick Bat Coba	0%
19.	Entrance lobby finishing	NA	
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. Anand
13/04/2022

Certified True Copy

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Community Building / Club		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%



K. Kanche
13/04/2022
Certified True Copy

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Not Yet Started		0%	
2.	Laying of foundation					
	(xix)	Raft	Yes, Not Yet Started		0%	
	(xx)	Pile	NA			
3.	Number of basement(s)					
	(xix)	Basement Level 1	NA			
	(xx)	Basement level 2*	NA			
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		4 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		18127 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		0%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter		0 Slabs Completed		0%	
9.	Status of construction					
	(xxxv)	Walls on floors	4 Floors, Not Yet Started		0%	
	(xxxv)	Staircase	4 Floors, Not Yet Started		0%	
	(xxxvi)	Lift wells along with water proofing	4 Floors, Not Yet Started		0%	
	(xl)	Lift lobbies/ common areas floor wise	4 Floors, Not Yet Started		0%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames, Aluminium Frames		0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xxvi)	Mechanical works	Yes	Yes	0%	0%
	(xxix)	Electrical works including wiring	Yes	Yes	0%	0%
	(xxx)	Plumbing works	Yes	Yes	0%	0%
12.	Status of wall plastering					



K. Kanchan
13/04/2022
Certified True Copy

	(xix)	External plaster	Cement Based Plaster	0%
	(xx)	Internal plaster	Gypsum Plaster	0%
13.		Status of wall tiling		
	(xix)	In bathroom	Ceramic Tiles	0%
	(xx)	In kitchen	Ceramic Tiles	0%
14.		Status of flooring		
	(xix)	Common areas	Stone and Tiling Works	0%
	(xx)	Units/ flats	NA	
15.		Status of white washing		
	(xix)	Internal walls	OBD/ Acrylic Emulsion	0%
	(xx)	External walls	External Texture Paint	0%
16.		Status of finishing		
	(xxvi)	Staircase with railing	Stone Floor with Railing	0%
	(xxix)	Lift wells	Shaft Plaster & Waterproofing	0%
	(xxx)	Lift lobbies/ common areas floor wise	Stone/Tile Flooring, OBD/ Acrylic Emulsion	0%
17.		Status of installation		
		(within flat/unit)		
	(c)	Doors and windows panels	Aluminium Windows / Glass Doors/ Flush Doors	0%
	(ci)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(cii)	Modular kitchen	NA	
	(ciii)	Electrical fittings/ lighting	Switch Sockets	0%
	(civ)	Gas piping (if any)	NA	
		(other than flat/units)		
	(cv)	Lifts installation	2 Nos. Lift	0%
	(cvi)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(cvii)	Underground water tank	Not Applicable for Building, combined for entire Phase	



K. Kanche
13/04/22
Certified True Copy

	(cvii) Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(cix) Electrical fittings in common areas	LED Lights	0%
	(cx) Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.	Waterproofing of terraces	Brick Bat Coba	0%
19.	Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. Kanchan
13/04/2022

Certified True Copy

Table - B

Sr. No.	Common areas and facilities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	Services			
1.	Internal roads & pavements	Yes	0%	
2.	Parking			
	Covered no.: 1100	Yes	43%	Cumulative spend Rs. 1703Lacs
	Open no. : 18	Yes	0%	
3.	Water supply	Yes	0%	
4.	Sewerage (chamber, lines, septic tanks)	Yes	0%	
5.	Storm water drains	Yes	0%	
6.	Landscaping & tree plantation	Yes	0%	
7.	Parks and playgrounds	Yes	0%	
	Fixing of children play equipment's	Yes	0%	
	Benches	Yes	0%	
8.	Shopping area	NA		
9.	Street lighting/ electrification	Yes	0%	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	0%	
11.	Solid waste management & disposal	Yes	0%	Composter is being provided
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	0%	
13.	Energy management (solar)	Yes	0%	Solar Panels provided
14.	Fire protection and fire safety requirements	Yes	0%	
15.	Electrical meter room, sub-station, receiving station	Yes	0%	Panel Room is being provided
16.	Under Ground Water Tank	Yes	0%	
17.	Compound Wall	Yes	0%	
B-2	Community building to be transferred to RWA			
18.	Community centre	No Such Building		
19.	Others			
B-3	Community buildings not to be transferred to RWA/competent authority			
20.	Schools	No Such Building		



K. Kanek
13/04/2022
Certified True Copy

21.	Dispensary	No Such Building		
22.	Club	No Such Building		
23.	Nursery School	No Such Building		
B-4	Services/ facilities to be transferred to competent authority			
24.	*			

Note: (*) extend as per requirement



K. Kancho
13/04/2022
Certified True Copy