

## ENGINEER'S CERTIFICATE

Date: 14.04.2022

Subject: Certificate of Percentage of Completion of Works in Residential Group housing colony  
Towers T1, T4, T5 T6 & T15 admeasuring 31359 Sq.mtr. situated at sector 36A Rohtak  
RERA Registration No. HRERA-PKL-ROH-255-2021 dated 26.08.2021. (DTCP License No.  
65 of 2010 dated 21-08-2010).

This is to certify that I have undertaken assignment of certifying estimated cost and expenses  
incurred on actual on site construction for project:-

Sr. No.	Common Areas and Facilities, Amenities	Expenses incurred Amount in Rs. Lakh till 31.03.2022	Percentage of Works	Total Estimate Amount in Rs. Lakh
	Apartment	3107.99	81%	3831.27
1	Internal Roads & Pavements	0	0	92.42
2	Water Supply system	2.8	22%	12.70
3	Sewerage treatment & garbage disposal	0	0	14.75
4	Strom Water Drains	0	0	21.35
5	Electricity Supply System	0	0	175.60
6	Security & Fire Fighting	9.27	24%	38.52
7	Playgrounds and Parks	3.78	10%	36.78
8	Streel Light	0	0	18.27
9	Renewable Energy System	0	0	15.47
	Total	3123.84		4257.13

Signature of Engineer

**Sharad Kumar Arora**  
Senior V.P (Civil)