

ENGINEER'S CERTIFICATE

Date : 14.04.2022

Subject: Certificate of Percentage of Completion of Works in Residential plotted colony admeasuring 130.447 acre situated at sector 34(p), 35 & 36 Rohtak RERA Registration No. 172 of 2017 dated 29.08.2017 .

DTCP License No. 1134-1166 of 2006 dated 22.09.2006, License No. 187 of 2008 dated 08.11.2008, License No, 17 of 2009 dated 31.05.2009, License No. 4 of 2014 dated 21.01.2014 & License no. 2 of 2015 dated 19.06.2015.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Project mentioned above.

Internal & External Development works and common amenities

Sr. No.	Common Areas and Facilities, Amenities	Expenses incurred Amount in Rs. Lakh till 31.03.2022	Percentage of Works	Total Estimate Amount in Rs. Lakh
1	Internal Roads & Footpaths	1110.30	95%	1,167.00
2	Water Supply	626.49	82%	763.27
3	Sewerage (chamber, lines, Septic Tank, STP)	666.01	95%	700.02
4	Strom Water Drains	699.76	89%	787.95
5	Landscaping & Tree Planting	189.00	99%	189.40
6	Street Lighting	206.50	97%	211.63
7	Community Buildings	217.00	99%	218.00
8	Treatment and disposal of sewage and sullage water	65.28	83%	78.97
9	Fire protection and fire safety requirements	10.75	75%	14.33
10	Electrical meter room, sub-station, receiving station	335.31	41%	815.16
	Total	4126.4		4,945.73



Signature of Engineer
Sharad Kumar Arora
Senior V.P (Civil)