

Chartered Accountants Certificate


Report for month ending	31st March,2026		
Subject	Certificate for withdrawal of money from separate RERA account the end of the quarter		
1	I/ we have undertaken assignment as Chartered Accountant for certifying withdrawal of money from separate RERA account at the end of the quarter.		
	Sr. No.	Particulars	Information
	1.1	Project/phase of the project	Ashiana Amarah Ph-4
	1.2	Location	Gurugram Sec-93
	1.3	Licensed area in acres	22.344 acres
	1.4	Area for registration in acres	4.395 acres
	1.5	HARERA registration no.	72 of 2024
	1.6	Name of licensee	Ashiana Housing Limited
	1.7	Name of collaborator	NA
	1.8	Name of developer	Ashiana Housing Limited
	1.9	Estimated cost of real estate project	30703/- (figure in Lacs)
2	Details related to inspection are as under		
	2.1	Date of certifying withdrawal of money from separate RERA account at the end of the quarter	31st March,2026
	2.2	Name of chartered accountant firm/ individual	VMSS & Associates
3	I certify withdrawal of money from separate RERA account at the end of the quarter for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;		
4	This certificate is being issued as per the requirement of compliance in accordance with the Real Estate (Regulation and Development) Act, 2016/ the Haryana Real Estate (Regulation and Development) Rules, 2017 by the company for the project/phase under reference and is based on the records and documents produced before me and explanations provided to me by the management of the company; it is based on the verification of books of accounts and other related documents till 31.03.2026.		
5	Further to above, based upon our examination of books of accounts and related records, it is confirmed that no amount has been withdrawn except for payment towards construction/ development, land cost and statutory dues/ charges. All statutory approvals as applicable on promoter are also valid on date.		

Date	11th April, 2026	Yours faithfully,  Mahendra Jain
Place	New Delhi	
For (name of CA firm)	VMSS & Associates	Firm Registration No: 328952E
Partner/ proprietor Membership No.	413904	UDIN: 26413904VVUQUHT4749

Table – A					
Project cost details (in lacs)					
Sr. No.	Particulars	Estimated (Column-A)		(Column - B)	
		Amount (in Rs. Lacs)	(%) of total Project	Incurred & Paid	(%) of Total Incurred
1	Land Cost	1,675	5	457	27.3
2	External Development Charges	1,966	6	1,966	100.0
3	Infrastructure Development Charges	316	1	316	100.0
4	Internal Development Works	1,477	5	428	28.9
5	Cost of construction	9,627	31	2,249	23.4
6	Cost of construction of community facilities	-	-	-	-
7	Other costs	15,642	51	3,421	21.9
8	Customer Refund (Refer Note 2)			249	
8	Total estimated cost of the real estate project (1+2+3+4+5+6+7) of estimated cost (column-A)	30,703			
9	Total cost incurred and paid of the real estate project (1+2+3+4+5+6+7) of incurred and paid (column-B) (taking into account the proportionate land cost, this in effect allows the promoter to withdraw the proportionate land cost component of construction)	9,086			
10	Percentage of completion of construction work (as per project architect's certificate by the end of month/quarter)	As per enclosed Architects Certificate dated 09.04.2026			
11	Proportion of the amount paid till the end of month/quarter towards land and construction cost vis-à-vis the total estimated cost. (Sr. No. 9/Sr No. 8)	0.296			
12	Amount which can be withdrawn from the separate RERA bank account. Total estimated cost x proportion of cost incurred and paid i.e. Total authorised withdrawal up till now.(Sr. No. 8*Sr No. 11)	9086			
13	Less amount withdrawn till date of this certificate as per the books of accounts and bank statement	8,677.12			
14	Net amount which can be withdrawn from the separate RERA bank account under this certificate	408.88			
Note: - Proportionate land cost shall be based on the total land cost in proportion of construction cost incurred against total construction cost or actual paid land cost, whichever is lesser."					
Note 2: - Amount which can be withdrawn from the separate RERA bank account (Point 12 above) includes the amount that has been refunded to applicants on non allotment of units. The company had collected (Net) Rs. 1159.71 Lacs from the applicants along with Expression of Interest(EOI) which was deposited in master collection account and out of which Rs.272 Lacs was refundable to the applicants due to non-allotment. Out of the total refundable amount Rs 272 Lacs has been refunded till 31st March ,2026. 70% of the said refund amount till 31st March , 2026 i.e. Rs. 190.4 lacs (refer Point 8 above) has been included in the Amount which can be withdrawn from separate RERA Bank account (Refer Points 13 above) and has been allowed to be withdrawn through this certificate in terms of RERA.					



Table – B		
Details of SEPARATE RERA bank account:		
1	Bank Name	ICICI Bank Limited
2	Branch Name	Preet Vihar
3	Account No.	777705227099
4	IFSC code	ICIC0000037
5	Opening balance at the end of previous month (as on 01-1-2026)	0.87
6	Deposits during the quarter under report	798.98
7	Withdrawals during the quarter under report	778
8	Fixed Deposit Made	578.09
9	Fixed Deposit Matured	602.62
10	Closing balance at the end of the Month (as on 31-03-2026)	46.38



Biswajit Sengupta . a r c h i t e c t

b.arch.,fiiia.,aiiid

ph- 09887488263/9672972807, 01493-515305

A 305, Block 2, RANGOLI, Ashiana Village

Bhiwadi 301019, Alwar, Rajasthan

email: bsen.architect@gmail.com

Date 09.04.2026

ARCHITECT'S CERTIFICATE

On the letter head of the architect firm

To whom so ever it may concern

REPORT FOR QUARTER ENDING	31 st Mar'26
---------------------------	-------------------------

Subject: Certificate of progress of construction work:

Sr. No.	Particulars	Information
i.	Project/Phase of the project	Ashiana Amarah, Phase 4
ii.	Location	VILL. WAZIRPUR , SEC 93 , TEHSIL HARSARU ST GURUGRAM
iii.	Area in acres	4.395 (Acre)
vi.	HARERA Registration No.	72 of 2024
v.	Name of Licensee	ASHIANA HOUSING LIMITED
vi.	Name of Collaborator	
vii.	Name of Developer	ASHIANA HOUSING LIMITED


Sir,

1. I/ We have undertaken assignment as architect for certifying progress of construction work in the above mentioned project as per the approved plans.

i.	Date of certifying of percentage of construction work/ site inspection	31 st Mar'26
ii.	Name of Architect/Architect's firm	BISWAJIT SENGUPTA
iii.	Date of site inspection	01 st Apr'26

2. Following technical professionals are appointed by Promoter: - (as applicable)

Sr.No.	Consultants	Name
i.	Site Engineer	Kumar Raushan
ii.	Structural Consultant	R.K. Bhola



Biswajit Sengupta
BISWAJIT SENGUPTA
B. Arch, FIIA, AIID
Regd. Architect : CA/75/886

iii.	Proof Consultant	-
vi.	MEP Consultant	Anand Havelia
v.	Site supervisor/incharge	-

3. I certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table A and B.

Yours Faithfully,


BISWAJIT SENGUPTA
 B. Arch, FIA, AIID
 Regd. Architect : CA/75/886

Signature & Name (IN BLOCK LETTERS) with stamp of Architect **BISWAJIT SENGUPTA**

Council of Architects (CoA) Registration No. CA/ 75/ 886.


Council of Architects (CoA) Registration valid till (Date) 31st Dec 2028.

Table - A

Building/Tower no. _____ (to be prepared separately for each building/tower in the project/phase of the project)


Cumulative progress of the project/phase at the end of the quarter

Sr. No.	Tasks/Activity	Description of work done	Percentage of total proposed work
	Overall work completion		29%
A1	SUB- STRUCTURE STATUS		
1.	Excavation		100%
2.	Laying of foundation	-	
	i. Raft	-	100%
	ii. Pile	-	NA
3.	Number of basement(s)		
	i. Basement level 1		0%
	ii. Basement level 2*		25%
4.	Waterproofing of the above sub-structure(whenever applicable)		0%
A2	SUPER- STRUCTURE STATUS		
5.	Total floors in the tower/building		S+14




BISWAJIT SENGUPTA
 B. Arch, FIA, AIID
 Regd. Architect : CA/75/886

6.	Total area on each floor			0%	
7.	Stilt Floor/ Ground Floor			0%	
8.	Status of laying of slabs floor wise			3%	
	Cumulative number of slabs in the building/tower..... laid by end of quarter	Total 75 Slabs		29 of 75	
9.	Status of construction				
	i. Walls on floors			28%	
	ii. Staircase			0%	
	iii. Lift wells along with water proofing			0%	
	iv. Lift lobbies /common areas floor wise			0%	
10.	Fixing of door and window frames in flats/units			0%	
11.	Status of MEP	Internal (within Flat)	External works	Internal (within Flat)	External works
	i. Mechanical works			NA	NA
	ii. Electrical works including wiring			6.5%	0%
	iii. Plumbing works			3%	0%
12. s	Status of wall finishing (plaster/paint/whitewashing/coating)				
	i. External			1.5%	
	ii. Internal			12%	
13.	Status of wall tiling			0%	
	i. In bathroom			0%	
	ii. In Kitchen			0%	
14.	Status of flooring				
	i. Common areas			0%	
	ii. Units/flats			0%	
15.	Status of other civil works			0%	
	i. Staircase with railing			0%	
	ii. Lift wells			0%	
	iii. Lift lobbies /common areas floor wise			0%	
16.	Status of Installation				




Biswajit Sengupta
BISWAJIT SENGUPTA
 B. Arch, FIIA, AIID
 Regd. Architect : CA/75/886

	(Within flat/unit)		
	i. Doors and windows panels		0%
	ii. Sanitary Fixtures		0%
	iii. Modular Kitchen		0%
	iv. Electrical fittings/Lighting		0%
	v. Gas piping (if any)		0%
	(Other than flat/units)		0%
	vi. Lifts installation		0%
	vii. Overhead tanks		0%
	viii. Underground water tank		0%
	ix. Fire fighting fittings and equipment's as per CFO NOC		0%
	x. Electrical fittings in common areas		0%
	xi. Compliance to conditions of environment /CRZ NOC		0%
17.	Waterproofing of terraces		0%
18.	Entrance lobby finishing		0%
19.	Status of construction of Compound wall		0%

Note: (*) Extend rows as per requirement

Table - B

Sr. No.	Common areas and Facilities Amenities	Proposed (Yes/No)	Percentage of Work Done	Remarks
	B-1 Services			
1.	Internal roads & pavements	YES	0%	
2.	Parking		0%	
	Covered no_____	YES	0%	
	Open no_____	YES	0%	
3.	Water supply	YES	0%	
4.	Sewerage (Chamber, Lines, Septic Tank, STP)	YES	0%	
5.	Storm water drains	YES	0%	
6.	Landscaping & tree plantation	YES	0%	
7.	Parks and playgrounds	YES	0%	



Biswajit Sengupta
BISWAJIT SENGUPTA
 B. Arch, FIA, AIID
 Regd. Architect : CA/75/886

	Fixing of children play equipment's	YES	0%	
	Benches	YES	0%	
8.	Shopping Area	NO	0%	
9.	Street Lighting/Electrification	YES	0%	
10.	Treatment and disposal of sewage and sullage water/STP	YES	0%	
11.	Solid Waste Management & disposal	YES	0%	
12.	Water Conservation, Rain Water Harvesting, Percolating Well/Pit	YES	0%	
13.	Energy management (Solar)	YES	0%	
14.	Fire Protection and Fire Safety Requirements	YES	0%	
15.	Electrical meter room, Sub-Station, Receiving station	YES	0%	
16.	Other (option to add more)			
B-2	Community building to be transferred to RWA			
17.	Community centre	NA	NA	
18.	Others	NA	NA	
B-3	Community buildings not to be transferred to RWA/Competent Authority			
19.	Schools	_____	_____	
20.	Dispensary	NA	NA	
21.	Club	_____	_____	
22.	Others	NA	NA	
B-4	Services /facilities to be transferred to the Competent Authority	_____	_____	
23.	*			



Biswajit Sengupta
 BISWAJIT SENGUPTA
 B. Arch, FIIA, AIID
 Regd. Architect : CA/75886