

SOBHA

Annexure - A

Architect's Certificate*		
Report for quarter ending	31st Dec.2025	
Subject	Certificate of progress of construction work	
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
Sr. No.	Particulars	Information
1.	Project/Phase of the project	Sobha City, Phase-3
2.	Location	Sector-108, Babupur Village, Gurugram, Haryana
3.	Licensed area in acres	39.375 acres
4.	Area for registration in acres	0.754 acres
5.	HARERA registration no.	12 of 2019
6.	Name of licensee	M/s Chintels India Private Limited M/s Vidu Properties Private Limited M/s Chintels Credit Corporation Private Limited M/s Madhyanchal Leasing Private Limited Mr. Prashant Solomon Mr. Rohan Solomon Mr. Ramesh Solomon Mrs. Chanderekha Solomon and M/s Sobha Limited (as Developer)
7.	Name of collaborator	NA
8.	Name of developer	M/s Sobha Limited

VENKATESH GUDI
Architect

Reg. No. CA/2005/36913

SOBHA LIMITED

Regd & Corporate Office: SOBHA Limited, Sarjapur - Marathahalli, Outer Ring Road, Bellandur Post, Bengaluru - 560103, Karnataka, India.
CIN: L45201KA1995PLC018475 | Tel: +91 80 49320000 | www.sobha.com

2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work /site inspection	31st Dec.2025
2.	Name of Architect/ Architect's firm	Mr. Venkatesh Gudi/Sobha Limited
3.	Date of site inspection	31st Dec.2025
3.	Following technical professionals are appointed by promoter: - (as applicable)	
	Sr. No.	Consultants
		Name
1.	Site engineer	Mr. Vivek Dagar
2.	Structural consultant	Mr. Srinivas Sathyanarayan
3.	Proof consultant	Mr. Srinivas Sathyanarayan
4.	MEP consultant	Mr. Prasanna Venkatesh G
5.	Site supervisor/incharge	Mr. Hitesh Goyat
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.	

Date:

Place:

Council of architects registration no.: CA/2005/36913

Council of architects registration valid till (date): 31.12.2026



VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

Table - A				
Building/Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower No. C4		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	NIL	91,511,413	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	NIL	256,448,840	100%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	NIL	18,145,654	100%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	NIL	60,548,022	100%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	NIL	52,459,647	100%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common	NIL	125,735,741	100%
	4.2 External (plaster, painting, facade, etc.)	NIL	31,115,979	100%



VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

Tower C4						
Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation		100%	
2.	Laying of foundation					
	(i)	Raft	Reinforcement-40% Shuttering-30% Concreting-30%		100%	
	(ii)	Pile			100%	
3.	Number of basement(s) ... 1....					
	(i)	Basement Level 1	01 number of Basement(s) and		100 %	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)				100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		24/24		100%	
6.	1		671.414 Sqm			
7.	Stilt floor/ ground floor		01 number of Stilt			
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/towerC4 laid by end of quarter		24/24		100%	
9.	Status of construction					
	(i)	Walls on floors	24/24		100%	
	(ii)	Staircase	24/24		100%	
	(iii)	Lift wells along with water proofing	24/24		100%	
	(iv)	Lift lobbies/ common areas floor wise	24/24		100%	
10.	Fixing of door and window frames in flats/units		24/24		100%	
11.	Status of MEP		Internal (within Flat)	External works	Internal (within Flat)	External works
	(i)	Mechanical works	-	-	-	-
	(ii)	Electrical works including	24/24	24/24	100 %	100 %
	(iii)	Plumbing works	24/24	24/24	100%	100 %
12.	Status of wall finishing (Plaster/ paint/whitewashing/coating)					

	(i)	External plaster	24/24	100 %
	(ii)	Internal plaster	24/24	100%
13.	Status of wall tiling			
	(i)	In bathroom	24/24	100%
	(ii)	In kitchen	24/24	100 %
14.	Status of flooring			
	(i)	Common areas	24/24	100%
	(ii)	Units/ flats	24/24	100%
15.	Status of white washing			
	(i)	Internal walls	24/24	100%
	(ii)	External walls	24/24	100%
16.	Status of finishing			
	(i)	Staircase with railing	26/26	100%
	(ii)	Lift wells (Blockwork)	24/24	100 %
	(iii)	Lift lobbies/ common areas floor wise	24/24	100 %
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	24/24	100 %
	(ii)	Sanitary fixtures	24/24	100 %
	(iii)	Modular kitchen	NA	
	(iv)	Electrical fittings/ lighting	NA	
	(v)	Gas piping (if any)	NA	
	(other than flat/units)			
	(vi)	Lifts installation	3/3	100 %
	(vii)	Overhead tanks	2/2	100 %
	(viii)	Underground water tank	NA	
	(ix)	Firefighting fitting and equipment's as per CFO NOC	24/24	100%
	(x)	Electrical fittings in common	24/24	100 %
	(xi)	Compliance to conditions of environment/CRZ NOC		
18.	Waterproofing of terraces		100	100 %
19.	Entrance lobby finishing		100	100 %
20.	Status of construction of compound wall		1875/1875	100%

Gudi

VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

Table - B

Sr. No.	Common areas and Facilities Amenities	Proposed (Yes/No)	Percentage Work Done	Remarks
B-1	Services			
1.	Internal roads & pavements	Yes	100 %	
2.	Parking			
	Covered no. (2619 Nos)	Yes	100%	
	Open no. (474 Nos)	Yes	100%	
3.	Water supply	Yes	100 %	
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	50 %	
5.	Storm water drains	Yes	100 %	
6.	Landscaping & tree plantation	Yes	100 %	
7.	Parks and playgrounds	Yes	100 %	
	Fixing of children play equipment's	Yes	100 %	
	Benches	Yes	100 %	
8.	Shopping area	Yes	100 %	
9.	Street lighting/ electrification	Yes	100 %	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	100 %	STP-01
11.	Solid waste management & disposal	Yes	100 %	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	100% (Rain Water Harvesting)	100 % of Sump 1 to 3 of 6 Sumps
13.	Energy management (solar)	Yes	100 %	
14.	Fire protection and fire safety	Yes	100 %	
15.	Electrical meter room, sub-station, receiving station	Yes	100 %	
16.	Other (option to add more)			
B-2	Community building to be transferred to RWA			
17.	Community centre	Yes	35%	
18.	Others			
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools			
	Primary School	Yes	33.33 %	
	Nursery School 1	Yes	33.33 %	
	Nursery School 2	Yes	33.33 %	
20.	Dispensary	No		
21.	Club	Yes		
22.	Others			
B-4	Services/facilities to be transferred to the Competent Authority			
23.	*			

Note: (*) extend as per requirement



VENKATESH GUDI
Architect
Reg. No. CA/2005/36913