

| Chartered Accountants Certificate | | |
|-----------------------------------|---|---|
| Report for Qtr ending | 31st Dec,2025 | |
| Subject | Certificate for withdrawal of money from separate RERA accountant the end of the quarter | |
| 1 | I/ we have undertaken assignment as Chartered Accountant for certifying withdrawal of money from separate RERA account at the end of the quarter. | |
| | Sr. No. | Particulars |
| | 1.1 | Project/phase of the project |
| | 1.2 | Location |
| | 1.3 | Licensed area in acres |
| | 1.4 | Area for registration in acres |
| | 1.5 | HARERA registration no. |
| | 1.6 | Name of licensee |
| | 1.7 | Name of collaborator |
| | 1.8 | Name of developer |
| 1.9 | Estimated cost of real estate project | |
| 2 | Details related to inspection are as under | |
| | 2.1 | Date of certifying withdrawal of money from separate RERA account at the end of the quarter |
| | 2.2 | Name of chartered accountant firm/ individual |
| 3 | I certify withdrawal of money from separate RERA account at the end of the quarter for the aforesaid project as completed on the date of this certificate is as given in table A and table B below; | |
| 4 | This certificate is being issued as per the requirement of compliance in accordance with the Real Estate (Regulation and Development) Act, 2016/ the Haryana Real Estate (Regulation and Development) Rules, 2017 by the company for the project/phase under reference and is based on the records and documents produced before me and explanations provided to me by the management of the company; it is based on the verification of books of accounts and other related documents till 31.12.2025. | |
| 5 | Further to above, based upon our examination of books of accounts and related records, it is confirmed that no amount has been withdrawn except for payment towards construction/ development, land cost and statutory dues/ charges. All statutory approvals as applicable on promoter are also valid on date. | |

| | | |
|------------------------------------|--------------------|---|
| Date | 13th January, 2026 | Yours faithfully,  Mahendra Jain |
| Place | New Delhi | |
| For (name of CA firm) | VMSS & Associates | Firm Registration No: 328952E |
| Partner/ proprietor Membership No. | 413904 | UDIN: 26413904JVNRM5081 |



| Table – A | | | | | |
|--------------------------------|---|--|----------------------|-----------------|-----------------------|
| Project cost details (in lacs) | | | | | |
| Sr. No. | Particulars | Estimated (Column-A) | | (Column - B) | |
| | | Amount (in Rs. Lacs) | (%) of total Project | Incurred & Paid | (%) of Total Incurred |
| 1 | Land Cost* | 8,243 | 41 | 8,017 | 97.3 |
| 2 | External Development Charges | 2,140 | 11 | 2,140 | 100.0 |
| 3 | Infrastructure Development Charges | - | - | - | - |
| 4 | Internal Development Works | 1,000 | 5 | 1,455 | 145.5 |
| 5 | Cost of construction | 7,465 | 37 | 6,184 | 82.8 |
| 6 | Cost of construction of community facilities | - | - | - | - |
| 7 | Other costs | 1,217 | 6 | 1,507 | 123.8 |
| 8 | Total estimated cost of the real estate project (1+2+3+4+5+6+7) of estimated cost (column-A) | 20,066 | | | |
| 9 | Total cost incurred and paid of the real estate project (1+2+3+4+5+6+7) of incurred and paid (column-B) (taking into account the proportionate land cost, this in effect allows the promoter to withdraw the proportionate land cost component of construction) | 19,302 | | | |
| 10 | Percentage of completion of construction work (as per project architect's certificate by the end of month/quarter) | As per enclosed architect certificate dated 09.01.2026 | | | |
| 11 | Proportion of the amount paid till the end of month/quarter towards land and construction cost vis-à-vis the total estimated cost. (Sr. No. 9/Sr No. 8) | 0.962 | | | |
| 12 | Amount which can be withdrawn from the separate RERA bank account. Total estimated cost x proportion of cost incurred and paid i.e. Total authorised withdrawal up till now.(Sr. No. 8*Sr No. 11) | 19302 | | | |
| 13 | Less amount withdrawn till date of this certificate as per the books of accounts and bank statement | 16,341.55 | | | |
| 14 | Net amount which can be withdrawn from the separate RERA bank account under this certificate | 2,960 | | | |

Note: - Proportionate land cost shall be based on the total land cost in proportion of construction cost incurred against total construction cost or actual paid land cost, whichever is lesser."

* Land cost includes actual interest paid for acquisition of land.

| Table – B | | |
|--|---|-----------------------------|
| Details of SEPARATE RERA bank account: | | |
| 1 | Bank Name | HDFC Bank Limited |
| 2 | Branch Name | Vatika Business Park Branch |
| 3 | Account No. | 50200025968331 |
| 4 | IFSC code | HDFC0001098 |
| 5 | Opening balance at the end of previous quarter (as on 01-10-2025) | 9,452 |
| 6 | Deposits during the quarter under report | 1,666 |
| 7 | Withdrawals during the quarter under report | |
| 8 | FD Mautured during the quarter | |
| 9 | Closing balance at the end of the quarter (as on 31-12-2025) | 11,118 |



Biswajit Sengupta . a r c h i t e c t

b.arch.,fiia.,aiiid

ph- 09887488263/9672972807, 01493-515305

A 305, Block 2, RANGOLI, Ashiana Village

Bhiwadi 301019, Alwar, Rajasthan

email: bsen.architect@gmail.com

Date 09.01.2026

ARCHITECT'S CERTIFICATE

On the letter head of the architect firm

To whom so ever it may concern

| | |
|-----------------------|----------|
| REPORT FOR QTR ENDING | Dec'2025 |
|-----------------------|----------|

Subject: Certificate of progress of construction work:

| Sr. No. | Particulars | Information |
|---------|------------------------------|---|
| i. | Project/Phase of the project | Ashiana Anmol Ph-1 |
| ii. | Location | Sector-33, Village Dhunela, Sohna, Gurgaon, Haryana |
| iii. | Area in acres | 3.80 acres |
| vi. | HARERA Registration No. | 26 of 2017 dated 28.07.2017 |
| v. | Name of Licensee | Universe Heights (India) Private Limited |
| vi. | Name of Collaborator | N/A |
| vii. | Name of Developer | Ashiana Housing Limited |

Sir,

1. I/ We have undertaken assignment as architect for certifying progress of construction work in the above mentioned project as per the approved plans.

| | | |
|------|--|---------------------------|
| i. | Date of certifying of percentage of construction work/ site inspection | 31 st Dec'2025 |
| ii. | Name of Architect/Architect's firm | BISWAJIT SENGUPTA |
| iii. | Date of site inspection | 01 st Jan'2026 |

2. Following technical professionals are appointed by Promoter: - (as applicable)


| Sr.No. | Consultants | Name |
|--------|-----------------------|-----------------|
| i. | Site Engineer | Ramvilas Sharma |
| ii. | Structural Consultant | R.K. Bhola |



Biswajit Sengupta
BISWAJIT SENGUPTA
B. Arch, FIA, AIID
Regd. Architect : CA/75/886

| | | |
|------|--------------------------|--------------|
| iii. | Proof Consultant | - |
| vi. | MEP Consultant | V.S. Kukreja |
| v. | Site supervisor/incharge | - |

3. I certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table A and B.

Yours Faithfully,

BISWAJIT SENGUPTA
 B. Arch, FIIA, AIID
 Regd. Architect : CA/75/886

Signature & Name (IN BLOCK LETTERS) with stamp of Architect BISWAJIT SENGUPTA

Council of Architects (CoA) Registration No. CA/ 75 / 886 .

Council of Architects (CoA) Registration valid till (Date) 31st Dec 2028 .


Table - A

Building/Tower no. _____ (to be prepared separately for each building/tower in the project/phase of the project)

Cumulative progress of the project/phase at the end of the quarter.

| Sr. No. | Tasks/Activity | Description of work done | Percentage of total proposed work |
|-----------|--|--------------------------|-----------------------------------|
| A1 | SUB- STRUCTURE STATUS | | |
| 1. | Excavation | | 100% |
| 2. | Laying of foundation | - | |
| | i. Raft | - | 100% |
| | ii. Pile | - | NA |
| 3. | Number of basement(s) | | |
| | i. Basement level 1 | | 100% |
| | ii. Basement level 2* | | NA |
| 4. | Waterproofing of the above sub-structure (wherever applicable) | | 100% |
| A2 | SUPER- STRUCTURE STATUS | | |
| 5. | Total floors in the tower/building | | G+14 |
| 6. | Total area on each floor | | 100% |
| 7. | Stilt Floor/ Ground Floor | | 100% |
| 8. | Status of laying of slabs floor wise | | 100% |




BISWAJIT SENGUPTA
 B. Arch, FIIA, AIID
 Regd. Architect : CA/75/886

| | | | | | |
|-----|--|------------------------|----------------|------------------------|----------------|
| | Cumulative number of slabs in the building/tower..... laid by end of quarter | | | Zero | |
| 9. | Status of construction | | | | |
| | i. Walls on floors | | | 100% | |
| | ii. Staircase | | | 100% | |
| | iii. Lift wells along with water proofing | | | 100% | |
| | iv. Lift lobbies /common areas floor wise | | | 100% | |
| 10. | Fixing of door and window frames in flats/units | | | 100% | |
| 11. | Status of MEP | Internal (within Flat) | External works | Internal (within Flat) | External works |
| | i. Mechanical works | | | NA | NA |
| | ii. Electrical works including wiring | | | 100% | 100% |
| | iii. Plumbing works | | | 100% | 100% |
| 12. | Status of wall finishing (plaster/paint/whitewashing/coating) | | | | |
| | i. External | | | 100% | |
| | ii. Internal | | | 100% | |
| 13. | Status of wall tiling | | | | |
| | i. In bathroom | | | 100% | |
| | ii. In Kitchen | | | 100% | |
| 14. | Status of flooring | | | | |
| | i. Common areas | | | 100% | |
| | ii. Units/flats | | | 100% | |
| 15. | Status of other civil works | | | | |
| | i. Staircase with railing | | | 100% | |
| | ii. Lift wells | | | 100% | |
| | iii. Lift lobbies /common areas floor wise | | | 100% | |
| 16. | Status of Installation | | | | |
| | (Within flat/unit) | | | | |
| | i. Doors and windows panels | | | 100% | |
| | ii. Sanitary Fixtures | | | 100% | |
| | iii. Modular Kitchen | | | 100% | |
| | iv. Electrical fittings/Lighting | | | 100% | |



Biswajit Sengupta
 BISWAJIT SENGUPTA
 B. Arch, FIA, AIID
 Regd. Architect : CA/75/886

| | | | |
|-----|---|--|------|
| | v. Gas piping (if any) (Other than flat/units) | | 100% |
| | vi. Lifts installation | | 100% |
| | vii. Overhead tanks | | 100% |
| | viii. Underground water tank | | 100% |
| | ix. Fire fighting fittings and equipment's as per CFO NOC | | 100% |
| | x. Electrical fittings in common areas | | 100% |
| | xi. Compliance to conditions of environment /CRZ NOC | | Done |
| 17. | Waterproofing of terraces | | 100% |
| 18. | Entrance lobby finishing | | 100% |
| 19. | Status of construction of Compound wall | | 100% |

Note: (*) Extend rows as per requirement

Table - B

| Sr. No. | Common areas and Facilities Amenities | Proposed (Yes/No) | Percentage of Work Done | Remarks |
|---------------------|--|-------------------|-------------------------|---------|
| B-1 Services | | | | |
| 1. | Internal roads & pavements | YES | 100% | |
| 2. | Parking | | | |
| | Covered no _____ | YES | 100% | |
| | Open no _____ | YES | 100% | |
| 3. | Water supply | YES | 100% | |
| 4. | Sewerage (Chamber, Lines, Septic Tank, STP) | YES | 100% | |
| 5. | Storm water drains | YES | 100% | |
| 6. | Landscaping & tree plantation | YES | 100% | |
| 7. | Parks and playgrounds | YES | 100% | |
| | Fixing of children play equipment's | YES | 100% | |
| | Benches | YES | 100% | |
| 8. | Shopping Area | NO | N/A | |
| 9. | Street Lighting/Electrification | YES | 100% | |
| 10. | Treatment and disposal of sewage and sullage water/STP | YES | 100% | |



Biswajit Sengupta
BISWAJIT SENGUPTA
 B. Arch, FIIA, AIID
 Regd. Architect : CA/75/886

| | | | | |
|------------|---|-------|-------|--|
| 11. | Solid Waste Management & disposal | YES | 0% | |
| 12. | Water Conservation, Rain Water Harvesting, Percolating Well/Pit | YES | 100% | |
| 13. | Energy management (Solar) | YES | 100% | |
| 14. | Fire Protection and Fire Safety Requirements | YES | 100% | |
| 15. | Electrical meter room, Sub-Station, Receiving station | YES | 100% | |
| 16. | Other (option to add more) | | | |
| B-2 | Community building to be transferred to RWA | | | |
| 17. | Community centre | NA | NA | |
| 18. | Others | NA | NA | |
| B-3 | Community buildings not to be transferred to RWA/Competent Authority | | | |
| 19. | Schools | _____ | _____ | |
| 20. | Dispensary | NA | NA | |
| 21. | Club | _____ | _____ | |
| 22. | Others | NA | NA | |
| B-4 | Services /facilities to be transferred to the Competent Authority | _____ | _____ | |
| 23. | * | | | |



Diswajit Sengupta
DISWAJIT SENGUPTA
 B. Arch, FIA, AIID
 Regd. Architect : CA/75/886

Chartered Accountants Certificate

| | | |
|-----------------------|---|---|
| Report for Qtr ending | 31st Dec,2025 | |
| Subject | Certificate for withdrawal of money from separate RERA account the end of the quarter | |
| 1 | I/ we have undertaken assignment as Chartered Accountant for certifying withdrawal of money from separate RERA account at the end of the quarter | |
| | Sr. No. | Particulars |
| | 1.1 | Project/phase of the project |
| | 1.2 | Location |
| | 1.3 | Licensed area in acres |
| | 1.4 | Area for registration in acres |
| | 1.5 | HARERA registration no. |
| | 1.6 | Name of licensee |
| | 1.7 | Name of collaborator |
| | 1.8 | Name of developer |
| 1.9 | Estimated cost of real estate project | |
| 2 | Details related to inspection are as under | |
| | 2.1 | Date of certifying withdrawal of money from separate RERA account at the end of the quarter |
| | 2.2 | Name of chartered accountant firm/ individual |
| 3 | I certify withdrawal of money from separate RERA account at the end of the quarter for the aforesaid project as completed on the date of this certificate is as given in table A and table B below; | |
| 4 | This certificate is being issued as per the requirement of compliance in accordance with the Real Estate (Regulation and Development) Act, 2016/ the Haryana Real Estate (Regulation and Development) Rules, 2017 by the company for the project/phase under reference and is based on the records and documents produced before me and explanations provided to me by the management of the company; it is based on the verification of books of accounts and other related documents till 31.12.2025. | |
| 5 | Further to above, based upon our examination of books of accounts and related records, it is confirmed that no amount has been withdrawn except for payment towards construction/ development, land cost and statutory dues/ charges. All statutory approvals as applicable on promoter are also valid on date. | |

| | | |
|------------------------------------|--------------------|---|
| Date | 13th January, 2026 | Yours faithfully,  Mahendra Jain |
| Place | New Delhi | |
| For (name of CA firm) | VMSS & Associates | Firm Registration No: 328952E |
| Partner/ proprietor Membership No. | 413904 | UDIN: 264139046WCPBP2003 |



| Table – A | | | | | |
|--------------------------------|---|--|----------------------|-----------------|-----------------------|
| Project cost details (in lacs) | | | | | |
| Sr. No. | Particulars | Estimated (Column-A) | | (Column - B) | |
| | | Amount (in Rs. Lacs) | (%) of total Project | Incurred & Paid | (%) of Total Incurred |
| 1 | Land Cost* | 3,577 | 25 | 3,577 | 100.0 |
| 2 | External Development Charges | 1,035 | 7 | 1,035 | 100.0 |
| 3 | Infrastructure Development Charges | 107 | 1 | 107 | 100.0 |
| 4 | Internal Development Works | 535 | 4 | 342 | 63.9 |
| 5 | Cost of construction | 4,823 | 33 | 5,530 | 114.7 |
| 6 | Cost of construction of community facilities | 99 | 1 | 99 | 100.0 |
| 7 | Other costs | 4,277 | 30 | 4,974 | 116.3 |
| 8 | Total estimated cost of the real estate project (1+2+3+4+5+6+7) of estimated cost (column-A) | 14,453 | | | |
| 9 | Total cost incurred and paid of the real estate project (1+2+3+4+5+6+7) of incurred and paid (column-B) (taking into account the proportionate land cost, this in effect allows the promoter to withdraw the proportionate land cost component of construction) | 15,665 | | | |
| 10 | Percentage of completion of construction work (as per project architect's certificate by the end of month/quarter) | As per enclosed Architect Certificate dated 09.01.2026 | | | |
| 11 | Proportion of the amount paid till the end of month/quarter towards land and construction cost vis-à-vis the total estimated cost. (Sr. No. 9/Sr No. 8) | 1,084 | | | |
| 12 | Amount which can be withdrawn from the separate RERA bank account. Total estimated cost x proportion of cost incurred and paid i.e. Total authorised withdrawal up till now.(Sr. No. 8*Sr No. 11) | 15665 | | | |
| 13 | Less amount withdrawn till date of this certificate as per the books of accounts and bank statement | 12,365.29 | | | |
| 14 | Net amount which can be withdrawn from the separate RERA bank account under this certificate | 3,300 | | | |

Note: - Proportionate land cost shall be based on the total land cost in proportion of construction cost incurred against total construction cost or actual paid land cost, whichever is lesser.”

* Land cost includes actual interest paid for acquisition of land.

| Table – B | | |
|--|---|-------------------------------------|
| Details of SEPARATE RERA bank account: | | |
| 1 | Bank Name | Ashiana Anmol PH-2 U/o AHL Rera A/c |
| 2 | Branch Name | GK -2 Branch , Delhi |
| 3 | Account No. | 5020005967451 |
| 4 | IFSC code | HDFC0000027 |
| 5 | Opening balance at the end of previous quarter (as on 01-10-2025) | 41187 |
| 6 | Deposits during the quarter under report | 646220 |
| 7 | Withdrawals during the quarter under report | 677001 |
| 8 | FD Matured | |
| 9 | Closing balance at the end of the quarter (as on 31-12-2025) | 10407 |



Biswajit Sengupta . a r c h i t e c t

b.arch.,fiiia.,aiiid

ph- 09887488263/9672972807, 01493-515305

A 305, Block 2, RANGOLI, Ashiana Village

Bhiwadi 301019, Alwar, Rajasthan

email: bsen.architect@gmail.com

Date 09.01.2026

ARCHITECT'S CERTIFICATE

On the letter head of the architect firm

To whom so ever it may concern

| | |
|-----------------------|----------|
| REPORT FOR QTR ENDING | Dec-2025 |
|-----------------------|----------|

Subject: Certificate of progress of construction work:

| Sr. No. | Particulars | Information |
|---------|------------------------------|--|
| i. | Project/Phase of the project | Ashiana Anmol Ph II |
| ii. | Location | Sec 33, vill. Dhunlea, Sohna, Gurugram |
| iii. | Area in acres | 2.40928 acres |
| vi. | HARERA Registration No. | 50 of 2021 |
| v. | Name of Licensee | Universe Heights (India) Pvt Ltd |
| vi. | Name of Collaborator | NA |
| vii. | Name of Developer | Ashiana Housing Limited |

Sir,

1. I/ We have undertaken assignment as architect for certifying progress of construction work in the above mentioned project as per the approved plans.

| | | |
|------|--|-------------------|
| i. | Date of certifying of percentage of construction work/ site inspection | 31st Dec'2025 |
| ii. | Name of Architect/Architect's firm | BISWAJIT SENGUPTA |
| iii. | Date of site inspection | 1st Jan'2026 |

2. Following technical professionals are appointed by Promoter: - (as applicable)

| Sr.No. | Consultants | Name |
|--------|-----------------------|-----------------|
| i. | Site Engineer | Ramvilas Sharma |
| ii. | Structural Consultant | R.K. Bhola |




Biswajit Sengupta
BISWAJIT SENGUPTA
B. Arch, FIIA, AIID
Regd. Architect : CA/751886

| | | |
|------|--------------------------|--------------|
| iii. | Proof Consultant | - |
| vi. | MEP Consultant | V.S. Kukreja |
| v. | Site supervisor/incharge | - |

3. I certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and table B given here in below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table A and B.

Yours Faithfully,


BISWAJIT SENGUPTA
 B. Arch, FIA, AIID
 Regd. Architect : CA/75/886

Signature & Name (IN BLOCK LETTERS) with stamp of Architect **BISWAJIT SENGUPTA**

Council of Architects (CoA) Registration No. CA/ 75 / 886 .

Council of Architects (CoA) Registration valid till (Date) 31st Dec 2028 .


Table - A

Building/Tower no. _____ (to be prepared separately for each building/tower in the project/phase of the project)

Cumulative progress of the project/phase at the end of the quarter.

| Sr. No. | Tasks/Activity | Description of work done | Percentage of total proposed work |
|-----------|--|--------------------------|-----------------------------------|
| A1 | SUB- STRUCTURE STATUS | | |
| 1. | Excavation | | 100% |
| 2. | Laying of foundation | - | |
| | i. Raft | - | 100% |
| | ii. Pile | - | NA |
| 3. | Number of basement(s) | | |
| | i. Basement level 1 | | 100% |
| | ii. Basement level 2* | | NA |
| 4. | Waterproofing of the above sub-structure (wherever applicable) | | 100% |
| A2 | SUPER- STRUCTURE STATUS | | |
| 5. | Total floors in the tower/building | | G+14 |
| 6. | Total area on each floor | | |
| 7. | Stilt Floor/ Ground Floor | | 100% |
| 8. | Status of laying of slabs floor wise | | 100% |




BISWAJIT SENGUPTA
 B. Arch, FIA, AIID
 Regd. Architect : CA/75/886

| | | | | | |
|-----|---|------------------------|----------------|------------------------|----------------|
| | Cumulative number of slabs in the building/tower T6, T7 & T8 laid by end of quarter | | | 45 out of 45 | |
| 9. | Status of construction | | | | |
| | i. Walls on floors | | | 100% | |
| | ii. Staircase | | | 100% | |
| | iii. Lift wells along with water proofing | | | 100% | |
| | iv. Lift lobbies /common areas floor wise | | | 100% | |
| 10. | Fixing of door and window frames in flats/units | | | 100% | |
| 11. | Status of MEP | Internal (within Flat) | External works | Internal (within Flat) | External works |
| | i. Mechanical works | | | NA | NA |
| | ii. Electrical works including wiring | | | 100% | 100% |
| | iii. Plumbing works | | | 100% | 100% |
| 12. | Status of wall finishing (plaster/paint/whitewashing/coating) | | | | |
| | i. External | | | 100% | |
| | ii. Internal | | | 100% | |
| 13. | Status of wall tiling | | | | |
| | i. In bathroom | | | 100% | |
| | ii. In Kitchen | | | 100% | |
| 14. | Status of flooring | | | | |
| | i. Common areas | | | 100% | |
| | ii. Units/flats | | | 100% | |
| 15. | Status of other civil works | | | | |
| | i. Staircase with railing | | | 100% | |
| | ii. Lift wells | | | 100% | |
| | iii. Lift lobbies /common areas floor wise | | | 100% | |
| 16. | Status of Installation | | | | |
| | (Within flat/unit) | | | | |
| | i. Doors and windows panels | | | 100% | |
| | ii. Sanitary Fixtures | | | 100% | |
| | iii. Modular Kitchen | | | 100% | |



Biswajit Sengupta
 BISWAJIT SENGUPTA
 B. Arch, FIIA, AIID
 Regd. Architect : CA/75/886

| | | | |
|-----|---|--|------|
| | iv. Electrical fittings/Lighting | | 100% |
| | v. Gas piping (if any) | | 100% |
| | (Other than flat/units) | | |
| | vi. Lifts installation | | 100% |
| | vii. Overhead tanks | | 100% |
| | viii. Underground water tank | | 100% |
| | ix. Fire fighting fittings and equipment's as per CFO NOC | | 100% |
| | x. Electrical fittings in common areas | | 100% |
| | xi. Compliance to conditions of environment /CRZ NOC | | Done |
| 17. | Waterproofing of terraces | | 100% |
| 18. | Entrance lobby finishing | | 100% |
| 19. | Status of construction of Compound wall | | 100% |

Note: (*) Extend rows as per requirement

Table - B

| Sr. No. | Common areas and Facilities Amenities | Proposed (Yes/No) | Percentage of Work Done | Remarks |
|---------------------|---|-------------------|-------------------------|---------|
| B-1 Services | | | | |
| 1. | Internal roads & pavements | YES | 100% | |
| 2. | Parking | | 100% | |
| | Covered no_____ | YES | 100% | |
| | Open no_____ | YES | 100% | |
| 3. | Water supply | YES | 100% | |
| 4. | Sewerage (Chamber, Lines, Septic Tank, STP) | YES | 100% | |
| 5. | Storm water drains | YES | 100% | |
| 6. | Landscaping & tree plantation | YES | 100% | |
| 7. | Parks and playgrounds | YES | 100% | |
| | Fixing of children play equipment's | YES | 100% | |
| | Benches | YES | 100% | |
| 8. | Shopping Area | NO | 0% | |
| 9. | Street Lighting/Electrification | YES | 100% | |



Biswajit Sengupta
BISWAJIT SENGUPTA
 B. Arch, FIIA, AIID
 Regd. Architect : CA/75/886

| | | | | |
|------------|---|-------|-------|--|
| 10. | Treatment and disposal of sewage and sullage water/STP | YES | 100% | |
| 11. | Solid Waste Management & disposal | YES | 100% | |
| 12. | Water Conservation, Rain Water Harvesting, Percolating Well/Pit | YES | 100% | |
| 13. | Energy management (Solar) | YES | 100% | |
| 14. | Fire Protection and Fire Safety Requirements | YES | 100% | |
| 15. | Electrical meter room, Sub-Station, Receiving station | YES | 100% | |
| 16. | Other (option to add more) | | 0% | |
| B-2 | Community building to be transferred to RWA | | | |
| 17. | Community centre | NA | NA | |
| 18. | Others | NA | NA | |
| B-3 | Community buildings not to be transferred to RWA/Competent Authority | | | |
| 19. | Schools | _____ | _____ | |
| 20. | Dispensary | NA | NA | |
| 21. | Club | _____ | _____ | |
| 22. | Others | NA | NA | |
| B-4 | Services /facilities to be transferred to the Competent Authority | _____ | _____ | |
| 23. | * | | | |



Biswajit Sengupta
BISWAJIT SENGUPTA
 B. Arch, FIA, AIID
 Regd. Architect : CA/75/886

| Chartered Accountants Certificate | | |
|-----------------------------------|---|---|
| Report for Qtr ending | 31st Dec, 2025 | |
| Subject | Certificate for withdrawal of money from separate RERA account at the end of the quarter | |
| | I/ we have undertaken assignment as Chartered Accountant for certifying withdrawal of money from separate RERA account at the end of the quarter. | |
| | Sr. No. | Particulars |
| | 1.1 | Project/phase of the project |
| | 1.2 | Location |
| | 1.3 | Licensed area in acres |
| | 1.4 | Area for registration in acres |
| | 1.5 | HARERA registration no. |
| | 1.6 | Name of licensee |
| | 1.7 | Name of collaborator |
| | 1.8 | Name of developer |
| | 1.9 | Estimated cost of real estate project |
| | | Information |
| 1 | | Ashiana Anmol Ph-3 & Plaza Ph-2 |
| | | Sector-33, Sohna, Gurugram, Haryana |
| | | 13.375 |
| | | 6.7879 |
| | | 54 of 2022 |
| | | M/s Universal Heights (India) Pvt. Ltd. |
| | | NA |
| | | Ashiana Housing Limited |
| | | 23119/- (figure in Lacs) |
| | Details related to inspection are as under | |
| 2 | 2.1 | Date of certifying withdrawal of money from separate RERA account at the end of the Quarter |
| | | 31st Dec, 2025 |
| | 2.2 | Name of chartered accountant firm/ individual |
| | | VMSS & Associates |
| 3 | I certify withdrawal of money from separate RERA account at the end of the quarter for the aforesaid project as completed on the date of this certificate is as given in table A and table B below; | |
| 4 | This certificate is being issued as per the requirement of compliance in accordance with the Real Estate (Regulation and Development) Act, 2016/ the Haryana Real Estate (Regulation and Development) Rules, 2017 by the company for the project/phase under reference and is based on the records and documents produced before me and explanations provided to me by the management of the company; it is based on the verification of books of accounts and other related documents till 31.12.2025. | |
| 5 | Further to above, based upon our examination of books of accounts and related records, it is confirmed that no amount has been withdrawn except for payment towards construction/ development, land cost and statutory dues/ charges. All statutory approvals as applicable on promoter are also valid on date. | |

| | | |
|------------------------------------|--------------------|---|
| Date | 13th January, 2026 | Yours faithfully,  Mahendra Jain |
| Place | New Delhi | |
| For (name of CA firm) | VMSS & Associates | FRN: 328952E |
| Partner/ proprietor Membership No. | 413904 | UDIN: 26413904QPRWNN6764 |



| Table – A | | | | | |
|---|---|--|----------------------|-----------------|-----------------------|
| Project cost details (in lacs) | | | | | |
| Sr. No. | Particulars | Estimated (Column-A) | | (Column - B) | |
| | | Amount (in Rs. Lacs) | (%) of total Project | Incurred & Paid | (%) of Total Incurred |
| 1 | Land Cost | 5,564 | 24 | 5,374 | 96.6 |
| 2 | External Development Charges | 1,634 | 7 | 1,634 | 100.0 |
| 3 | Infrastructure Development Charges | 170 | 1 | 170 | 100.0 |
| 4 | Internal Development Works | 850 | 4 | 779 | 91.6 |
| 5 | Cost of construction | 7,372 | 32 | 7,875 | 100.0 |
| 6 | Cost of construction of community facilities | 157 | 1 | 157 | 100.0 |
| 7 | Other costs | 7,374 | 32 | 6,405 | 86.9 |
| 8 | Total estimated cost of the real estate project (1+2+3+4+5+6+7) of estimated cost (column-A) | 23,119 | | | |
| 9 | Total cost incurred and paid of the real estate project (1+2+3+4+5+6+7) of incurred and paid (column-B) (taking into account the proportionate land cost, this in effect allows the promoter to withdraw the proportionate land cost component of construction) | 22,392 | | | |
| 10 | Percentage of completion of construction work (as per project architect's certificate by the end of month/quarter) | As per enclosed Architect Certificate dated 09.01.2026 | | | |
| 11 | Proportion of the amount paid till the end of month/quarter towards land and construction cost vis-à-vis the total estimated cost. (Sr. No. 9/Sr No. 8) | 0.969 | | | |
| 12 | Amount which can be withdrawn from the separate RERA bank account. Total estimated cost x proportion of cost incurred and paid i.e. Total authorised withdrawal up till now.(Sr. No. 8*Sr No. 11) | 22392 | | | |
| 13 | Less amount withdrawn till date of this certificate as per the books of accounts and bank statement | 16,185.73 | | | |
| 14 | Net amount which can be withdrawn from the separate RERA bank account under this certificate | 6207 | | | |
| Note: - Proportionate land cost shall be based on the total land cost in proportion of construction cost incurred against total construction cost or actual paid land cost, whichever is lesser." | | | | | |

| Table – B | | |
|--|---|-------------------|
| Details of SEPARATE RERA bank account: | | |
| 1 | Bank Name | HDFC BANK LIMITED |
| 2 | Branch Name | GK-2 DELHI |
| 3 | Account No. | 50200062727610 |
| 4 | IFSC code | HDFC0000027 |
| 5 | Opening balance at the end of previous quarter (as on 01.10.2025) | 894740 |
| 6 | Deposits during the quarter under report | 18673302 |
| 7 | Withdrawals during the quarter under report | 19463000 |
| 8 | FDR Made | |
| 9 | FDR Matured | |
| 10 | Closing balance at the end of the quarter (as on 31.12.2025) | 105042 |



Biswajit Sengupta . a r c h i t e c t

b.arch.,fifa.,aiiid

ph- 09887488263/9672972807, 01493-515305

A 305, Block 2, RANGOLI, Ashiana Village

Bhiwadi 301019, Alwar, Rajasthan

email: bsen.architect@gmail.com

Date 09.01.2026

ARCHITECT'S CERTIFICATE

On the letter head of the architect firm

To whom so ever it may concern

| | |
|-----------------------|----------|
| REPORT FOR QTR ENDING | Dec-2025 |
|-----------------------|----------|

Subject: Certificate of progress of construction work:

| Sr. No. | Particulars | Information |
|---------|------------------------------|--|
| i. | Project/Phase of the project | Ashiana Anmol Ph III & Plaza Phase II |
| ii. | Location | Sec 33, vill. Dhunlea, Sohna, Gurugram |
| iii. | Area in acres | 6.7879 Acres |
| vi. | HARERA Registration No. | 54 OF 2022 |
| v. | Name of Licensee | Universe Heights (India) Pvt Ltd |
| vi. | Name of Collaborator | NA |
| vii. | Name of Developer | Ashiana Housing Limited |

Sir,

1. I/ We have undertaken assignment as architect for certifying progress of construction work in the above mentioned project as per the approved plans.

| | | |
|------|--|--------------------------|
| i. | Date of certifying of percentage of construction work/ site inspection | 31 st Dec'25 |
| ii. | Name of Architect/Architect's firm | BISWAJIT SENGUPTA |
| iii. | Date of site inspection | 1 st Jan'2026 |

2. Following technical professionals are appointed by Promoter: - (as applicable)

| Sr.No. | Consultants | Name |
|--------|-----------------------|-----------------|
| i. | Site Engineer | Ramvilas Sharma |
| ii. | Structural Consultant | R.K. Bhola |



Biswajit Sengupta
BISWAJIT SENGUPTA
B. Arch, FIIA, AIID
Regd. Architect : CA/75/886

| | | |
|------|--------------------------|--------------|
| iii. | Proof Consultant | - |
| vi. | MEP Consultant | V.S. Kukreja |
| v. | Site supervisor/incharge | - |

3. I certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table A and B.

Yours Faithfully,

Biswajit Sengupta

BISWAJIT SENGUPTA
B. Arch, FIA, AIID
Regd. Architect : CA/75/886

Signature & Name (IN BLOCK LETTERS) with stamp of Architect BISWAJIT SENGUPTA

Council of Architects (CoA) Registration No. CA/ 75 / 886.

Council of Architects (CoA) Registration valid till (Date) 31st Dec 2028.

Table - A

Building/Tower no. _____ (to be prepared separately for each building/tower in the project/phase of the project)

Cumulative progress of the project/phase at the end of the quarter.

| Sr. No. | Tasks/Activity | Description of work done | Percentage of total proposed work |
|-----------|---|--------------------------|-----------------------------------|
| A1 | SUB- STRUCTURE STATUS | | |
| 1. | Excavation | | 100% |
| 2. | Laying of foundation | - | |
| | i. Raft | - | 100% |
| | ii. Pile | - | NA |
| 3. | Number of basement(s) | | |
| | i. Basement level 1 | | 100% |
| | ii. Basement level 2* | | NA |
| 4. | Waterproofing of the above sub-structure(wherever applicable) | | 100% |
| A2 | SUPER- STRUCTURE STATUS | | |
| 5. | Total floors in the tower/building | | G+14 |
| 6. | Total area on each floor | | |



Biswajit Sengupta
BISWAJIT SENGUPTA
B. Arch, FIA, AIID
Regd. Architect : CA/75/886

| | | | | | |
|-----|---|------------------------|----------------|------------------------|----------------|
| 7. | Stilt Floor/ Ground Floor | | | 100% | |
| 8. | Status of laying of slabs floor wise | | | 100% | |
| | Cumulative number of slabs in the building/tower T9, T10, T11, T12 & T13 laid by end of quarter | | | 75 out of 75 | |
| 9. | Status of construction | | | | |
| | i. Walls on floors | | | 100% | |
| | ii. Staircase | | | 100% | |
| | iii. Lift wells along with water proofing | | | 100% | |
| | iv. Lift lobbies /common areas floor wise | | | 100% | |
| 10. | Fixing of door and window frames in flats/units | | | 88% | |
| 11. | Status of MEP | Internal (within Flat) | External works | Internal (within Flat) | External works |
| | i. Mechanical works | | | NA | NA |
| | ii. Electrical works including wiring | | | 84% | 80% |
| | iii. Plumbing works | | | 80% | 65% |
| 12. | Status of wall finishing (plaster/paint/whitewashing/coating) | | | | |
| | i. External | | | 85% | |
| | ii. Internal | | | 85% | |
| 13. | Status of wall tiling | | | | |
| | i. In bathroom | | | 98% | |
| | ii. In Kitchen | | | 98% | |
| 14. | Status of flooring | | | | |
| | i. Common areas | | | 90% | |
| | ii. Units/flats | | | 98% | |
| 15. | Status of other civil works | | | | |
| | i. Staircase with railing | | | 95% | |
| | ii. Lift wells | | | 90% | |
| | iii. Lift lobbies /common areas floor wise | | | 85% | |
| 16. | Status of Installation | | | | |



B. Sengupta
BISWAJIT SENGUPTA
 B. Arch, FIIA, AIID
 Regd. Architect : CA/75/886

| | | | |
|-----|---|--|------|
| | (Within flat/unit) | | |
| | i. Doors and windows panels | | 80% |
| | ii. Sanitary Fixtures | | 10% |
| | iii. Modular Kitchen | | 65% |
| | iv. Electrical fittings/Lighting | | 50% |
| | v. Gas piping (if any) | | 60% |
| | (Other than flat/units) | | |
| | vi. Lifts installation | | 95% |
| | vii. Overhead tanks | | 100% |
| | viii. Underground water tank | | 0% |
| | ix. Fire fighting fittings and equipment's as per CFO NOC | | 90% |
| | x. Electrical fittings in common areas | | 80% |
| | xi. Compliance to conditions of environment /CRZ NOC | | Done |
| 17. | Waterproofing of terraces | | 100% |
| 18. | Entrance lobby finishing | | 55% |
| 19. | Status of construction of Compound wall | | 0% |

Note: (*) Extend rows as per requirement

Table - B

| Sr. No. | Common areas and Facilities Amenities | Proposed (Yes/No) | Percentage of Work Done | Remarks |
|---------|---|-------------------|-------------------------|---------|
| | B-1 Services | | | |
| 1. | Internal roads & pavements | YES | 40% | |
| 2. | Parking | | 0% | |
| | Covered no_____ | YES | 0% | |
| | Open no_____ | YES | 0% | |
| 3. | Water supply | YES | 55% | |
| 4. | Sewerage (Chamber, Lines, Septic Tank, STP) | YES | 85% | |
| 5. | Storm water drains | YES | 55% | |
| 6. | Landscaping & tree plantation | YES | 0% | |
| 7. | Parks and playgrounds | YES | 0% | |



Biswajit Sengupta
BISWAJIT SENGUPTA
 B. Arch, FIIA, AIID
 Regd. Architect : CA/75/886

| | | | | |
|------------|---|-------|-------|--|
| | Fixing of children play equipment's | YES | 0% | |
| | Benches | YES | 0% | |
| 8. | Shopping Area | NO | 0% | |
| 9. | Street Lighting/Electrification | YES | 20% | |
| 10. | Treatment and disposal of sewage and sullage water/STP | YES | 0% | |
| 11. | Solid Waste Management & disposal | YES | 0% | |
| 12. | Water Conservation, Rain Water Harvesting, Percolating Well/Pit | YES | 100% | |
| 13. | Energy management (Solar) | YES | 0% | |
| 14. | Fire Protection and Fire Safety Requirements | YES | 80% | |
| 15. | Electrical meter room, Sub-Station, Receiving station | YES | 20% | |
| 16. | Other (option to add more) | | 0% | |
| B-2 | Community building to be transferred to RWA | | | |
| 17. | Community centre | NA | NA | |
| 18. | Others | NA | NA | |
| B-3 | Community buildings not to be transferred to RWA/Competent Authority | | | |
| 19. | Schools | _____ | _____ | |
| 20. | Dispensary | NA | NA | |
| 21. | Club | _____ | _____ | |
| 22. | Others | NA | NA | |
| B-4 | Services /facilities to be transferred to the Competent Authority | _____ | _____ | |
| 23. | * | | | |



Biswajit Sengupta
 BISWAJIT SENGUPTA
 B. Arch, FIA, AIHD
 Regd. Architect : CA/75/886

| Chartered Accountants Certificate | | |
|-----------------------------------|---|---|
| Report for Qtr ending | 31st Dec-2025 | |
| Subject | Certificate for withdrawal of money from separate RERA accountant the end of the quarter | |
| 1 | I/ we have undertaken assignment as Chartered Accountant for certifying withdrawal of money from separate RERA account at the end of the quarter. | |
| | Sr. No. | Particulars |
| | 1.1 | Project/phase of the project |
| | 1.2 | Location |
| | 1.3 | Licensed area in acres |
| | 1.4 | Area for registration in acres |
| | 1.5 | HARERA registration no. |
| | 1.6 | Name of licensee |
| | 1.7 | Name of collaborator |
| | 1.8 | Name of developer |
| 1.9 | Estimated cost of real estate project | |
| 2 | Details related to inspection are as under | |
| | 2.1 | Date of certifying withdrawal of money from separate RERA account at the end of the Qtr |
| | 2.2 | Name of chartered accountant firm/ individual |
| 3 | I certify withdrawal of money from separate RERA account at the end of the quarter for the aforesaid project as completed on the date of this certificate is as given in table A and table B below; | |
| 4 | This certificate is being issued as per the requirement of compliance in accordance with the Real Estate (Regulation and Development) Act, 2016/ the Haryana Real Estate (Regulation and Development) Rules, 2017 by the company for the project/phase under reference and is based on the records and documents produced before me and explanations provided to me by the management of the company; it is based on the verification of books of accounts and other related documents till 31.12.2025. | |
| 5 | Further to above, based upon our examination of books of accounts and related records, it is confirmed that no amount has been withdrawn except for payment towards construction/ development, land cost and statutory dues/ charges. All statutory approvals as applicable on promoter are also valid on date. | |

| | | |
|------------------------------------|--------------------|---|
| Date | 13th January, 2026 | Yours faithfully,  Mahendra Jain |
| Place | New Delhi | |
| For (name of CA firm) | VMSS & Associates | Firm Registration No: 328952E |
| Partner/ proprietor Membership No. | 413904 | UDIN: 26413904SDFZJC7080 |



| Table – A | | | | | |
|---|---|--|----------------------|-----------------|-----------------------|
| Project cost details (in lacs) | | | | | |
| Sr. No. | Particulars | Estimated (Column-A) | | (Column - B) | |
| | | Amount (in Rs. Lacs) | (%) of total Project | Incurred & Paid | (%) of Total Incurred |
| 1 | Land Cost* | 41 | 16 | 41 | 100.0 |
| 2 | External Development Charges | 10 | 4 | 10 | 100.0 |
| 3 | Infrastructure Development Charges | - | - | - | - |
| 4 | Internal Development Works | 26 | 10 | 26 | 100.0 |
| 5 | Cost of construction | 180 | 70 | 180 | 100.0 |
| 6 | Cost of construction of community facilities | - | - | - | - |
| 7 | Other costs | - | - | - | - |
| 8 | Total estimated cost of the real estate project (1+2+3+4+5+6+7) of estimated cost (column-A) | 258 | | | |
| 9 | Total cost incurred and paid of the real estate project (1+2+3+4+5+6+7) of incurred and paid (column-B) (taking into account the proportionate land cost, this in effect allows the promoter to withdraw the proportionate land cost component of construction) | 258 | | | |
| 10 | Percentage of completion of construction work (as per project architect's certificate by the end of month/quarter) | As per enclosed Architect Certificate dated 07.01.2026 | | | |
| 11 | Proportion of the amount paid till the end of month/quarter towards land and construction cost vis-à-vis the total estimated cost. (Sr. No. 9/Sr.No. 8) | 100 | | | |
| 12 | Amount which can be withdrawn from the separate RERA bank account. Total estimated cost x proportion of cost incurred and paid i.e. Total authorised withdrawal up till now.(Sr. No. 8*Sr.No. 11) | 258 | | | |
| 13 | Less amount withdrawn till date of this certificate as per the books of accounts and bank statement | 0 | | | |
| 14 | Net amount which can be withdrawn from the separate RERA bank account under this certificate | 258 | | | |
| Note: - Proportionate land cost shall be based on the total land cost in proportion of construction cost incurred against total construction cost or actual paid land cost, whichever is lesser." | | | | | |

| Table – B | | |
|--|---|-------------------------------------|
| Details of SEPARATE RERA bank account: | | |
| 1 | Bank Name | ASHIANA ANMOL PH-3 U/O AHL RERA A/C |
| 2 | Branch Name | GK-2 DELHI |
| 3 | Account No. | 50200036358938 |
| 4 | IFSC code | |
| 5 | Opening balance at the end of previous quarter (as on 01.10.2025) | 11800 |
| 6 | Deposits during the quarter under report | - |
| 7 | Withdrawals during the quarter under report | - |
| 9 | Closing balance at the end of the quarter (as on 31.12.2025) | 11800 |



ARCHITECT'S CERTIFICATE

On the letter head of the architect firm

To whom so ever it may concern

| | |
|-----------------------|----------|
| REPORT FOR QTR ENDING | Dec'2025 |
|-----------------------|----------|

Subject: Certificate of progress of construction work:

| Sr. No. | Particulars | Information |
|---------|------------------------------|---|
| i. | Project/Phase of the project | Ashiana Anmol Plaza Ph-1 |
| ii. | Location | Sector-33, Village Dhunela, Sohna, Gurgaon, Haryana |
| iii. | Area in acres | 0.339 acres |
| vi. | HARERA Registration No. | 26 of 2017 dated 28.07.2017 |
| v. | Name of Licensee | Universe Heights (India) Private Limited |
| vi. | Name of Collaborator | N/A |
| vii. | Name of Developer | Ashiana Housing Limited |

Sir,

1. I/ We have undertaken assignment as architect for certifying progress of construction work in the above mentioned project as per the approved plans.

| | | |
|------|--|--------------------|
| i. | Date of certifying of percentage of construction work/ site inspection | 31st Dec'2025 |
| ii. | Name of Architect/Architect's firm | BISWAJIT SEN GUPTA |
| iii. | Date of site inspection | 1st Jan'2026 |

2. Following technical professionals are appointed by Promoter: - (as applicable)

| Sr.No. | Consultants | Name |
|--------|--------------------------|-----------------|
| i. | Site Engineer | Ramvilas Sharma |
| ii. | Structural Consultant | R.K. Bhola |
| iii. | Proof Consultant | - |
| vi. | MEP Consultant | V.S. Kukreja |
| v. | Site supervisor/incharge | - |

3. I certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table A and B.

Yours Faithfully,

(Signature)
07/01/26



Signature & Name (IN BLOCK LETTERS) with stamp of Architect BISWAJIT SENGUPTA

Council of Architects (CoA) Registration No. CA/ 75 / 886 .

Council of Architects (CoA) Registration valid till (Date) 31st Dec 2028 .

Table - A

Building/Tower no. _____ (to be prepared separately for each building/tower in the project/phase of the project)

Cumulative progress of the project/phase at the end of the quarter.

| Sr. No. | Tasks/Activity | Description of work done | Percentage of total proposed work |
|-----------|--|--------------------------|-----------------------------------|
| A1 | SUB- STRUCTURE STATUS | | |
| 1. | Excavation | | 100% |
| 2. | Laying of foundation | - | |
| | i. Raft | - | 100% |
| | ii. Pile | - | NA |
| 3. | Number of basement(s) | | |
| | i. Basement level 1 | | NA |
| | ii. Basement level 2* | | NA |
| 4. | Waterproofing of the above sub-structure(whenever applicable) | | 100% |
| A2 | SUPER- STRUCTURE STATUS | | |
| 5. | Total floors in the tower/building | | G+4 |
| 6. | Total area on each floor | | 100% |
| 7. | Stilt Floor/ Ground Floor | | 100% |
| 8. | Status of laying of slabs floor wise | | 100% |
| | Cumulative number of slabs in the building/tower..... laid by end of quarter | | Zero |
| 9. | Status of construction | | |
| | i. Walls on floors | | 100% |
| | ii. Staircase | | 100% |
| | iii. Lift wells along with water proofing | | 100% |
| | iv. Lift lobbies /common areas floor wise | | 100% |
| 10. | Fixing of door and window frames in | | 100% |



[Handwritten Signature]
07/01/2025

| | flats/units | | | | |
|-----|--|------------------------------|-------------------|------------------------------|-------------------|
| 11. | Status of MEP | Internal (within Flat) | External works | Internal (within Flat) | External works |
| | i. Mechanical works | | | NA | NA |
| | ii. Electrical works including wiring | | | 100% | 100% |
| | iii. Plumbing works | | | 100% | 100% |
| 12. | Status of wall finishing (plaster/paint/whitewashing/coating) | | | | |
| | i. External | | | 100% | |
| | ii. Internal | | | 100% | |
| 13. | Status of wall tiling | | | | |
| | i. In bathroom | | | 100% | |
| | ii. In Kitchen | | | 100% | |
| 14. | Status of flooring | | | | |
| | i. Common areas | | | 100% | |
| | ii. Units/flats | | | 100% | |
| 15. | Status of other civil works | | | | |
| | i. Staircase with railing | | | 100% | |
| | ii. Lift wells | | | 100% | |
| | iii. Lift lobbies /common areas floor wise | | | 100% | |
| 16. | Status of Installation | | | | |
| | (Within flat/unit) | | | | |
| | i. Doors and windows panels | | | 100% | |
| | ii. Sanitary Fixtures | | | 100% | |
| | iii. Modular Kitchen | | | NA | |
| | iv. Electrical fittings/Lighting | | | 100% | |
| | v. Gas piping (if any) | | | NA | |
| | (Other than flat/units) | | | | |
| | vi. Lifts installation | | | 100% | |
| | vii. Overhead tanks | | | 100% | |
| | viii. Underground water tank | | | 100% | |
| | ix. Fire fighting fittings and equipment's as per CFO NOC | | | 100% | |
| | x. Electrical fittings in common areas | | | 100% | |



Handwritten signature and date: 07/01/28

| | | | |
|-----|--|--|------|
| | xi. Compliance to conditions of environment /CRZ NOC | | Done |
| 17. | Waterproofing of terraces | | 100% |
| 18. | Entrance lobby finishing | | 100% |
| 19. | Status of construction of Compound wall | | 100% |

Note: (*) Extend rows as per requirement


Table - B

| Sr. No. | Common areas and Facilities Amenities | Proposed (Yes/No) | Percentage of Work Done | Remarks |
|---------------------|---|-------------------|-------------------------|---------|
| B-1 Services | | | | |
| 1. | Internal roads & pavements | YES | 100% | |
| 2. | Parking | | | |
| | Covered no _____ | YES | 100% | |
| | Open no _____ | YES | 100% | |
| 3. | Water supply | YES | 100% | |
| 4. | Sewerage (Chamber, Lines, Septic Tank, STP) | YES | 100% | |
| 5. | Storm water drains | YES | 100% | |
| 6. | Landscaping & tree plantation | YES | 100% | |
| 7. | Parks and playgrounds | YES | 100% | |
| | Fixing of children play equipment's | YES | 100% | |
| | Benches | YES | 100% | |
| 8. | Shopping Area | YES | 100% | |
| 9. | Street Lighting/Electrification | YES | 100% | |
| 10. | Treatment and disposal of sewage and sullage water/STP | YES | 100% | |
| 11. | Solid Waste Management & disposal | NA | NA | |
| 12. | Water Conservation, Rain Water Harvesting, Percolating Well/Pit | YES | 100% | |
| 13. | Energy management (Solar) | YES | 100% | |
| 14. | Fire Protection and Fire Safety Requirements | YES | 100% | |
| 15. | Electrical meter room, Sub-Station, Receiving station | YES | 100% | |



M. Anwar
07/01/2018

| | | | | |
|------------|---|-------|-------|--|
| 16. | Other (option to add more) | | | |
| B-2 | Community building to be transferred to RWA | | | |
| 17. | Community centre | NA | NA | |
| 18. | Others | NA | NA | |
| B-3 | Community buildings not to be transferred to RWA/Competent Authority | | | |
| 19. | Schools | _____ | _____ | |
| 20. | Dispensary | NA | NA | |
| 21. | Club | _____ | _____ | |
| 22. | Others | NA | NA | |
| B-4 | Services /facilities to be transferred to the Competent Authority | _____ | _____ | |
| 23. | * | | | |



Signature
07/01/28