

SOBHA

Annexure - A

Architect's Certificate*		
Report for quarter ending	30th June 2026	
Subject	Certificate of progress of construction work	
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
	Sr. No.	Particulars
		Information
	1.	Project/Phase of the project
		Sobha City, Phase-4
	2.	Location
		Sector-108, Babupur Village, Gurugram, Haryana
	3.	Licensed area in acres
		39.375 acres
	4.	Area for registration in acres
		2.6778 acres
	5.	HARERA registration no.
		34 of 2019
	6.	Name of licensee
		M/s Chintels India Limited M/s Vidu Properties Private Limited M/s Chintels Credit Corporation Limited M/s Madhyanchal Leasing Limited Mr. Prashant Solomon Mr. Rohan Solomon Mr. Ramesh Solomon Mrs. Chanderlekha Solomon and M/s Sobha Limited (as Developer)
	7.	Name of collaborator
		NA
	8.	Name of developer
		M/s Sobha Limited
		VENKATESH GUDI Architect Reg. No. CA/2005/36913
2.	Details related to inspection are as under	



SOBHA CITY

REGD. & CORPORATE OFFICE : 'SOBHA', SARJAPUR - MARATHAHALLI OUTER RING ROAD BELLANDUR POST, BANGALORE - 560103, INDIA
CIN : L45201KA1995PLC018475 | TEL : +9180-49320000 | FAX : +9180-49320444 | www.sobha.com

	1.	Date of certifying of percentage of construction work /site inspection	30th June 2026
	2.	Name of Architect/ Architect's firm	Mr. Venkatesh Gudi/Sobha Limited
	3.	Date of site inspection	30th June 2026
3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.	Consultants	Name
	1.	Site engineer	Mr. Prem Mohan
	2.	Structural consultant	Mr. Srinivas Sathyanarayan
	3.	Proof consultant	Mr. Srinivas Sathyanarayan
	4.	MEP consultant	Mr. Prasanna Venkatesh G
	5.	Site supervisor/incharge	Mr. Prabhuraj/Mr. Suleman/ Mr. Prakash Bhisht
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date: 30th June 2026

Place: Bangalore

Council of architects registration no.: CA/2005/36913

Council of architects registration valid till (date): 31.12.2026



Table -A					
Building/Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower No. A3		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		NIL	60,414,532	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		NIL	116,761,564	100%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	NIL	9,196,088	100%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	NIL	30,921,655	100%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	NIL	26,711,659	100%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common	NIL	64,022,735	100%
	4.2	External (plaster, painting, facade, etc.)	NIL	15,843,786	100%


 VENKATESH GUDI
 Architect
 Reg. No. CA/2005/36913

Table - A					
Building/Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower No. A4		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		NIL	60,414,532	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		NIL	116,761,564	100%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	NIL	9,196,088	100%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	NIL	30,921,655	100%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	NIL	30,591,701	100%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common	NIL	64,022,737	100%
	4.2	External (plaster, painting, facade, etc.)	NIL	15,843,786	100%

VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

Table - A				
Building/Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower No. B3	
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	NIL	72,609,908	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	NIL	140,331,243	100%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	NIL	11,042,909	100%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	NIL	37,163,551	100%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	NIL	32,103,717	100%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common	NIL	76,946,471	100%
	4.2 External (plaster, painting, facade, etc.)	NIL	19,042,038	100%




VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

Table -A				
Building/Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower No. B4		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	NIL	72,609,366	100%
2.	Super structure (slabs,brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	NIL	140,330,195	100%
3.	MEP			
	3.1 Mechanical (lifts,ventilation, etc.)	NIL	11,052,343	100%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	NIL	37,163,273	100%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	NIL	32,103,478	100%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common	NIL	76,945,896	100%
	4.2 External (plaster, painting, facade, etc.)	NIL	19,041,896	100%




VENKATESH GUDI
Architect
Reg.No. CA/2005/36913

Tower A3					
Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work
	Sub-Structure Status				
1.	Excavation		Excavation		100%
2.	Laying of foundation				
	(i)	Raft	Reinforcement-Shuttering-Concreting-		100%
	(ii)	Pile			100%
3.	Number of basement(s)				
	(i)	Basement Level 1	01 number of		100 %
	(ii)	Basement level 2*	NA		NA
4.	Waterproofing of the above sub-structure (wherever applicable)				100%
	Super-Structure Status				
5.	Total floors in the tower/ building		18		
6.	Total area on each floor		473.39 Sqm		
7.	Stilt floor/ ground floor		01 number of Stilt		100%
8.	Status of laying of slabs floor wise				
	Cumulative number of slabs in the building/tower A3 laid by end of quarter		18/18		100%
9.	Status of construction				
	(i)	Walls on floors	18/18		100%
	(ii)	Staircase	18/18		100%
	(iii)	Lift wells along with water proofing	18/18		100%
	(iv)	Lift lobbies/ common areas floor wise	18/18		100%
10.	Fixing of door and window frames in flats/units		18/18		100 %
11.	Status of MEP		Internal (within Flat)	External works	Internal (within Flat)
	(i)	Mechanical works	-	-	100%


VENKATESH GUDI
 Architect
 Reg. No. CA/2005/360

	(ii)	Electrical works including	18/18	18/18	100 %	100 %
	(iii)	Plumbing works	18/18	18/18	100%	100 %
12.	Status of wall finishing (Plaster/ paint/whitewashing/coating)					
	(i)	External plaster	18/18		100%	
	(ii)	Internal plaster	18/18		100%	
13.	Status of wall tiling					
	(i)	In bathroom	18/18		100%	
	(ii)	In kitchen	18/18		100 %	
14.	Status of flooring					
	(i)	Common areas	18/18		100%	
	(ii)	Units/ flats	18/18		100%	
15.	Status of white washing					
	(i)	Internal walls	18/18		100%	
	(ii)	External walls	18/18		100%	
16.	Status of finishing					
	(i)	Staircase with railing	18/18		100%	
	(ii)	Lift wells (Blockwork)	18/18		100 %	
	(iii)	Lift lobbies/ common areas floor wise	18/18		100 %	
17.	Status of installation					
	(within flat/unit)					
	(i)	Doors and windows panels	18/18		100 %	
	(ii)	Sanitary fixtures	18/18		100 %	
	(iii)	Modular kitchen	NA			
	(iv)	Electrical fittings/ lighting	NA			
	(v)	Gas piping (if any)	NA			
	(other than flat/units)					
	(vi)	Lifts installation	2/2		100 %	
	(vii)	Overhead tanks	2/2		100 %	
	(viii)	Underground water tank	NA			
	(ix)	Firefighting fitting and equipment's as per CFO NOC	18/18		100 %	
	(x)	Electrical fittings in common	18/18		100 %	
	(xi)	Compliance to conditions of environment/CRZ NOC				


VENKATESH GUDI
 Architect
 Reg. No. CA/2005/36913

18.	Waterproofing of terraces	0	100 %
19.	Entrance lobby finishing	0	100 %
20.	Status of construction of compound wall	1875/1875	100%


Gudi

VENKATESH GUDI
Architect
Reg.No. CA/2005/36913

Tower A4					
Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work
	Sub-Structure Status				
1.	Excavation		Excavation		100%
2.	Laying of foundation				
	(i)	Raft	Reinforcement- Shuttering- Concreting-		100%
	(ii)	Pile			100%
3.	Number of basement(s)1....				
	(i)	Basement Level 1	01 number of		100%
	(ii)	Basement level 2*	NA		NA
4.	Waterproofing of the above sub-structure (wherever applicable)				100%
	Super-Structure Status				
5.	Total floors in the tower/ building		18		
6.	Total area on each floor		473.39 Sqm		
7.	Stilt floor/ ground floor		01 number of Stilt		100%
8.	Status of laying of slabs floor wise				
	Cumulative number of slabs in the building/towerA4..... laid by end of quarter		18/18		100%
9.	Status of construction				
	(i)	Walls on floors	18/18		100%
	(ii)	Staircase	18/18		100%
	(iii)	Lift wells along with water proofing	2/2		100%
	(iv)	Liftlobbies/ common areas floor wise	18/18		100%
10.	Fixing of door and window frames in flats/units		18/18		100%
11.	Status of MEP		Internal (within Flat)	External works	Internal (within Flat) External works


 VENKATESH GUDLA
 Architect
 Reg. No. CA/2005/36913

	(i)	Mechanical works	-	-	100%	-
	(ii)	Electrical works including	18/18	100%	100%	0 %
	(iii)	Plumbing works	18/18	100%	100%	0 %
12.	Status of wall finishing (Plaster/ paint/whitewashing/coating)					
	(i)	External plaster	18/18		100 %	
	(ii)	Internal plaster	18/18		100 %	
13.	Status of wall tiling					
	(i)	In bathroom	18/18		100 %	
	(ii)	In kitchen	18/18		100 %	
14.	Status of flooring					
	(i)	Common areas	18/18		100 %	
	(ii)	Units/ flats	18/18		100%	
15.	Status of white washing					
	(i)	Internal walls	18/18		100 %	
	(ii)	External walls	100%		100 %	
16.	Status of finishing					
	(i)	Staircase with railing	18/18		100%	
	(ii)	Lift wells (Blockwork)	18/18		100%	
	(iii)	Lift lobbies/ common areas floor wise	18/18		100 %	
17.	Status of installation					
	(within flat/unit)					
	(i)	Doors and windows panels	18/18		100%	
	(ii)	Sanitary fixtures	18/18		100%	
	(iii)	Modular kitchen	NA			
	(iv)	Electrical fittings/ lighting	NA			
	(v)	Gas piping (if any)	NA			
	(other than flat/units)					
	(vi)	Lifts installation	2/2		100 %	
	(vii)	Overhead tanks	2/2		100 %	
	(viii)	Underground water tank	NA			
	(ix)	Firefighting fitting and equipment's as per CFO NOC	18/18		100 %	
	(x)	Electrical fittings in common	18/18		100 %	



VENKATESH
Architect
Reg.No. CA/2005/3691

	(xi)	Compliance to conditions of environment/CRZ NOC		
18.		Waterproofing of terraces	100%	100 %
19.		Entrance lobby finishing	100%	100 %
20.		Status of construction of compound wall	1875/1875	100%


Gudi

VENKATESH GUDI
Architect
Reg.No. CA/2005/36913

Tower B3					
Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work
	Sub-Structure Status				
1.	Excavation		Excavation		100%
2.	Laying of foundation				
	(i)	Raft	Reinforcement- Shuttering- Concreting-		100%
	(ii)	Pile			100%
3.	Number of basement(s)1				
	(i)	Basement Level 1	01 number of Basement(s) and		100 %
	(ii)	Basement level 2*	NA		NA
4.	Waterproofing of the above sub-structure (wherever applicable)				100%
	Super-Structure Status				
5.	Total floors in the tower/ building		18/18		100%
6.	Total area on each floor		564.374 Sqm		
7.	Stilt floor/ ground floor		01 number of Stilt		100%
8.	Status of laying of slabs floor wise				
	Cumulative number of slabs in the building/tower B3 laid by end of quarter		NIL		NIL
9.	Status of construction				
	(i)	Walls on floors	18/18		100%
	(ii)	Staircase	18/18		100%
	(iii)	Lift wells along with water proofing	100%		100%
	(iv)	Lift lobbies/ common areas floor wise	18/18		100%
10.	Fixing of door and window frames in flats/units		18/18		100 %
11.	Status of MEP		Internal (within Flat)	External works	Internal (within Flat) External works

VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

	(i)	Mechanical works	-	-	-	-
	(ii)	Electrical works including	18/18	100 %	100 %	100 %
	(iii)	Plumbing works	18/18	100 %	100 %	100 %
12.	Status of wall finishing (Plaster/ paint/whitewashing/coating)					
	(i)	External plaster	18/18		100 %	
	(ii)	Internal plaster	18/18		100 %	
13.	Status of wall tiling					
	(i)	In bathroom	18/18		100 %	
	(ii)	In kitchen	18/18		100%	
14.	Status of flooring					
	(i)	Common areas	18/18		100 %	
	(ii)	Units/ flats	18/18		100 %	
15.	Status of white washing					
	(i)	Internal walls	18/18		100 %	
	(ii)	External walls	18/18		100 %	
16.	Status of finishing					
	(i)	Staircase with railing	19/19		100 %	
	(ii)	Lift wells (Blockwork)	18/18		100 %	
	(iii)	Lift lobbies/ common areas floor wise	18/18		100 %	
17.	Status of installation					
	(within flat/unit)					
	(i)	Doors and windows panels	18/18		100 %	
	(ii)	Sanitary fixtures	18/18		100 %	
	(iii)	Modular kitchen	NA			
	(iv)	Electrical fittings/ lighting	NA			
	(v)	Gas piping (if any)	NA			
	(other than flat/units)					
	(vi)	Lifts installation	2/2		100 %	
	(vii)	Overhead tanks	2/2		100 %	
	(viii)	Underground water tank	NA			
	(ix)	Firefighting fitting and equipment's as per CFO NOC	18/18		100 %	
	(x)	Electrical fittings in common	18/18		100 %	


VENKATESH GUDI
 Architect
 Reg. No. CA/2005/36913

	(xi)	Compliance to conditions of environment/CRZ NOC		
18.		Waterproofing of terraces	100%	100%
19.		Entrance lobby finishing	100 %	100 %
20.		Status of construction of compound wall	1250/1875	66%



VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

Tower B4			
Sr. No.	Tasks/ Activity		Percentage of total proposed work
	Sub-Structure Status		
1.	Excavation		100%
2.	Laying of foundation		
	(i)	Raft	Reinforcement- Shuttering- Concreting- 100%
	(ii)	Pile	100%
3.	Number of basement(s) 1....		
	(i)	Basement Level 1	01 number of 100 %
	(ii)	Basement level 2*	NA NA
4.	Waterproofing of the above sub-structure (wherever applicable)		0%
	Super-Structure Status		
5.	Total floors in the tower/ building		18
6.	Total area on each floor		564.374 Sqm
7.	Stilt floor/ ground floor		01 number of Stilt 100%
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/tower B4 laid by end of quarter		18/18 100%
9.	Status of construction		
	(i)	Walls on floors	18/18 100%
	(ii)	Staircase	18/18 100%
	(iii)	Lift wells along with water proofing	18/18 100%
	(iv)	Lift lobbies/ common areas floor wise	18/18 100%
10.	Fixing of door and window frames in flats/units		18/18 100%



VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

11.	Status of MEP		Internal (within Flat)	External works	Internal (within Flat)	External works
	(i)	Mechanical works	NA	NA	NA	NA
	(ii)	Electrical works including	18/18	18/18	100%	100%
	(iii)	Plumbing works	18/18	18/18	100%	100%
12.	Status of wall finishing (Plaster/ paint/whitewashing/coating)					
	(i)	External plaster	18/18		100 %	
	(ii)	Internal plaster	18/18		100%	
13.	Status of wall tiling					
	(i)	In bathroom	18/18		100 %	
	(ii)	In kitchen	18/18		100%	
14.	Status of flooring					
	(i)	Common areas	18/18		100 %	
	(ii)	Units/ flats	18/18		100 %	
15.	Status of white washing					
	(i)	Internal walls	18/18		100 %	
	(ii)	External walls	18/18		100 %	
16.	Status of finishing					
	(i)	Staircase with railing	18/18		100 %	
	(ii)	Lift wells (Blockwork)	18/18		100 %	
	(iii)	Lift lobbies/ common areas floor wise	18/18		100%	
17.	Status of installation					
	(within flat/unit)					
	(i)	Doors and windows panels	18/18		100 %	
	(ii)	Sanitary fixtures	18/18		100%	
	(iii)	Modular kitchen	NA			
	(iv)	Electrical fittings/ lighting	NA			
	(v)	Gas piping (if any)	NA			
	(other than flat/units)					
	(vi)	Lifts installation	2/2		100 %	
	(vii)	Overhead tanks	2/2		100 %	
	(viii)	Underground water tank	NA			



VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

	(ix)	Firefighting fitting and equipment's as per CFO NOC	18/18	100%
	(x)	Electrical fittings in common	0/18	0 %
	(xi)	Compliance to conditions of environment/CRZ NOC		
18.		Waterproofing of terraces	100%	100 %
19.		Entrance lobby finishing	0	0 %
20.		Status of construction of compound wall	1875/1875	100%

VENKATESH GUDI
Architect
Reg.No. CA/2005/36913

Table -B

Sr. No.	Common areas and Facilities Amenities	Proposed (Yes/No)	Percentage Work Done	Remarks
B-1	Services			
1.	Internal roads & pavements	Yes	88 %	
2.	Parking			
	Covered no. (2619 Nos)	Yes	0 %	
	Open no. (474 Nos)	Yes	0 %	
3.	Water supply	Yes	65 %	
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	70 %	
5.	Storm water drains	Yes	64%	
6.	Landscaping & tree plantation	Yes	72 %	
7.	Parks and playgrounds	Yes	58 %	
	Fixing of children play equipment's	Yes	54 %	
	Benches	Yes	54 %	
8.	Shopping area	Yes	30 %	
9.	Street lighting/ electrification	Yes	65 %	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	100 %	STP-01
11.	Solid waste management & disposal	Yes	30 %	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	68% (Rain Water Harvesting)	68 % of Sump 1 to 3
13.	Energy management (solar)	Yes	30%	
14.	Fire protection and fire safety	Yes	30%	
15.	Electrical meter room, sub-station, receiving station	Yes	30%	
16.	Other (option to add more)			
B-2	Community building to be transferred to RWA			
17.	Community centre	Yes	35 %	
18.	Others			
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools			
	Primary School	Yes	33.33 %	
	Nursery School 1	Yes	33.33 %	
	Nursery School 2	Yes	33.33 %	
20.	Dispensary	No		
21.	Club	Yes		
22.	Others			
B-4	Services/facilities to be transferred to the Competent Authority			
23.	*			

VENKATESH GUDI
Architect
Reg. No. CA/2005/38