

DRUVI ENTERPRISES AND CONSULTANT**ENGINEERING CONSULTANCY SERVICES PH ADVICE AND ESTIMATES CONSULTANT**

Regd. ADDRESS:-227,MAIN CHANDIGARH ROAD KAKRU AMBALA CITY 134007 TEL. - +91-94668-78766, 79882-58413

E-mail- 86shobhit@gmail.com

Issuance of Engineer's Certificate*		
Report for quarter ending		March 2026 (Q4)
Subject		Certificate of percentage of completion of construction work of the project at the end of the quarter:
1.	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.	
	Sr. No.	Particulars
		Information
	1.	Project/phase of the project
		Godrej Meridien, Phase 3
	2.	Location
		Sector-106, Gurugram , Haryana
	3.	Licensed area in acres
		5.06
	4.	Area for registration in acres
		5.06
	5.	HARERA registration no.
		RC/REP/HARERA/GGM/393/125/2020/09
	6.	Name of licensee
		Godrej Real View Developers Private Limited
	7.	Name of collaborator
		Not Applicable
	8.	Name of developer
		Godrej Real View Developers Private Limited
2.	Details related to inspection are as under	

Note:-*This Engineer certificate is being issued Quarterly for the aforesaid Project of the Company based on the request/records documents and information produced via mail by the management of the Company assuming all correct, If any information found incorrect/mislead in future, This Certificate deemed as cancelled w.e.i

Disclaimer : in no event will M/s Druvi Enterprises and Consultant be liable for any special, direct, indirect, consequential, or incidental damages or any damages of any kind, whether in an action of any legal obligation arising out of or in connection with the use of the Service or the content of the Service.in any case whatsoever if any

No any Legal Liability on M/s Druvi Enterprises and Consultant

Dispute if any subject to Ambala Jurisdictions only



DRUVI ENTERPRISES AND CONSULTANT**ENGINEERING CONSULTANCY SERVICES PH ADVICE AND ESTIMATES CONSULTANT**

Regd. ADDRESS:-227,MAIN CHANDIGARH ROAD KAKRU AMBALA CITY 134007 TEL. - +91-94668-78766, 79882-58413

E-mail- 86shobhit@gmail.com

	1.	Date of certifying of percentage of construction work/ site inspection	30 March 2026
	2.	Name of engineering firm/ individual	DRUVI ENTERPRISES AND CONSULTANT
	3.	Date of site inspection	31 March 2026
3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.	Consultants	Name
	1.	Site engineer	GPL
	2.	Structural consultant	BMSF & PPS
	3.	Proof consultant	
	4.	MEP consultant	PROION
	5.	Quantity surveyor	
4.	We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.		
	1.	Total estimated cost for completion of the building(s) in	35,594.88

Note:-*This Engineer certificate is being issued Quarterly for the aforesaid Project of the Company based on the request/records documents and information produced via mail by the management of the Company assuming all correct, If any information found incorrect/mislead in future, This Certificate deemed as cancelled w.e.i

Disclaimer : in no event will M/s Druvi Enterprises and Consultant be liable for any special, direct, indirect, consequential, or incidental damages or any damages of any kind, whether in an action of any legal obligation arising out of or in connection with the use of the Service or the content of the Service.in any case whatsoever if any

No any Legal Liability on M/s Druvi Enterprises and Consultant

Dispute if any subject to Ambala Jurisdictions only



DRUVI ENTERPRISES AND CONSULTANT**ENGINEERING CONSULTANCY SERVICES PH ADVICE AND ESTIMATES CONSULTANT**

Regd. ADDRESS:-227,MAIN CHANDIGARH ROAD KAKRU AMBALA CITY 134007 TEL. - +91-94668-78766, 79882-58413

E-mail- 86shobhit@gmail.com

		the aforesaid project under reference	
	2.	Estimated cost incurred till date (based on site inspection)	30,670.68
	3.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana	4,924.20
5.	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the _____ being the competent authority under whose jurisdiction the aforesaid project is being implemented.		
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.		
7.	Chartered Engineer certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.		

Date	:	Yours faithfully,
Place	:Gurugram	

Note:-*This Engineer certificate is being issued Quarterly for the aforesaid Project of the Company based on the request/records documents and information produced via mail by the management of the Company assuming all correct, If any information found incorrect/mislead in future, This Certificate deemed as cancelled w.e.i

Disclaimer : in no event will M/s Druvi Enterprises and Consultant be liable for any special, direct, indirect, consequential, or incidental damages or any damages of any kind, whether in an action of any legal obligation arising out of or in connection with the use of the Service or the content of the Service.in any case whatsoever if any

No any Legal Liability on M/s Druvi Enterprises and Consultant


Dispute if any subject to Ambala Jurisdictions only



DRUVI ENTERPRISES AND CONSULTANT**ENGINEERING CONSULTANCY SERVICES PH ADVICE AND ESTIMATES CONSULTANT**

Regd. ADDRESS:-227,MAIN CHANDIGARH ROAD KAKRU AMBALA CITY 134007 TEL. - +91-94668-78766, 79882-58413

E-mail- 86shobhit@gmail.com

		 Er. ATUL GUPTA Chartered Engineer (India) Regd. No. M-1562074 (M) 7988651157 Signature & name (in block letters) with stamp of engineering firm/ individual
--	--	---

***Note**

1.	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.
2.	(*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3.	The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4.	As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.
5.	All component of work with specifications are indicative and not exhaustive.

Table - A

Building/ tower no.	Tower 4
Name of the building/ tower if any	-

Note:-*This Engineer certificate is being issued Quarterly for the aforesaid Project of the Company based on the request/records documents and information produced via mail by the management of the Company assuming all correct, If any information found incorrect/mislead in future, This Certificate deemed as cancelled w.e.i

Disclaimer : in no event will M/s Druvi Enterprises and Consultant be liable for any special, direct, indirect, consequential, or incidental damages or any damages of any kind, whether in an action of any legal obligation arising out of or in connection with the use of the Service or the content of the Service.in any case whatsoever if any

No any Legal Liability on M/s Druvi Enterprises and Consultant

Dispute if any subject to Ambala Jurisdictions only



DRUVI ENTERPRISES AND CONSULTANT**ENGINEERING CONSULTANCY SERVICES PH ADVICE AND ESTIMATES CONSULTANT**

Regd. ADDRESS:-227,MAIN CHANDIGARH ROAD KAKRU AMBALA CITY 134007 TEL. - +91-94668-78766, 79882-58413

E-mail- 86shobhit@gmail.com

Percentage of work done with reference to total estimated cost (to be prepared separately for each building/ tower of the real estate project/ phase of the project)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/ tower as per registration no. RC/REP/HARERA/GGM/2018/05 comes to	12,771.10
2.	Total expenditure on the project/ phase	11,697.03
3.	Percentage of work done with reference to total estimated cost	91.6%
4.	Balance estimate cost to be incurred on the project	1,074.08
5.	Cost incurred on additional/ extra items as on _____ not included in the estimated cost (Table - C)	

Table – A		
Building/ tower no.		Tower 5
Name of the building/ tower if any		-
Percentage of work done with reference to total estimated cost (to be prepared separately for each building/ tower of the real estate project/ phase of the project)		
Sr. No.	Particulars	Amount (Rs. in lacs)
6.	Total estimated cost of the building/ tower as per registration no. RC/REP/HARERA/GGM/2018/05 comes to	8,010.36
7.	Total expenditure on the project/ phase	6,223.27

Note:-*This Engineer certificate is being issued Quarterly for the aforesaid Project of the Company based on the request/records documents and information produced via mail by the management of the Company assuming all correct, If any information found incorrect/mislead in future, This Certificate deemed as cancelled w.e.i

Disclaimer : in no event will M/s Druvi Enterprises and Consultant be liable for any special, direct, indirect, consequential, or incidental damages or any damages of any kind, whether in an action of any legal obligation arising out of or in connection with the use of the Service or the content of the Service.in any case whatsoever if any

No any Legal Liability on M/s Druvi Enterprises and Consultant

Dispute if any subject to Ambala Jurisdictions only



DRUVI ENTERPRISES AND CONSULTANT**ENGINEERING CONSULTANCY SERVICES PH ADVICE AND ESTIMATES CONSULTANT**

Regd. ADDRESS:-227,MAIN CHANDIGARH ROAD KAKRU AMBALA CITY 134007 TEL. - +91-94668-78766, 79882-58413

E-mail- 86shobhit@gmail.com

8.	Percentage of work done with reference to total estimated cost	77.7%
9.	Balance estimate cost to be incurred on the project	1,787.08
10.	Cost incurred on additional/ extra items as on _____ not included in the estimated cost (Table - C)	

Table - A		
Building/ tower no.		Tower 6
Name of the building/ tower if any		-
Percentage of work done with reference to total estimated cost (to be prepared separately for each building/ tower of the real estate project/ phase of the project)		
Sr. No.	Particulars	Amount (Rs. in lacs)
11.	Total estimated cost of the building/ tower as per registration no. RC/REP/HARERA/GGM/2018/05 comes to	6,843.37
12.	Total expenditure on the project/ phase	5,520.20
13.	Percentage of work done with reference to total estimated cost	80.7%
14.	Balance estimate cost to be incurred on the project	1,323.17
15.	Cost incurred on additional/ extra items as on _____ not included in the estimated cost (Table - C)	

Note:-*This Engineer certificate is being issued Quarterly for the aforesaid Project of the Company based on the request/records documents and information produced via mail by the management of the Company assuming all correct, If any information found incorrect/mislead in future, This Certificate deemed as cancelled w.e.i

Disclaimer : in no event will M/s Druvi Enterprises and Consultant be liable for any special, direct, indirect, consequential, or incidental damages or any damages of any kind, whether in an action of any legal obligation arising out of or in connection with the use of the Service or the content of the Service.in any case whatsoever if any

No any Legal Liability on M/s Druvi Enterprises and Consultant

Dispute if any subject to Ambala Jurisdictions only



DRUVI ENTERPRISES AND CONSULTANT**ENGINEERING CONSULTANCY SERVICES PH ADVICE AND ESTIMATES CONSULTANT**

Regd. ADDRESS:-227,MAIN CHANDIGARH ROAD KAKRU AMBALA CITY 134007 TEL. - +91-94668-78766, 79882-58413

E-mail- 86shobhit@gmail.com

Table – A			
Building/ tower no.		Tower 7	
Name of the building/ tower if any		-	
Percentage of work done with reference to total estimated cost (to be prepared separately for each building/ tower of the real estate project/ phase of the project)			
Sr. No.	Particulars	Amount (Rs. in lacs)	
16.	Total estimated cost of the building/ tower as per registration no. RC/REP/HARERA/GGM/2018/05 comes to	6,128.84	
17.	Total expenditure on the project/ phase	5,467.61	
18.	Percentage of work done with reference to total estimated cost	89.2%	
19.	Balance estimate cost to be incurred on the project	661.23	
20.	Cost incurred on additional/ extra items as on _____ not included in the estimated cost (Table - C)		
Table – B			
Internal & External development works in respect of the entire project/ phase of the project			
Sr. No.	Particulars	Amount (Rs. in lacs)	
		External development works	Internal development works
1.	Total estimated cost of development works including amenities and facilities in the		1,841.21

Note:-*This Engineer certificate is being issued Quarterly for the aforesaid Project of the Company based on the request/records documents and information produced via mail by the management of the Company assuming all correct, If any information found incorrect/mislead in future, This Certificate deemed as cancelled w.e.i

Disclaimer : in no event will M/s Druvi Enterprises and Consultant be liable for any special, direct, indirect, consequential, or incidental damages or any damages of any kind, whether in an action of any legal obligation arising out of or in connection with the use of the Service or the content of the Service.in any case whatsoever if any

No any Legal Liability on M/s Druvi Enterprises and Consultant

Dispute if any subject to Ambala Jurisdictions only



DRUVI ENTERPRISES AND CONSULTANT**ENGINEERING CONSULTANCY SERVICES PH ADVISE AND ESTIMATES CONSULTANT**

Regd. ADDRESS:-227,MAIN CHANDIGARH ROAD KAKRU AMBALA CITY 134007 TEL. - +91-94668-78766, 79882-58413

E-mail- 86shobhit@gmail.com

	project/ phase as per the approved layout plan as on date		
2.	Expenditure incurred as on date		1,762.57
3.	Work done in percentage (as percentage of the total estimated cost)		95.7%
4.	Balanced cost to be incurred (based on estimated cost)		78.64
5.	Cost incurred on additional/ extra items as on _____ not included in the estimated cost (table-D)		

Table - C**EDC/ IDC etc in respect of the entire project/ phase of the project**

Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on __30/03/2021__ date of registration	835.10
2.	EDC, IDC paid so far as on __30/03/2021__	835.10
3.	EDC, IDC paid in terms of percentage of total EDC, IDC, etc.	100%
4.	Balance EDC/ IDC to be paid	0.00

Note:-*This Engineer certificate is being issued Quarterly for the aforesaid Project of the Company based on the request/records documents and information produced via mail by the management of the Company assuming all correct, If any information found incorrect/mislead in future, This Certificate deemed as cancelled w.e.i

Disclaimer : in no event will M/s Druvi Enterprises and Consultant be liable for any special, direct, indirect, consequential, or incidental damages or any damages of any kind, whether in an action of any legal obligation arising out of or in connection with the use of the Service or the content of the Service.in any case whatsoever if any

No any Legal Liability on M/s Druvi Enterprises and Consultant

Dispute if any subject to Ambala Jurisdictions only



DRUVI ENTERPRISES AND CONSULTANT**ENGINEERING CONSULTANCY SERVICES PH ADVICE AND ESTIMATES CONSULTANT**

Regd. ADDRESS:-227,MAIN CHANDIGARH ROAD KAKRU AMBALA CITY 134007 TEL. - +91-94668-78766, 79882-58413

E-mail- 86shobhit@gmail.com

Table - D		
List of extra/ additional items executed with cost. (which were not part of the original estimate of total cost)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on _____ date of registration	

Note: (*) extend as per requirement

FOR OFFICE USE ONLY			
1.	The % of work done	The % of estimated cost incurred	The deviation if any with remarks
2.	The % of the work done as on date	The % of work to be done by this time as per original projection	The deviation if any with remarks

Note:-*This Engineer certificate is being issued Quarterly for the aforesaid Project of the Company based on the request/records documents and information produced via mail by the management of the Company assuming all correct, If any information found incorrect/mislead in future, This Certificate deemed as cancelled w.e.i

Disclaimer : in no event will M/s Druvi Enterprises and Consultant be liable for any special, direct, indirect, consequential, or incidental damages or any damages of any kind, whether in an action of any legal obligation arising out of or in connection with the use of the Service or the content of the Service.in any case whatsoever if any

No any Legal Liability on M/s Druvi Enterprises and Consultant

Dispute if any subject to Ambala Jurisdictions only

