

ANNEXURE 6-B
ENGINEER'S CERTIFICATE
On the letter head of the engineer firm
To whom so ever it may concern

Report for Quarter Ending	(JAN-MAR)MAR- 2022
---------------------------	--------------------

Subject: Certificate of cumulative cost incurred upon construction work of the project at the end of the quarter:

Sr. No.	Particulars	Information
i.	Project/Phase of the project	Zara Aavaas-2
ii.	Location	Sector 104, Gurugram, Haryana
iii.	Area in acres	1.03125 acres
iv.	HARERA Registration No.	Reg No. 21 of 2019
v.	Name of Licensee	96 OF 2017 DATED 08.11.2017
vi.	Name of Collaborator	Sukhbir Kataria, Dinesh Arya, Rajhans Kataria, Manoj Kataria, Ritu, Sheela Devi.
vii.	Name of Developer	Perfect Buildwell Pvt Ltd.

Sir,

1. I/ We have undertaken assignment as Engineer for certifying percentage of completion of construction work of the above mentioned project as per the approved plans and approved structural drawings duly vetted by the Proof Consultant.

i.	Date of certifying of percentage of construction work/ site inspection	
ii.	Name of engineering firm/individual	
iii.	Date of site inspection	

2. Following technical professionals are appointed by Promoter: - (as applicable)

Sr. No.	Consultants	Name
i.	Site Engineer	Deepak Bhardwaj
ii.	Structural Consultant	Mr. Pradeep kulshreshth
iii.	Proof Consultant	N/A
iv.	MEP Consultant	Mr. Viresh Goel
v.	Quantity surveyor	Manoj Kumar

3. We have estimated the cost of the completion of project / phase for which occupation certificate/ completion certificate is to be obtained by the promoter for the civil, MEP and allied works, of the building(s) of the project. Our estimated cost calculations are based on the structural drawing/plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/engineer and the site inspection carried out by us.



4.

i.	Total estimated cost for completion of the building(s) in the aforesaid project under reference	(Total of table A and B) 1773 Lakh
ii.	Estimated cost incurred till date (based on site inspection)	991.88
iii.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/completion certificate from Department of Town & Country Planning, Haryana	781.12

5. The estimated total cost of project is with reference to the civil work/MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the competent authority under whose jurisdiction the aforesaid project is being implemented.
6. The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.
7. I certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and B below."

Yours Faithfully,

Signature & Name (IN BLOCK LETTERS) with stamp of engineering firm/individual



TABLE - A

Building/Tower no. 20 _____ or called _____

(to be prepared separately for each building/tower of the real estate project/phase of the project)

Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/tower as per registration no 21 of 2019 comes to	437.5 Lakh
2.	Total expenditure on the project/phase	267
3.	Percentage of work done with reference to total estimated cost	61.03%
4.	Balance estimate cost to be incurred on the project	170.5
5.	Cost incurred on additional/ extra items as on _____ not included in the estimated cost (Table - C)	NA

Building/Tower no. 21 _____ or called _____

(to be prepared separately for each building/tower of the real estate project/phase of the project)

Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/tower as per registration no 21 of 2019 comes to	437.5 Lakh
2.	Total expenditure on the project/phase	236
3.	Percentage of work done with reference to total estimated cost	53.94%
4.	Balance estimate cost to be incurred on the project	201.5
5.	Cost incurred on additional/ extra items as on _____ not included in the estimated cost (Table - C)	NA

Building/Tower no. 22 _____ or called _____

(to be prepared separately for each building/tower of the real estate project/phase of the project)

Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/tower as per registration no 21 of 2019 comes to	437.5 Lakh
2.	Total expenditure on the project/phase	261.75
3.	Percentage of work done with reference to total estimated cost	59.83%
4.	Balance estimate cost to be incurred on the project	175.75
5.	Cost incurred on additional/ extra items as on _____ not included in the estimated cost (Table - C)	NA



Building/Tower no. 23 _____ or called _____

(to be prepared separately for each building/tower of the real estate project/phase of the project)

Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/tower as per registration no 21 of 2019 _____ comes to	337.5 Lakh
2.	Total expenditure on the project/phase	227.13
3.	Percentage of work done with reference to total estimated cost	67.30%
4.	Balance estimate cost to be incurred on the project	110.37
5.	Cost incurred on additional/ extra items as on _____ not included in the estimated cost (Table - C)	NA

TABLE - B

Internal & External development works in respect of the entire project/phase of the project

Sr. No.	Particulars	Amounts (in Rs.)	
		External Development works	Internal development works
1.	Total estimated cost of development works including amenities and facilities in the project/phase as per the approved layout plan as on date		123 Lakh
2.	Expenditure incurred as on _____		0
3.	Work done in percentage (as percentage of the total estimated cost)		0
4.	Balance cost to be incurred (based on estimated cost)		123 Lakh
5.	Cost incurred on additional/extra items as on _____ not included in the estimated cost (Table - C)		NA

Table - C

Sr no.	List of extra/additional items executed with cost. (Which were not part of the original estimate of total cost)	
	Particulars	Amount
1.	*NA	NA

Note.— (*)Extend as per requirement

*Note



1. The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/completion certificate.
2. (*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.



[Handwritten signature]