

| Chartered Accountants Certificate |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                                                             |
|-----------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|
| Report for month ending           | 30th Sept,2026                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                                                             |
| Subject                           | Certificate for withdrawal of money from separate RERA accountant the end of the quarter                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                             |
| 1                                 | I/ we have undertaken assignment as Chartered Accountant for certifying withdrawal of money from separate RERA account at the end of the quarter.                                                                                                                                                                                                                                                                                                                                                       |                                                                                             |
|                                   | Sr. No.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Particulars                                                                                 |
|                                   | 1.1                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Project/phase of the project                                                                |
|                                   | 1.2                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Location                                                                                    |
|                                   | 1.3                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Licensed area in acres                                                                      |
|                                   | 1.4                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Area for registration in acres                                                              |
|                                   | 1.5                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | HARERA registration no.                                                                     |
|                                   | 1.6                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Name of licensee                                                                            |
|                                   | 1.7                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Name of collaborator                                                                        |
|                                   | 1.8                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Name of developer                                                                           |
| 1.9                               | Estimated cost of real estate project                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | 30703/- (figure in Lacs)                                                                    |
| 2                                 | Details related to inspection are as under                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                                                                             |
|                                   | 2.1                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Date of certifying withdrawal of money from separate RERA account at the end of the quarter |
|                                   | 2.2                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Name of chartered accountant firm/ individual                                               |
| 3                                 | I certify withdrawal of money from separate RERA account at the end of the quarter for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;                                                                                                                                                                                                                                                                                                     |                                                                                             |
| 4                                 | This certificate is being issued as per the requirement of compliance in accordance with the Real Estate (Regulation and Development) Act, 2016/ the Haryana Real Estate (Regulation and Development) Rules, 2017 by the company for the project/phase under reference and is based on the records and documents produced before me and explanations provided to me by the management of the company; it is based on the verification of books of accounts and other related documents till 30.09.2026. |                                                                                             |
| 5                                 | Further to above, based upon our examination of books of accounts and related records, it is confirmed that no amount has been withdrawn except for payment towards construction/ development, land cost and statutory dues/ charges. All statutory approvals as applicable on promoter are also valid on date.                                                                                                                                                                                         |                                                                                             |

|                                    |                   |                                                                                                                                 |
|------------------------------------|-------------------|---------------------------------------------------------------------------------------------------------------------------------|
| Date                               | 13th Oct, 2026    | Yours faithfully,<br><br><br>Mahendra Jain |
| Place                              | New Delhi         |                                                                                                                                 |
| For (name of CA firm)              | VMSS & Associates | Firm Registration No: 328952E                                                                                                   |
| Partner/ proprietor Membership No. | 413904            | UDIN:                                                                                                                           |



| Table – A                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                                                                                                                                                                                                                                                                 |                                                         |                      |                 |                       |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|----------------------|-----------------|-----------------------|
| Project cost details (in lacs)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                                                                                                                                                                                                                                                 |                                                         |                      |                 |                       |
| Sr. No.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Particulars                                                                                                                                                                                                                                                     | Estimated (Column-A)                                    |                      | (Column - B)    |                       |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                                                                                                                                                                                 | Amount (in Rs. Lacs)                                    | (%) of total Project | Incurred & Paid | (%) of Total Incurred |
| 1                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Land Cost                                                                                                                                                                                                                                                       | 1,675                                                   | 5                    | 604             | 36.1                  |
| 2                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | External Development Charges                                                                                                                                                                                                                                    | 1,966                                                   | 6                    | 1,966           | 100.0                 |
| 3                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Infrastructure Development Charges                                                                                                                                                                                                                              | 316                                                     | 1                    | 316             | 100.0                 |
| 4                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Internal Development Works                                                                                                                                                                                                                                      | 1,477                                                   | 5                    | 949             | 64.3                  |
| 5                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Cost of construction                                                                                                                                                                                                                                            | 9,627                                                   | 31                   | 2,893           | 30.1                  |
| 6                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Cost of construction of community facilities                                                                                                                                                                                                                    | -                                                       | -                    | -               | -                     |
| 7                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Other costs                                                                                                                                                                                                                                                     | 15,642                                                  | 51                   | 3,927           | 25.1                  |
| 8                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Customer Refund (Refer Note 2)                                                                                                                                                                                                                                  |                                                         |                      | 252             |                       |
| 8                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Total estimated cost of the real estate project (1+2+3+4+5+6+7) of estimated cost (column-A)                                                                                                                                                                    | 30,703                                                  |                      |                 |                       |
| 9                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Total cost incurred and paid of the real estate project (1+2+3+4+5+6+7) of incurred and paid (column-B) (taking into account the proportionate land cost, this in effect allows the promoter to withdraw the proportionate land cost component of construction) | 10,908                                                  |                      |                 |                       |
| 10                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Percentage of completion of construction work (as per project architect's certificate by the end of month/quarter)                                                                                                                                              | As per enclosed Architects Certificate dated 07.10.2026 |                      |                 |                       |
| 11                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Proportion of the amount paid till the end of month/quarter towards land and construction cost vis-à-vis the total estimated cost. (Sr. No. 9/Sr No. 8)                                                                                                         | 36%                                                     |                      |                 |                       |
| 12                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Amount which can be withdrawn from the separate RERA bank account. Total estimated cost x proportion of cost incurred and paid i.e. Total authorised withdrawal up till now (Sr. No. 8*Sr No. 11)                                                               | 10908                                                   |                      |                 |                       |
| 13                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Less amount withdrawn till date of this certificate as per the books of accounts and bank statement                                                                                                                                                             | 10,236.12                                               |                      |                 |                       |
| 14                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Net amount which can be withdrawn from the separate RERA bank account under this certificate                                                                                                                                                                    | 671.88                                                  |                      |                 |                       |
| Note: - Proportionate land cost shall be based on the total land cost in proportion of construction cost incurred against total construction cost or actual paid land cost, whichever is lesser."                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                                                                                                                                                                                                                                                                 |                                                         |                      |                 |                       |
| Note 2: - Amount which can be withdrawn from the separate RERA bank account (Point 12 above) includes the amount that has been refunded to applicants on non allotment of units. The company had collected (Net) Rs. 1159.71 Lacs from the applicants along with Expression of Interest( EOI) which was deposited in master collection account and out of which Rs.360 Lacs was refundable to the applicants due to non-allotment. Out of the total refundable amount Rs 360 Lacs has been refunded till 30th Sept ,2026. 70% of the said refund amount till 30th Sept , 2026 i.e. Rs. 252 lacs (refer Point 8 above) has been included in the Amount which can be withdrawn from separate RERA Bank account (Refer Points 13 above) and has been allowed to be withdrawn through this certificate in terms of RERA. |                                                                                                                                                                                                                                                                 |                                                         |                      |                 |                       |

| Table – B                              |                                                                 |                    |
|----------------------------------------|-----------------------------------------------------------------|--------------------|
| Details of SEPARATE RERA bank account: |                                                                 |                    |
| 1                                      | Bank Name                                                       | ICICI Bank Limited |
| 2                                      | Branch Name                                                     | Preet Vihar        |
| 3                                      | Account No.                                                     | 777705227099       |
| 4                                      | IFSC code                                                       | ICIC0000037        |
| 5                                      | Opening balance at the end of previous month (as on 01-07-2026) | 74.81              |
| 6                                      | Deposits during the quarter under report                        | 1759.01            |
| 7                                      | Withdrawals during the quarter under report                     | 523                |
| 8                                      | Fixed Deposit Made                                              | 1587               |
| 9                                      | Fixed Deposit Matured                                           | 283.44             |
| 10                                     | Closing balance at the end of the Month (as on 30-09-2026)      | 7.26               |



# Biswajit Sengupta . a r c h i t e c t

b.arch.,fiiia.,aiiid

ph- 09887488263/9672972807, 01493-515305

A 305, Block 2, RANGOLI, Ashiana Village

Bhiwadi 301019, Alwar, Rajasthan

email: [bsen.architect@gmail.com](mailto:bsen.architect@gmail.com)

Date 07.10.2026

## ARCHITECT'S CERTIFICATE

On the letter head of the architect firm

To whom so ever it may concern

|                           |                          |
|---------------------------|--------------------------|
| REPORT FOR QUARTER ENDING | 30 <sup>th</sup> Sept'26 |
|---------------------------|--------------------------|

Subject: Certificate of progress of construction work:

| Sr. No. | Particulars                  | Information                                          |
|---------|------------------------------|------------------------------------------------------|
| i.      | Project/Phase of the project | Ashiana Amarah, Phase 4                              |
| ii.     | Location                     | VILL. WAZIRPUR , SEC 93 , TEHSIL HARSARU ST GURUGRAM |
| iii.    | Area in acres                | 4.395 (Acre)                                         |
| vi.     | HARERA Registration No.      | 72 of 2024                                           |
| v.      | Name of Licensee             | ASHIANA HOUSING LIMITED                              |
| vi.     | Name of Collaborator         |                                                      |
| vii.    | Name of Developer            | ASHIANA HOUSING LIMITED                              |

Sir,


1. I/ We have undertaken assignment as architect for certifying progress of construction work in the above mentioned project as per the approved plans.

|      |                                                                        |                          |
|------|------------------------------------------------------------------------|--------------------------|
| i.   | Date of certifying of percentage of construction work/ site inspection | 30 <sup>th</sup> Sept'26 |
| ii.  | Name of Architect/Architect's firm                                     | BISWAJIT SENGUPTA        |
| iii. | Date of site inspection                                                | 01 <sup>st</sup> Oct'26  |

2. Following technical professionals are appointed by Promoter: - (as applicable)


| Sr.No. | Consultants | Name |
|--------|-------------|------|
|--------|-------------|------|



  
BISWAJIT SENGUPTA  
B. Arch, FIIA, AIID  
Regd. Architect : CA/75/886

|      |                          |               |
|------|--------------------------|---------------|
| i.   | Site Engineer            | SK Nasibuddin |
| ii.  | Structural Consultant    | R.K. Bhola    |
| iii. | Proof Consultant         | -             |
| vi.  | MEP Consultant           | Anand Havelia |
| v.   | Site supervisor/incharge | -             |

3. I certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table A and B.

Yours Faithfully,  
  
**BISWAJIT SENGUPTA**  
 B. Arch, FIIA, AIID  
 Regd. Architect : CA/75/886

Signature & Name (IN BLOCK LETTERS) with stamp of Architect **BISWAJIT SENGUPTA**

Council of Architects (CoA) Registration No. CA/ 75 / 886.

Council of Architects (CoA) Registration valid till (Date) 31<sup>st</sup> Dec 2028.


**Table – A**

Building/Tower no. \_\_\_\_\_ (to be prepared separately for each building/tower in the project/phase of the project)

Cumulative progress of the project/phase at the end of the quarter


| Sr. No.   | Tasks/Activity                                                 | Description of work done | Percentage of total proposed work |
|-----------|----------------------------------------------------------------|--------------------------|-----------------------------------|
|           | <b>Overall work completion</b>                                 |                          | 26%                               |
| <b>A1</b> | <b>SUB- STRUCTURE STATUS</b>                                   |                          |                                   |
| 1.        | Excavation                                                     |                          | 100%                              |
| 2.        | Laying of foundation                                           | -                        |                                   |
|           | i. Raft                                                        | -                        | 100%                              |
|           | ii. Pile                                                       | -                        | NA                                |
| 3.        | Number of basement(s)<br>.....                                 |                          |                                   |
|           | i. Basement level 1                                            |                          | 0%                                |
|           | ii. Basement level 2*                                          |                          | 30%                               |
| 4.        | Waterproofing of the above sub-structure (wherever applicable) |                          | 0%                                |



  
**BISWAJIT SENGUPTA**  
 B. Arch, FIIA, AIID  
 Regd. Architect : CA/75/886

| A2    | SUPER- STRUCTURE STATUS                                                      |                        |                |                        |
|-------|------------------------------------------------------------------------------|------------------------|----------------|------------------------|
| 5.    | Total floors in the tower/building                                           |                        | S+14           |                        |
| 6.    | Total area on each floor                                                     |                        | 0%             |                        |
| 7.    | Stilt Floor/ Ground Floor                                                    |                        | 0%             |                        |
| 8.    | Status of laying of slabs floor wise                                         |                        | 44%            |                        |
|       | Cumulative number of slabs in the building/tower..... laid by end of quarter | Total 75 Slabs         | 32 of 75       |                        |
| 9.    | Status of construction                                                       |                        |                |                        |
|       | i. Walls on floors                                                           |                        | 39%            |                        |
|       | ii. Staircase                                                                |                        | 39%            |                        |
|       | iii. Lift wells along with water proofing                                    |                        | 0%             |                        |
|       | iv. Lift lobbies /common areas floor wise                                    |                        | 0%             |                        |
| 10.   | Fixing of door and window frames in flats/units                              |                        | 0%             |                        |
| 11.   | Status of MEP                                                                | Internal (within Flat) | External works | Internal (within Flat) |
|       | i. Mechanical works                                                          |                        |                | NA                     |
|       | ii. Electrical works including wiring                                        |                        |                | 14%                    |
|       | iii. Plumbing works                                                          |                        |                | 8%                     |
| 12. s | Status of wall finishing ( plaster/paint/whitewashing/coating)               |                        |                |                        |
|       | i. External                                                                  |                        | 8%             |                        |
|       | ii. Internal                                                                 |                        | 19%            |                        |
| 13.   | Status of wall tiling                                                        |                        | 0%             |                        |
|       | i. In bathroom                                                               |                        | 3%             |                        |
|       | ii. In Kitchen                                                               |                        | 0%             |                        |
| 14.   | Status of flooring                                                           |                        |                |                        |
|       | i. Common areas                                                              |                        | 0%             |                        |
|       | ii. Units/flats                                                              |                        | 4%             |                        |
| 15.   | Status of other civil works                                                  |                        | 0%             |                        |
|       | i. Staircase with railing                                                    |                        | 0%             |                        |
|       | ii. Lift wells                                                               |                        | 0%             |                        |



  
**BISWAJIT SENGUPTA**  
 B. Arch, FIIA, AIID  
 Regd. Architect : CA/75/886

|     |                                                           |  |    |
|-----|-----------------------------------------------------------|--|----|
|     | iii. Lift lobbies /common areas floor wise                |  | 0% |
| 16. | Status of Installation                                    |  |    |
|     | (Within flat/unit)                                        |  |    |
|     | i. Doors and windows panels                               |  | 0% |
|     | ii. Sanitary Fixtures                                     |  | 0% |
|     | iii. Modular Kitchen                                      |  | 0% |
|     | iv. Electrical fittings/Lighting                          |  | 0% |
|     | v. Gas piping (if any)                                    |  | 0% |
|     | (Other than flat/units)                                   |  | 0% |
|     | vi. Lifts installation                                    |  | 0% |
|     | vii. Overhead tanks                                       |  | 0% |
|     | viii. Underground water tank                              |  | 0% |
|     | ix. Fire fighting fittings and equipment's as per CFO NOC |  | 0% |
|     | x. Electrical fittings in common areas                    |  | 0% |
|     | xi. Compliance to conditions of environment /CRZ NOC      |  | 0% |
| 17. | Waterproofing of terraces                                 |  | 0% |
| 18. | Entrance lobby finishing                                  |  | 0% |
| 19. | Status of construction of Compound wall                   |  | 0% |

**Note: (\*) Extend rows as per requirement**

**Table – B**

| Sr. No. | Common areas and Facilities Amenities       | Proposed (Yes/No) | Percentage of Work Done | Remarks |
|---------|---------------------------------------------|-------------------|-------------------------|---------|
|         | <b>B-1 Services</b>                         |                   |                         |         |
| 1.      | Internal roads & pavements                  | YES               | 0%                      |         |
| 2.      | Parking                                     |                   | 0%                      |         |
|         | Covered no_____                             | YES               | 0%                      |         |
|         | Open no_____                                | YES               | 0%                      |         |
| 3.      | Water supply                                | YES               | 0%                      |         |
| 4.      | Sewerage (Chamber, Lines, Septic Tank, STP) | YES               | 0%                      |         |



*Biswajit Sengupta*  
**BISWAJIT SENGUPTA**  
 B. Arch, FIA, AIID  
 Regd. Architect : CA/75/886

|            |                                                                             |       |       |  |
|------------|-----------------------------------------------------------------------------|-------|-------|--|
| 5.         | Storm water drains                                                          | YES   | 0%    |  |
| 6.         | Landscaping & tree plantation                                               | YES   | 0%    |  |
| 7.         | Parks and playgrounds                                                       | YES   | 0%    |  |
|            | Fixing of children play equipment's                                         | YES   | 0%    |  |
|            | Benches                                                                     | YES   | 0%    |  |
| 8.         | Shopping Area                                                               | NO    | 0%    |  |
| 9.         | Street Lighting/Electrification                                             | YES   | 0%    |  |
| 10.        | Treatment and disposal of sewage and sullage water/STP                      | YES   | 0%    |  |
| 11.        | Solid Waste Management & disposal                                           | YES   | 0%    |  |
| 12.        | Water Conservation, Rain Water Harvesting, Percolating Well/Pit             | YES   | 0%    |  |
| 13.        | Energy management (Solar)                                                   | YES   | 0%    |  |
| 14.        | Fire Protection and Fire Safety Requirements                                | YES   | 0%    |  |
| 15.        | Electrical meter room, Sub-Station, Receiving station                       | YES   | 0%    |  |
| 16.        | Other (option to add more)                                                  |       |       |  |
| <b>B-2</b> | <b>Community building to be transferred to RWA</b>                          |       |       |  |
| 17.        | Community centre                                                            | NA    | NA    |  |
| 18.        | Others                                                                      | NA    | NA    |  |
| <b>B-3</b> | <b>Community buildings not to be transferred to RWA/Competent Authority</b> |       |       |  |
| 19.        | Schools                                                                     | _____ | _____ |  |
| 20.        | Dispensary                                                                  | NA    | NA    |  |
| 21.        | Club                                                                        | _____ | _____ |  |
| 22.        | Others                                                                      | NA    | NA    |  |
| <b>B-4</b> | <b>Services /facilities to be transferred to the Competent Authority</b>    | _____ | _____ |  |
| 23.        | *                                                                           |       |       |  |



*Biswajit Sengupta*  
**BISWAJIT SENGUPTA**  
 B. Arch, FIIA, AIID  
 Regd. Architect : CA/75/886