

## Architect's Certificate

Report for quarter ending

31<sup>st</sup> DEC 2021

Subject

Certificate of progress of construction work

1. I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans

Sr. No	Particulars	Information
1.	Project/Phase of the project	Suncity Avenue 76, Affordable Residential Group housing Colony,
2.	Location	Sector 76, Gurugram
3.	Licensed area in acres	10 Acre,
4.	Area for registration in acres	10 Acre,
5.	HARERA registration no.	78 of 2019 -(RC/REP/HARERA/ GGM/ 384/116/2019/78 dated 23.12.2019)
6.	Name of licensee	Suncity Projects Pvt Ltd
7.	Name of collaborator	Not Applicable
8.	Name of developer	Suncity Projects Pvt Ltd

2. Details related to inspection are as under

1.	Date of certifying of percentage of construction work/ site inspection	07/01/2022
2.	Name of Architect/ Architect's firm	VASTUKRITI
3.	Date of site inspection	05/01/2022

**ROHIT JAIN**  
Regn. No. 1242

3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.	Consultants	Name
	1.	Site engineer	Mr. Kundan Kumar
	2.	Structural consultant	Chordia Techno Consultants
	3.	Proof consultant	Arvind Gupta Consultants
	4.	MEP consultant	Art Consultant
	5.	Site supervisor/in charge	Mr. Lalan Kumar
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date : 07.01.2022

Yours faithfully,

Place : New Delhi

Signature & name (in block letters)  
with stamp of architect

Council of architects (CoA) : CA 88/11424  
registration no.

Council of architects (CoA) : 31.12.2030  
registration valid till (date)

**Table - A**

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower A1		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,20,15,668/- approx.	2.08%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Rs. 52,96,954 /- approx.	Rs. 79,45,431 /- approx.	0.75%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	Rs. 9,05,550.02 /- approx.	Rs. 9,05,550.02 /- approx.	0.09%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work		
	Sub-Structure Status					
1.	Excavation		Completed	100%		
2.	Laying of foundation					
	(i)	Raft	Completed	100%		
	(ii)	Pile	N/A	N/A		
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule	0%		
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		495.19sqm (FAR)			
7.	Stilt floor/ ground floor		148.19sqm (G.C)			
8.	Status of laying of slabs floor wise		3rd Floor	6.6 %		
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		3rd Floor	6.6 %		
9.	Status of construction					
	(i)	Walls on floors	R.C.C	6.6 %		
	(ii)	Staircase	R.C.C	6.6 %		
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule	6.6 %		
	(iv)	Lift lobbies/ common areas floor wise	R.C.C	6.6 %		
10.	Fixing of door and window frames in flats/ units		Aluminium	Yet to start as per schedule		
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule	0%		
	(ii)	Electrical works including wiring	Started	20%		
	(iii)	Plumbing works	Yet to start as per schedule	0%		


12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			

	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Started	50%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces		Yet to start as per schedule	0%
19.	Entrance lobby finishing		Yet to start as per schedule	0%
20.	Status of construction of compound wall		Yet to start as per schedule	0%

*R. D. Jain*  
Regd. No. CR/58/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower A2		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,20,15,668/- approx.	2.08%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Rs. 26,48,477/- approx.	Rs. 26,48,477/- approx.	0.250%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conducting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%
ROHIT KUMAR				


Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
Super-Structure Status						
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		535.31 sqm (G.C)			
8.	Status of laying of slabs floor wise		1st		6.6%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		1st		6.6%	
9.	Status of construction					
	(i)	Walls on floors	R.C.C		6.6%	
	(ii)	Staircase	R.C.C		6.6%	
	(iii)	Lift wells along with water proofing	Yet to start as per schedule		6.6%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		6.6%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	
	(iii)	Plumbing works	Yet to start as per schedule		0%	
12.	Status of wall plastering					

  
**ROHIT JAIN**  
 Regn. No. CA/88/11424




	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.		Status of wall tiling		
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.		Status of flooring		
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.		Status of white washing		
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.		Status of finishing		
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.		Status of installation		
		(within flat/unit)		
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
		(other than flat/units)		
	(i)	Lifts installation	Yet to start as per schedule	0%

	(ii)	Overhead tanks	Yet to start as per schedule	0%
	(iii)	Underground water tank	Started	50%
	(iv)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(v)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(vi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%

  
**ROHIT JAIN**  
 Regn. No. CA/88/11424


<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B1</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
<b>1.</b>	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs.2,45,55,125 /- approx.	2.318%
<b>2.</b>	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs.3,97,27,155/ - approx.	3.750%
<b>3.</b>	<b>MEP</b>			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conducting, wiring, fixtures, etc.)	Rs. 13,75,792 /-	Rs.30,95,532/-	0.292%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs. 18,05,727 /-	Rs. 46,43,297 /	0.438%
<b>4.</b>	<b>Finishing</b>			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	Rs. 15,06,951/-	Rs. 15,06,951/-	0.142%
4.2	External (plaster, painting, facade, etc.)	0	0	0%

  
**ROHIT JAIN**  
Regn. No. CA/B8/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Completed		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55sqm (FAR)			
7.	Stilt floor/ ground floor		610.64sqm (G.C)			
8.	Status of laying of slabs floor wise		15 <sup>th</sup> floors		100%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		15 <sup>th</sup> floors		100%	
9.	Status of construction					
	(i)	Walls on floors	R.C.C		100%	
	(ii)	Staircase	R.C.C		100%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		60%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		100%	
10.	Fixing of door and window frames in flats/ units		Aluminium		0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Started		60%	

	(iii)	Plumbing works	Started	60%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Started	20%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Started	20%
15.	Status of white washing			
	(i)	Internal walls	Started	50%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Started	40%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A

	(other than flat/units)		
(vi)	Lifts installation	Yet to start as per schedule	0%
(vii)	Overhead tanks	Yet to start as per schedule	0%
(viii)	Underground water tank	Started	50%
(ix)	Firefighting fitting and equipment's as per CFO NOC	Started	20%
(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces	Yet to start as per schedule	0%
19.	Entrance lobby finishing	Yet to start as per schedule	0%
20.	Status of construction of compound wall	Yet to start as per schedule	NA

  
**ROHIT JAIN**  
 Regn. No. CA/88/11424


<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B2</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1.	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,43,68,590/- approx.	2.3%
2.	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs.3,97,27,155/- approx.	3.750%
3.	<b>MEP</b>			
3.1	Mechanical (lifts, ventilation, etc.)	Rs 15,14,835/- approx.	Rs 15,14,835/- approx.	0.143%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	Rs. 32,67,506 /- approx.	Rs. 34,39,480 /- approx.	0.325%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs.33,53,493 /- approx.	Rs.46,43,297 /- approx.	0.438%
4.	<b>Finishing</b>			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	Rs. 6,75,419 /- approx.	Rs. 15,06,951 /- approx.	0.142%
4.2	External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Completed		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55sqm (FAR)			
7.	Stilt floor/ ground floor		610.64sqm (G.C)			
8.	Status of laying of slabs floor wise		15 floors		100%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		15 floors		100%	
9.	Status of construction					
	(i)	Walls on floors	R.C.C		100%	
	(ii)	Staircase	R.C.C		100%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		60%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		100%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Started		60%	




	(ii)	Electrical including wiring works	Started	65%
	(iii)	Plumbing works	Started	60%
12.		Status of wall plastering		
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.		Status of wall tiling		
	(i)	In bathroom	Started	60%
	(ii)	In kitchen	Started	35%
14.		Status of flooring		
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Started	
15.		Status of white washing		
	(i)	Internal walls	Started	50%
	(ii)	External walls	Yet to start as per schedule	0%
16.		Status of finishing		
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.		Status of installation (within flat/unit)		
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
		(other than flat/units)		
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Yet to start as per schedule	0%

	(ix)	Firefighting fitting and equipment's as per CFO NOC	Started	25%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	NA

  
**ROHIT JAIN**  
 Regn. No. CA/88/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B3</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1.	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,42,06,323/- approx.	2.285%
2.	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs.3,97,27,155/- approx.	3.750%
3.	<b>MEP</b>			
3.1	<b>Mechanical</b> (lifts, ventilation, etc.)	Rs. 12,62,362 /- approx.	Rs.17,67,307 /- approx.	0.167%
3.2	<b>Electrical</b> (conduiting, wiring, fixtures, etc.)	Rs. 30,95,532 /- approx.	Rs.34,39,480 /- approx.	0.325%
3.3	<b>Plumbing &amp; Firefighting</b> (piping, pumps and pump room, fixtures, etc.)	Rs. 36,11,454 /- approx.	Rs.56,75,141/- approx.	0.536%
4.	<b>Finishing</b>			
4.1	<b>Internal</b> (plaster, tilling, flooring, painting, etc. within units and common areas)	Rs.19,39,220/- approx.	Rs.19,39,220/- approx.	0.183%
4.2	<b>External</b> (plaster, painting, facade, etc.)	0	0	0%


  
**ROHIT JAIN**  
100111424

*Rohit Jain*  
**ROHIT JAIN**  
Regn. No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s)		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Completed		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		610.64 sqm (G.C)			
8.	Status of laying of slabs floor wise		15 floors completed		100%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		15 floors completed		100%	
9.	Status of construction					
	(i)	Walls on floors	RCC		100%	
	(ii)	Staircase	R.C.C		100%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		60%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		100%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Started		70%	


	(ii)	Electrical works including wiring	Started	67%
	(iii)	Plumbing works	Started	75%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Started	90%
	(ii)	In kitchen	Started	90%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Started	90%
15.	Status of white washing			
	(i)	Internal walls	Started	66 %
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Completed	100 %
	(ii)	Lift wells	Started	20%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Started	90%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Completed	100 %


	(viii)	Underground water tank	Started	50 %
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Started	40%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Started	60%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%



**ROHIT JAIN**  
 Regn. No. CA/88/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B4</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1.	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,42,06,323	2.285 %
2.	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	<b>MEP</b>			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	<b>Finishing</b>			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%



  
**ROHIT JAIN**  
 Regn. No. CA/88/11424


Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		610.64 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	
	(iii)	Plumbing works	Yet to start as per schedule		0%	

*[Signature]*  
Regd. No. CA/88/11424



12.	Status of wall plastering			
	(i)	External plaster	Yet to start as per schedule	N/A
	(ii)	Internal plaster	Yet to start as per schedule	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A

	(other than flat/units)		
	(vi) Lifts installation	Yet to start as per schedule	0%
	(vii) Overhead tanks	Yet to start as per schedule	0%
	(viii) Underground water tank	In Non tower area of Basement	0%
	(ix) Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x) Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi) Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces	Yet to start as per schedule	0%
19.	Entrance lobby finishing	Yet to start as per schedule	0%
20.	Status of construction of compound wall	Yet to start as per schedule	0%


  
**ROHIT JAIN**  
 Regn. No. CA/88/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B5		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,42,06,323 Approx.	2.285%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%


*Pranav*  
**PRANAV JAIN**  
Regn. No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		100%		100%	
2.	Laying of foundation					
	(i)	Completed	100%		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		Yet to start as per schedule			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		610.64 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	


	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A


  
**ROHIT JAIN**  
Regn. No. CA/88/11424

	(other than flat/units)		
(vi)	Lifts installation	Yet to start as per schedule	0%
(vii)	Overhead tanks	Yet to start as per schedule	0%
(viii)	Underground water tank	Yet to start as per schedule	0%
(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces	Yet to start as per schedule	0%
19.	Entrance lobby finishing	Yet to start as per schedule	0%
20.	Status of construction of compound wall	Yet to start as per schedule	0%


  
**ROHIT JAIN**  
 Regn. No. CA/88/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B6</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1.	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,30,85,668/- approx.	2.179%
2.	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	<b>MEP</b>			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	<b>Finishing</b>			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%


  
ROHIT JAIN

  
**ROHIT JAIN**  
 Regn. No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Complete		100%	
2.	Laying of foundation					
	(i)	Raft	Complete		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		519.38 sqm (G.C)			
8.	Status of laying of slabs floor wise		5th		35%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		5th		35%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		35%	
	(ii)	Staircase	R.C.C		35%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		35%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		35%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	
	(iii)	Plumbing works	Yet to start as per schedule		0%	




Regn. No. CA

  
**ROHIT JAIN**  
 Regn. No. CA/88/11424



12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			

	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	In Non tower area of Basement	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%




**ROHIT JAIN**  
 Regn. No. CA/88/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B7</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1.	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,43,68,590/- approx.	2.3%
2.	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Rs.1,85,39,339 /- approx.	Rs.2,64,84,770 /- approx.	2.500%
3.	<b>MEP</b>			
3.1	<b>Mechanical</b> (lifts, ventilation, etc.)	0	0	0%
3.2	<b>Electrical</b> (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	<b>Plumbing &amp; Firefighting</b> (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	<b>Finishing</b>			
4.1	<b>Internal</b> (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	<b>External</b> (plaster, painting, facade, etc.)	0	0	0%

*ROHIT JAIN*  
Regn. No. CA/88/11424


Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Complete		100%	
2.	Laying of foundation					
	(i)	Raft	Complete		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
		<b>Super-Structure Status</b>				
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		591.32 sqm (G.C)			
8.	Status of laying of slabs floor wise		10 <sup>th</sup> Floors		66%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		10 <sup>th</sup> Floors		66%	
9.	Status of construction					
	(i)	Walls on floors	R.C.C		66%	
	(ii)	Staircase	R.C.C		66%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		66%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		66%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	
	(iii)	Plumbing works	Yet to start as per schedule		0%	

Regn. No. CA/88/11424


  
**RISHI JAIN**  
 Regn. No. CA/38/11424


12.	Status of wall plastering		
(i)	External plaster	N/A	N/A
(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling		
(i)	In bathroom	Yet to start as per schedule	0%
(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring		
(i)	Common areas	Yet to start as per schedule	0%
(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing		
(i)	Internal walls	Yet to start as per schedule	0%
(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing		
(i)	Staircase with railing	Yet to start as per schedule	0%
(ii)	Lift wells	Yet to start as per schedule	0%
(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation		
	(within flat/unit)		
(i)	Doors and windows panels	Yet to start as per schedule	0%
(ii)	Sanitary fixtures	Yet to start as per schedule	0%
(iii)	Modular kitchen	N/A	N/A
(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)		

	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	In Non tower area of Basement	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%

  
**ROHIT JAIN**  
 Regn. No. CA/88/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower B8</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1.	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,43,68,590/- approx.	2.30%
2.	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Rs.1,85,39,339/- approx.	Rs.3,70,78,678 /- approx.	3.500%
3.	<b>MEP</b>			
3.1	<b>Mechanical</b> (lifts, ventilation, etc.)	0	0	0%
3.2	<b>Electrical</b> (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	<b>Plumbing &amp; Firefighting</b> (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	<b>Finishing</b>			
4.1	<b>Internal</b> (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	<b>External</b> (plaster, painting, facade, etc.)	0	0	0%

  
Recon. No. CA/88/114


  
 Regn. No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
Super-Structure Status						
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		591.32 sqm (G.C)			
8.	Status of laying of slabs floor wise		14 <sup>th</sup> Floors		94%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		14 <sup>th</sup> Floors		94%	
9.	Status of construction					
	(i)	Walls on floors	R.C.C		94%	
	(ii)	Staircase	R.C.C		94%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		94%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		94%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	
	(iii)	Plumbing works	Yet to start as per schedule		0%	




12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			


	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Yet to start as per schedule	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%

  
**ROHIT JAIN**  
 Regn. No. CA/88/11424

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>Tower C1</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter</b>	<b>Cumulative work done value till date</b>	<b>Percentage of work done to the total proposed work</b>
1.	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 1,94,29,396/- approx.	1.834%
2.	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	<b>MEP</b>			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	<b>Finishing</b>			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%

  
**ROHIT JAIN**  
 Regn. No. CA/03/11424


Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+12			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		535.31 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>13 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	
	(iii)	Plumbing works	Yet to start as per schedule		0%	

  
**RAVI JAIN**  
 Regn. No. CA/88/14424


12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			

*Rohit Jain*  
**ROHIT JAIN**  
Regn. No. CA/88/11424

	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Yet to start as per schedule	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%


  
**ROHIT JAIN**  
 Regn. No. CA/88/11424


Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower C2		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 1,94,29,396/- approx.	1.834%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%



*Komal Jain*  
**KOMAL JAIN**  
Regn. No. CU/38/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		N/A	
Super-Structure Status						
5.	Total floors in the tower/ building		G+12			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		539.38 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>13 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	
	(iii)	Plumbing works	Yet to start as per schedule		0%	

  
REGISTRATION  
Regn. No. CA/88/1142/


  
**ROHIT JAIN**  
 Regn. No. CA/88/1142/



12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			

*Rohit Jain*  
ROHIT JAIN  
Regn. No. CA/88/11424

	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Yet to start as per schedule	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%



**ROHIT JAIN**  
 Regn. No. CA/88/11424

**Table - B**

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
<b>B-1</b>	<b>Services</b>			
1.	Internal roads & pavements	Yes	0%	0%
2.	Parking	Yes	0%	
	Covered no <u>0</u>	No		
	Open no <u>1464</u>	Yes		At Site
3.	Water supply	Yes	50%	50%
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	0%	0%
5.	Storm water drains	Yes	0%	0%
6.	Landscaping & tree plantation	Yes	0%	0%
7.	Parks and playgrounds	Yes	0%	0%
	Fixing of children play equipment's	No	N/A	
	Benches	No	N/A	
8.	Shopping area	Yes	N/A	
9.	Street lighting/ electrification	Yes	0%	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	0%	
11.	Solid waste management & disposal	Yes	0%	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	0%	
13.	Energy management (solar)	Yes	0%	
14.	Fire protection and fire safety requirements	Yes	0%	
15.	Electrical meter room, sub-station, receiving station	Yes	0%	
16.	Other (option to add more)			
<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
17.	Community centre	N/A		
18.	others	N/A		
<b>B-3</b>	<b>Community buildings not to be transferred to RWA/competent authority</b>			
19.	Schools/Creche	Yes		
20.	Dispensary	N/A		
21.	Club/Community	Yes	0%	
22.	Others			
<b>B-4</b>	<b>Services/ facilities to be transferred to competent authority</b>			
23.	*			

*[Signature]*  
**ROHIT JAIN**  
Regn. No. CA/88/11420

