

Arch. Kumud Kanchan

Architecture & Valuation

Planning, Interior & Exterior Designer, Project Consultant

Office Address:-

Office No. 425, 4th Floor

Shree Ram Plaza,

Bank More, Dhanbad.

Mob No: 7633999700

Email id: kumudkanchan28@gmail.com

Architect's Certificate

Report for quarter ending

30th June 2022

Subject

Certificate of progress of construction work

1. I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans

Sr. No.	Particulars	Information
1.	Project/Phase of the project	Hero Homes
2.	Location	Village Dhanwapur and Gurgaon, Sector 104, Dwarka Expressway, Gurugram, Haryana
3.	Licensed area in acres	Total licenced area is 34.0229 Acres, out of which project land is 9.053 Acres
4.	Area for registration in acres	9.053 acres (includes area of Residential Tower 8, which shall be developed in future as a separate phase)
5.	HARERA registration no.	RC/REP/HARERA/GGM/2018/24
6.	Name of licensee	Juventus Estates Ltd. Mahon Properties Ltd. Mariana Infrastructure Ltd.
7.	Name of collaborator	Vikas Parks Private Limited
8.	Name of developer	Vikas Parks Private Limited

2. Details related to inspection are as under

1.	Date of certifying of percentage of construction work/ site inspection	05.07.2022
----	--	------------

Name of Architect/
Architect's firm

Mrs. Kumud Kanchan






(Handwritten signature)

(Handwritten signature)
Ar. KUMUD KANCHAN
Planner & Designer

3.	Date of site inspection	Site inspection date 02.07.2022
----	-------------------------	---------------------------------

3.	Following technical professionals are appointed by promoter: - (as applicable)	
	Sr. No.	Consultants
		Name
	1.	Site engineer
		Mr. Prem Sukh
	2.	Structural consultant
		M/s Optimization Consultants
	3.	Proof consultant
		IIT - Bombay
	4.	MEP consultant
		M/s Serene Designs
	5.	Site supervisor/incharge
		Mr. Mukul Kansal
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5.	I also certify that as 31 st December 2021, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.	

Date	:	
Place	:	
Council of architects (CoA) registration no.	:	CA/2006/37532
Council of architects (CoA)	:	31/12/2025

Yours faithfully,

 Signature & name (in block letters) with stamp of architect
Ar. KUMUD KANCHAN
Planner & Designer
C.O.A.-CA/2006/37532
Registered to VI no F. I. V/23606

registration valid till (date)

Table - A

Building/ Tower no.
(to be prepared separately for each building/ tower in the project/ phase of the project)

T-01

A1 Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	306	306	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	1401	1407	96%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	58	58	1%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	43.52	52.50	22%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	27.8	74.50	19%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	121	229	32%
4.2	External (plaster, painting, facade,	0	0	14%



K. Kumud Kanche
Ar. KUMUD KANCHAN
Planner & Designer
C.O.A.-CA/2006/37532

		etc.)			
--	--	-------	--	--	--

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Yes, Completed		100%	
	(ii)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(i)	Basement Level 1	Yes, Completed		100%	
	(ii)	Basement level 2*	Yes, Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		38 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		141057.06 Sqft			
7.	Stilt floor/ ground floor		GF Completed		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower <u>37</u> laid by end of quarter		37 Slabs Completed		100%	
9.	Status of construction					
	(i)	Walls on floors	38 Floors, Completed		38	100%
	(ii)	Staircase	38 Floors, Completed		38	100%
	(iii)	Lift wells along with water proofing	38 Floors, Completed		38	100%
	(iv)	Lift lobbies/ common areas floor wise	38 Floors, Completed		38	100%
10.	Fixing of door and window frames in flats/ units		Wooden Frames, Window	Door UVPC	47%	
11.	Status of MEP		Internal (within	External works	Internal (within	External works



	(i)	Mechanical works	flat)		flat)	
	(ii)	Electrical works including wiring	Yes	Yes	3%	0%
	(iii)	Plumbing works	Yes	Yes	30%	20%
12.		Status of wall plastering	Yes	Yes	32%	6%
	(i)	External plaster	Rendering and Minor Cement Based Plaster		20%	
	(ii)	Internal plaster	Gypsum Plaster / Cement Based Plaster		97%	
13.		Status of wall tiling				
	(i)	In bathroom	Ceramic Tiles		55%	
	(ii)	In kitchen	Ceramic Tiles		45%	
14.		Status of flooring				
	(i)	Common areas	Tiling Works		0%	
	(ii)	Units/ flats	Tiling Works		32%	
15.		Status of white washing				
	(i)	Internal walls	OBD/ Emulsion Acrylic		0%	
	(ii)	External walls	External Texture Paint		0%	
16.		Status of finishing				
	(i)	Staircase with railing	Kota Stone Floor with MS Railing		50%	
	(ii)	Lift wells	Shaft Plaster & Waterproofing		100%	
	(iii)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		3%	
17.		Status of installation				
		(within flat/unit)				
	(i)	Doors and windows panels	UPVC Windows		12%	
	(ii)	Sanitary fixtures	Chinaware's & CP Fittings		0%	
	(iii)	Modular kitchen	Yes		0%	
	(iv)	Electrical fittings/ lighting	Switch Sockets		0%	
	(v)	Gas piping (if any)	NA			



Ar. KUMUD KANCHAN
Planner & Designer
C.O.A.-CA/2006/37532

	(other than flat/units)			
	(vi)	Lifts installation	3 Nos. Lift including Services Lift	7%
	(vii)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	100%
	(viii)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(x)	Electrical fittings in common areas	LED Lights	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.	Waterproofing of terraces		Brick Bat Coba	0%
19.	Entrance lobby finishing		Paint, Marble/Granite Flooring	0%
20.	Status of construction of compound wall		Not Applicable for Building, combined for entire Phase	-

Note: (*) extend rows as per requirement.



K. Kanchan
Ar. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F. I. V/23606

Table - A

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		T-02		
A1		Cumulative progress of the project/phase at the end of the quarter.		
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	293	293	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	1221	1256	96%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	47	47	1%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	39	42.5	22%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	10.5	38.4	15%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	83	185	25%
4.2	External (plaster, painting, facade, etc.)	0	0	14%



Ar. KUMUD KANCHAN
Planner & Designer
C.O.A.-CA/2006/37532

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work		
	Sub-Structure Status					
1.	Excavation		Excavation Completed	100%		
2.	Laying of foundation					
	(iii)	Raft	Completed	100%		
	(iv)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(iii)	Basement Level 1	Yes, Completed	100%		
	(iv)	Basement level 2*	Yes, Completed	100%		
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing	100%		
Super-Structure Status						
5.	Total floors in the tower/ building		28 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		120244.79 Sqft			
7.	Stilt floor/ ground floor		Ground Floor Completed	100%		
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower <u>28</u> laid by end of quarter		28 Slabs Completed	100%		
9.	Status of construction					
	(v)	Walls on floors	28 Floors, Completed	100%		
	(vi)	Staircase	28 Floors, Completed	100%		
	(vii)	Lift wells along with water proofing	28 Floors, Completed.	100%		
	(viii)	Lift lobbies/ common areas floor wise	28 Floors, Completed	100%		
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames	44%		
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(iv)	Mechanical works	Yes	Yes	3%	0%



K. Kumud Kancha
Ar. KUMUD KANCHAN
 Planner & Designer
 999 6400637532

	(v)	Electrical works including wiring	Yes	Yes	30%	20%
	(vi)	Plumbing works	Yes	Yes	21%	6%
12.	Status of wall plastering					
	(iii)	External plaster	Rendering and Minor Cement Based Plaster		20%	
	(iv)	Internal plaster	Gypsum Plaster / Cement Based Plaster		96%	
13.	Status of wall tiling					
	(iii)	In bathroom	Ceramic Tiles		32%	
	(iv)	In kitchen	Ceramic Tiles		21%	
14.	Status of flooring					
	(iii)	Common areas	Tiling Works		0%	
	(iv)	Units/ flats	Tiling Works		21%	
15.	Status of white washing					
	(iii)	Internal walls	Not yet started		0%	
	(iv)	External walls	Not yet started		0%	
16.	Status of finishing					
	(iv)	Staircase with railing	Kota Stone Floor with MS Railing		50%	
	(v)	Lift wells	Shaft Plaster & Waterproofing		100%	
	(vi)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		0%	
17.	Status of installation					
	(within flat/unit)					
	(xii)	Doors and windows panels	UPVC Windows		10%	
	(xiii)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(xiv)	Modular kitchen	Yes		0%	
	(xv)	Electrical fittings/ lighting	Switch Sockets		0%	
	(xvi)	Gas piping (if any)	NA			
	(other than flat/units)					
	(xvii)	Lifts installation	3 Nos. Lift including Services Lift		0%	
	(xviii)	Overhead tanks	3 Nos. Tank -		0%	



K. Kumud Kancha
Ar. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532

		Domestic, Fire & Flushing	
	(xix) Underground water tank	Not Applicable for Building, combined for entire Phase	
	(xx) Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(xxi) Electrical fittings in common areas	LED Lights	0%
	(xxii) Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for entire phase	0%
18.	Waterproofing of terraces	Brick Bat Coba	0%
19.	Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. Kancha
Ar. KUMUD KANCHHA
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F. I. V/23606

Table - A

Building/ Tower no.
(to be prepared separately for each building/ tower in the project/ phase of the project)

T-03

A1 Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	280	280	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	1195	1195	100%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	47	47	1%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	37	43	22%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	9	24	18%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	61	150	16%
4.2	External (plaster, painting, facade, etc.)	0	0	14%



Kumud Kancha
Ar. KUMUD KANCHAN
 Planner & Designer
 C.O.A - CA/2006/37532

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation Completed		100%	
2.	Laying of foundation					
	(v)	Raft	Completed		100%	
	(vi)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(v)	Basement Level 1	Yes, Completed		100%	
	(vi)	Basement level 2*	Yes, Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		28 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		120244.79 Sqft			
7.	Stilt floor/ ground floor		GF Completed		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower <u>27</u> laid by end of quarter		27 Slabs Completed		100%	
9.	Status of construction					
	(ix)	Walls on floors	28 Floors, 28 Completed		100%	
	(x)	Staircase	28 Floors, 28 Completed		100%	
	(xi)	Lift wells along with water proofing	28 Floors total, 27 Completed, WP in progress		90%	
	(xii)	Lift lobbies/ common areas floor wise	28 Floors, 28 Completed		100%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames		31%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(vii)	Mechanical works	Yes	Yes	3%	0%



[Handwritten signature]

[Handwritten signature]
AT. KUMUD KANCHAN
 Planner & Designer

	(viii)	Electrical works including wiring	Yes	Yes	30%	20%
	(ix)	Plumbing works	Yes	Yes	18%	7%
12.		Status of wall plastering				
	(v)	External plaster	Rendering and Minor Cement Based Plaster		20%	
	(vi)	Internal plaster	Gypsum Plaster / Cement Based Plaster		71%	
13.		Status of wall tiling				
	(v)	In bathroom	Ceramic Tiles		21%	
	(vi)	In kitchen	Ceramic Tiles		14%	
14.		Status of flooring				
	(v)	Common areas	Tiling Works		0%	
	(vi)	Units/ flats	Tiling Works		7%	
15.		Status of white washing				
	(v)	Internal walls	OBD/ Acrylic Emulsion		0%	
	(vi)	External walls	External Texture Paint		0%	
16.		Status of finishing				
	(vii)	Staircase with railing	Kota Stone Floor with MS Railing		50%	
	(viii)	Lift wells	Shaft Plaster & Waterproofing		100%	
	(ix)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		0%	
17.		Status of installation				
		(within flat/unit)				
	(xxii)	Doors and windows panels	UPVC Windows		3%	
	(xxiv)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(xxv)	Modular kitchen	Yes		0%	
	(xxvi)	Electrical fittings/ lighting	Switch Sockets		0%	
	(xxvi)	Gas piping (if any)	NA			
		(other than flat/units)				
	(xxvi)	Lifts installation	3 Nos. Lift including Services Lift		7%	



[Handwritten signature]

AP. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F.I. V/21608

	(xxix) Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	100%
	(xxx) Underground water tank	Not Applicable for Building, combined for entire Phase	-
	(xxxi) Firefighting fitting and equipment's as per CPO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(xxxii) Electrical fittings in common areas	LED Lights	0%
	(xxxiii) Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.	Waterproofing of terraces	Brick Bat Coba	0%
19.	Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. Kanchar
Ar. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F. I. V/23608

Table - A

Building/ Tower no.
(to be prepared separately for each building/ tower in the project/ phase of the project)

T-04

A1 Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	292	292	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	1318	1338	93%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	57	57.2	1%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	39	52	20%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	12.5	31.6	14%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	83	183	17%
4.2	External (plaster, painting, facade, etc.)	0	0	12%



Ar. KUMUD KANCHAN
Planner & Designer

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation Completed		100%	
2.	Laying of foundation					
	(vii)	Raft	Completed		100%	
	(viii)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(vii)	Basement Level 1	Yes, Completed		100%	
	(viii)	Basement level 2*	Yes, Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
Super-Structure Status						
5.	Total floors in the tower/ building		37 Floors including Ground Floor.			
6.	Total area on each floor (Carpet Area of complete tower)		137168.72 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower <u>37</u> laid by end of quarter		37 Slabs Completed		100%	
9.	Status of construction					
	(xiii)	Walls on floors	37 Floors, Completed	34	92%	
	(xiv)	Staircase	37 Floors, Completed	37	100%	
	(xv)	Lift wells along with water proofing	37 Floors Total, Completed, WP in progress	36	80%	
	(xvi)	Lift lobbies/ common areas floor wise	37 Floors, Completed	37	100%	
10.	Fixing of door and window frames in flats/ units		Wooden door Frames		31%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(x)	Mechanical works	Yes	Yes	3%	0%



K. Kumud Kanchan
MR. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 VI 23606

	(xi)	Electrical works including wiring	Yes	Yes	24%	20%
	(xii)	Plumbing works	Yes	Yes	19%	7%
12.	Status of wall plastering					
	(vii)	External plaster	Rendering and Minor Cement Based Plaster		19%	
	(viii)	Internal plaster	Gypsum Plaster / Cement Based Plaster		76%	
13.	Status of wall tiling					
	(vii)	In bathroom	Ceramic Tiles		27%	
	(viii)	In kitchen	Ceramic Tiles		19%	
14.	Status of flooring					
	(vii)	Common areas	Tiling Works		0%	
	(viii)	Units/ flats	Tiling Works		19%	
15.	Status of white washing					
	(vii)	Internal walls	OBD/ Emulsion	Acrylic	0%	
	(viii)	External walls	External Paint	Texture	0%	
16.	Status of finishing					
	(x)	Staircase with railing	Kota Stone Floor with MS Railing		49%	
	(xi)	Lift wells	Shaft Plaster & Waterproofing		95%	
	(xii)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		0%	
17.	Status of installation					
	(within flat/unit)					
	(xxxi)	Doors and windows panels	UPVC Windows		4%	
	(xxxv)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(xxxv)	Modular kitchen	Yes		0%	
	(xxxv)	Electrical fittings/ lighting	Switch Sockets		0%	
	(xxxv)	Gas piping (if any)	NA			
	(other than flat/units)					
	(xxxv)	Lifts installation	3 Nos. Lift including Services Lift		0%	



[Handwritten signature]

[Handwritten signature]
Ar. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 71 003606

(65)


	(xi)	Overhead tanks	3 Nos. Tank Domestic, Fire & Flushing	0%
	(xii)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(xiii)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(xiv)	Electrical fittings in common areas	LED Lights	0%
	(xv)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	0%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. Kumud Kanchar
Ar. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F. I. V/23606

Table - A

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		T-05		
A1 Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	292	292	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	306	544	43%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	6	6	0%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	5	9.4	10%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0		0%





Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done		Percentage of total proposed work	
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(ix)	Raft	Yes, Completed		100%	
	(x)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(ix)	Basement Level 1	Completed		100%	
	(x)	Basement level 2*	Work in Progress		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		37 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		137168.72 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter		17 Slabs Completed		47%	
9.	Status of construction					
	(xvii)	Walls on floors	37 Floors, completed	11	30%	
	(xviii)	Staircase	37 Floors, completed	17	46%	
	(xix)	Lift wells along with water proofing	37 Floors, completed, WP Pend	17	46%	
	(xx)	Lift lobbies/ common areas floor wise	37 Floors, completed	17	46%	
10.	Fixing of door and window frames in flats/ units		Wooden Frames	Door	0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xiii)	Mechanical works	Yes	Yes	0%	0%
	(xiv)	Electrical works including wiring	Yes	Yes	15%	9%

24



AF. KUMUD KANCHAN
Planner & Designer
C.O.A.-CA/2006/37532

12.	(xv)	Plumbing works	Yes	Yes	0%	0%
		Status of wall plastering				
	(ix)	External plaster	Rendering and Minor Cement Plaster	Based	0%	
	(x)	Internal plaster	Gypsum Plaster / Cement Based		0%	
13.		Status of wall tiling				
	(ix)	In bathroom	Ceramic Tiles		0%	
	(x)	In kitchen	Ceramic Tiles		0%	
14.		Status of flooring				
	(ix)	Common areas	Tiling Works		0%	
	(x)	Units/ flats	Tiling Works		0%	
15.		Status of white washing				
	(ix)	Internal walls	OBD/ Emulsion	Acrylic	0%	
	(x)	External walls	External Paint	Texture	0%	
16.		Status of finishing				
	(xiii)	Staircase with railing	Kota Stone Floor with MS Railing		0%	
	(xiv)	Lift wells	Shaft Plaster & Waterproofing		0%	
	(xv)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		0%	
17.		Status of installation				
		(within flat/unit)				
	(xlv)	Doors and windows panels	UPVC Windows		0%	
	(xlvi)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(xlvii)	Modular kitchen	Yes		0%	
	(xlviii)	Electrical fittings/ lighting	Switch Sockets		0%	
	(xlix)	Gas piping (if any)	NA			
		(other than flat/units)				
	(i)	Lifts installation	3 Nos. Lift including Services Lift		0%	
	(ii)	Overhead tanks	3 Nos. Tank - Domestic, Fire &		0%	



Ar. KUMUD KANCHAN
Planner & Designer
C.O.A.-CA/2006/37532

	(ii)	Underground water tank	Flushing Not Applicable for Building, combined for entire Phase	
	(iii)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(iv)	Electrical fittings in common areas	LED Lights	0%
	(iv)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	0%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



[Handwritten signature]

[Handwritten signature]
Ar. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F.I. V/23606

Table - A

Building/ Tower no.
(to be prepared separately for each building/ tower in the project/ phase of the project)

T-06

A1 Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	251	251	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	245	411	38%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	5	5	0%
3.2	Electrical (conducting, wiring, fixtures, etc.)	4	8.5	9%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%



Ar. KUMUD KANCHAN
Planner & Designer
C.O.A.-CA/2006/37532
Registered to VI no F. I. V/23606

Sr. No.	Tasks/ Activity Sub-Structure Status	Description of work done	Percentage of total proposed work
1.	Excavation	Completed	100%
2.	Laying of foundation		
	(xi) Raft	Completed	100%
	(xii) Pile	NA	
3.	Number of basement(s)	2 Nos. of Basement	
	(xi) Basement Level 1	Completed	100%
	(xii) Basement level 2*	Completed	100%
4.	Waterproofing of the above sub-structure (wherever applicable)	Foundation Waterproofing	100%
	Super-Structure Status		
5.	Total floors in the tower/ building	28 Floors including Ground Floor, 11 completed	41%
6.	Total area on each floor (Carpet Area of complete tower)	118475.63 Sqft	
7.	Stilt floor/ ground floor	Ground Floor	100%
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/ tower laid by end of quarter	11 Slabs Completed	41%
9.	Status of construction		
	(xxi) Walls on floors	28 Floors, 07 completed	25%
	(xxii) Staircase	28 Floors, 11 completed	39%
	(xxiii) Lift wells along with water proofing	28 Floors, 11 completed	39%
	(xxiv) Lift lobbies/ common areas floor wise	28 Floors, 11 completed	39%
10.	Fixing of door and window frames in flats/ units	Wooden Door Frames	0%
11.	Status of MEP	Internal (within flat)	External works
	(xvi) Mechanical works	Yes	Yes
	(xvii) Electrical works	Yes	Yes



Ar. KUMUD KANCHAN
Planner & Designer
9876543210

	wiring				
(xvii)	Plumbing works	Yes	Yes	0%	0%
12.	Status of wall plastering				
(xi)	External plaster	Rendering and Minor Cement Plaster	Based	0%	
(xii)	Internal plaster	Gypsum Plaster / Cement Based Plaster		0%	
13.	Status of wall tiling				
(xi)	In bathroom	Ceramic Tiles		0%	
(xii)	In kitchen	Ceramic Tiles		0%	
14.	Status of flooring				
(xi)	Common areas	Tiling Works		0%	
(xii)	Units/ flats	Tiling Works		0%	
15.	Status of white washing				
(xi)	Internal walls	OBD/ Emulsion	Acrylic	0%	
(xii)	External walls	External Paint	Texture	0%	
16.	Status of finishing				
(xvi)	Staircase with railing	Kota Stone Floor with MS Railing		0%	
(xvii)	Lift wells	Shaft Plaster & Waterproofing		0%	
(xviii)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		0%	
17.	Status of installation				
	(within flat/unit)				
(vi)	Doors and windows panels	UPVC Windows		0%	
(vii)	Sanitary fixtures	Chinawares & CP Fittings		0%	
(viii)	Modular kitchen	Yes		0%	
(ix)	Electrical fittings/ lighting	Switch Sockets		0%	
(ix)	Gas piping (if any)	NA			
	(other than flat units)				
(xvi)	Lift installation				



Ar. KUMUD KANCHAN
Planner & Designer
C.O.A.-CA/2006/37532
Registered to VI no F.I. VQ23606

	(lxii) Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(lxiii) Underground water tank	Not Applicable for Building, combined for entire Phase	
	(lxiv) Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(lxv) Electrical fittings in common areas	LED Lights	0%
	(lxvi) Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.	Waterproofing of terraces	Brick Bat Coba	0%
19.	Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



[Handwritten signature]

[Handwritten signature]
Ar. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F. I V/23606

Table - A

Building/ Tower no.
(to be prepared separately for each building/ tower in the project/ phase of the project)

T-07

A1 Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	285	285	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	590	802	61%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	6	6	0%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	12	16	15%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%



Ar. KUMUD KANCHAN
Planner & Designer
C.O.A.-CA/2006/37532


Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(xiii)	Raft	Completed		100%	
	(xiv)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(xiii)	Basement Level 1	Completed		100%	
	(xiv)	Basement level 2*	Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		37 Floors including Ground Floor, 25 floor casted		69%	
6.	Total area on each floor (Carpet Area of complete tower)		137168.72 Sqft			
7.	Stilt floor/ ground floor		Ground Floor Comp.		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower 12 laid by end of quarter		25 Slabs Completed		69%	
9.	Status of construction					
	(xxv)	Walls on floors	37 Floors, 13 floors completed		35%	
	(xxvi)	Staircase	37 Floors, 25 floors completed		69%	
	(xxvi)	Lift wells along with water proofing	37 Floors, 25 floors completed		69%	
	(xxvi)	Lift lobbies/ common areas floor wise	37 Floors, 25 floors completed		69%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames		0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xix)	Mechanical works	Yes	Yes	0%	0%
	(xx)	Electrical works including	Yes	Yes	21%	11%



Ar. Kumud Kancha
Ar. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532

		wiring				
	(xxi)	Plumbing works	Yes	Yes	0%	0%
12.		Status of wall plastering				
	(xiii)	External plaster	Rendering and Minor Cement Based Plaster		0%	
	(xiv)	Internal plaster	Gypsum Plaster / Cement Based Plaster		0%	
13.		Status of wall tiling				
	(xiii)	In bathroom	Ceramic Tiles		0%	
	(xiv)	In kitchen	Ceramic Tiles		0%	
14.		Status of flooring				
	(xiii)	Common areas	Tiling Works		0%	
	(xiv)	Units/ flats	Tiling Works		0%	
15.		Status of white washing				
	(xiii)	Internal walls	OBD/ Acrylic Emulsion		0%	
	(xiv)	External walls	External Texture Paint		0%	
16.		Status of finishing				
	(xix)	Staircase with railing	Kota Stone Floor with MS Railing		0%	
	(xx)	Lift wells	Shaft Plaster & Waterproofing		0%	
	(xxi)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		0%	
17.		Status of installation				
		(within flat/unit)				
	(lxvi)	Doors and windows panels	UPVC Windows		0%	
	(lxvii)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(lxix)	Modular kitchen	Yes		0%	
	(lxx)	Electrical fittings/ lighting	Switch Sockets		0%	
	(lxxi)	Gas piping (if any)	NA			
		(other than flat/units)				
	(lxxii)	Lifts installation	3 Nos. Lift including Services Lift		0%	




Ar. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F. I. V/23606

	(lxxi) Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(lxxii) Underground water tank	Not Applicable for Building, combined for entire Phase	
	(lxxv) Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(lxxv) Electrical fittings in common areas	LED Lights	0%
	(lxxv) Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.	Waterproofing of terraces	Brick Bat Coba	0%
19.	Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



A.P. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F. I. V/23606

Table - A

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Convenient Shopping 1		
A1 Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	NA	NA	NA
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0		0%



Kancha
AR. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Not Yet Started		0%	
2.	Laying of foundation					
	(xv)	Raft	Yes, Not Yet Started		0%	
	(xvi)	Pile	NA			
3.	Number of basement(s)					
	(xv)	Basement Level 1	NA			
	(xvi)	Basement level 2*	NA			
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		1 Floor including Ground Floor			
6.	Total area on each floor(Carpet Area of complete tower)		2669.42 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		0%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter		0 Slabs Completed		0%	
9.	Status of construction					
	(xxix)	Walls on floors	1 Floor, Not Yet Started		0%	
	(xxx)	Staircase	NA			
	(xxxi)	Lift wells along with water proofing	NA			
	(xxx)	Lift. lobbies/ common areas floor wise	1 Floor, Not Yet Started		0%	
10.	Fixing of door and window frames in flats/ units		NA			
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xxii)	Mechanical works	NA	NA		
	(xxiii)	Electrical works including wiring	Yes	Yes	0%	0%
	(xxiv)	Plumbing works	Yes	Yes	0%	0%



K. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F. I. V/23606

12.	Status of wall plastering		
(xv)	External plaster	Cement Based Plaster	0%
(xvi)	Internal plaster	Gypsum Plaster	0%
13.	Status of wall tiling		
(xv)	In bathroom	Ceramic Tiles	0%
(xvi)	In kitchen	NA	
14.	Status of flooring		
(xv)	Common areas	Stone Works	0%
(xvi)	Units/ flats	IPS Works	0%
15.	Status of white washing		
(xv)	Internal walls	OBD	0%
(xvi)	External walls	External Texture Paint	0%
16.	Status of finishing		
(xxii)	Staircase with railing	NA	
(xxiii)	Lift wells	NA	
(xxiv)	Lift lobbies/ common areas floor wise	Stone Flooring, OBD	0%
17.	Status of installation		
	(within flat/unit)		
(lxxv)	Doors and windows panels	Rolling Shutters	0%
(lxxvi)	Sanitary fixtures	Chinawares & CP Fittings	0%
(lxxvii)	Modular kitchen	NA	
(lxxviii)	Electrical fittings/ lighting	Switch Sockets	0%
(lxxix)	Gas piping (if any)	NA	
	(other than flat/units)		
(lxxx)	Lifts installation	NA	
(lxxx)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
(lxxx)	Underground water tank	Not Applicable for Building, combined for entire Phase	
(lxxx)	Firefighting fitting and equipment's as per CFO NOC	Fire Hose & Fire Extinguishers	0%
(lxxx)	Electrical fittings in common	LED Lights	0%



K. Kanchar
AT. KUMUD KANCHA
 Planner & Designer
 C.O.A.-CA/2006/37532
 Issued to VI no F. I. V/23606

	areas		
	(ixxx) Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.	Waterproofing of terraces	Brick Bat Coba	0%
19.	Entrance lobby finishing	NA	
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



[Handwritten signature]

[Handwritten signature]
Ar. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F. I. V/23606

Table - A

Table – A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Convenient Shopping 2		
A1 Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	NA	NA	NA
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%



K. KUMUD KANCHAN
Planner & Designer
C.O.A.-CA/2006/37532
Registered to VI no F. I. V/23606

4.2	External (plaster, painting, facade, etc.)	0	0	0%
-----	--	---	---	----

Sr. No.	Tasks/ Activity Sub-Structure Status	Description of work done	Percentage of total proposed work
1.	Excavation	Not Yet Started	0%
2.	Laying of foundation		
	(xvii) Raft	Yes, Not Yet Started	0%
	(xvii) Pile	NA	
3.	Number of basement(s)		
	(xvii) Basement Level 1	NA	
	(xvii) Basement level 2*	NA	
4.	Waterproofing of the above sub-structure (wherever applicable)	Foundation Waterproofing	0%
	Super-Structure Status		
5.	Total floors in the tower/ building	1 Floor including Ground Floor	
6.	Total area on each floor (Carpet Area of complete tower)	2182.71 Sqft	
7.	Stilt floor/ ground floor	Ground Floor	0%
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/ tower laid by end of quarter	0 Slabs Completed	0%
9.	Status of construction		
	(xxxi) Walls on floors	1 Floor, Not Yet Started	0%
	(xxxi) Staircase	NA	
	(xxxv) Lift wells along with water proofing	NA	
	(xxxv) Lift lobbies/ common areas floor wise	1 Floor, Not Yet Started	0%
10.	Fixing of door and window frames in flats/ units	NA	
11.	Status of MEP	Internal (within flat) External works	Internal (within flat) External works



K. Kumud Kanchari
AT-KUMUD KANCHAR
 Planner & Designer
 C.O.A. CA/2006/37512

	(xxv) Mechanical works	NA	NA		
	(xxvi) Electrical works including wiring	Yes	Yes	0%	0%
	(xxvi) Plumbing works	Yes	Yes	0%	0%
12.	Status of wall plastering				
	(xvii) External plaster	Cement Plaster	Based	0%	
	(xvii) Internal plaster	Gypsum Plaster		0%	
13.	Status of wall tiling				
	(xvii) In bathroom	Ceramic Tiles		0%	
	(xviii) In kitchen	NA			
14.	Status of flooring				
	(xvii) Common areas	Stone Works		0%	
	(xviii) Units/ flats	IPS Works		0%	
15.	Status of white washing				
	(xvii) Internal walls	OBD		0%	
	(xviii) External walls	External Texture Paint		0%	
16.	Status of finishing				
	(xxv) Staircase with railing	NA			
	(xxvi) Lift wells	NA			
	(xxvi) Lift lobbies/ common areas floor wise	Stone Flooring, OBD		0%	
17.	Status of installation				
	(within flat/unit)				
	(lxxx) Doors and windows panels	Rolling Shutters		0%	
	(xc) Sanitary fixtures	Chinawares & CP Fittings		0%	
	(xci) Modular kitchen	NA			
	(xcii) Electrical fittings/ lighting	Switch Sockets		0%	
	(xciii) Gas piping (if any)	NA			
	(other than flat/units)				
	(xciv) Lifts installation	NA			
	(xcv) Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing		0%	
	(xcvi) Underground water tank	Not Applicable for			



KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 11/01/2006

		Building, combined for entire Phase	
(xcvi)	Firefighting fitting and equipment's as per GFO NOC	Fire Hose & Fire Extinguishers	0%
(xcvii)	Electrical fittings in common areas	LED Lights	0%
(xcix)	Compliance to conditions of environment/ CRZ NOC	Yes	0%
18.	Waterproofing of terraces	Brick Bat Coba	0%
19.	Entrance lobby finishing	NA	
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



Ar. Kumud Kancha
Ar. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F. L. V/23606

[Handwritten signature]

Table - A

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Community Building / Club		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conducting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%



K. KUMUD KANCHAN
Planner & Designer
C.O.A.-CA/2006/37532

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Work in progress		20%	
2.	Laying of foundation					
	(xix)	Raft	Yes, Not Yet Started		0%	
	(xx)	Pile	NA			
3.	Number of basement(s)					
	(xix)	Basement Level 1	NA			
	(xx)	Basement level 2*	NA			
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		4 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		18127 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		0%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter		0 Slabs Completed		0%	
9.	Status of construction					
	(xxxv)	Walls on floors	4 Floors, Not Yet Started		0%	
	(xxxv)	Staircase	4 Floors, Not Yet Started		0%	
	(xxxvi)	Lift wells along with water proofing	4 Floors, Not Yet Started		0%	
	(xl)	Lift lobbies/ common areas floor wise	4 Floors, Not Yet Started		0%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames, Aluminium Frames		0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xxvi)	Mechanical works	Yes	Yes	0%	0%
	(xxix)	Electrical works including	Yes	Yes	0%	0%



Ar. KUMUD KANCHAN
Planner & Designer
C.A. 100657532

		wiring				
	(xxx)	Plumbing works	Yes	Yes	0%	0%
12.		Status of wall plastering				
	(xix)	External plaster	Cement Plaster	Based	0%	
	(xx)	Internal plaster	Gypsum Plaster		0%	
13.		Status of wall tiling				
	(xix)	In bathroom	Ceramic Tiles		0%	
	(xx)	In kitchen	Ceramic Tiles		0%	
14.		Status of flooring				
	(xix)	Common areas	Stone and Tiling Works		0%	
	(xx)	Units/ flats	NA			
15.		Status of white washing				
	(xix)	Internal walls	OBD/ Emulsion	Acrylic	0%	
	(xx)	External walls	External Paint	Texture	0%	
16.		Status of finishing				
	(xxvi)	Staircase with railing	Stone Floor with Railing		0%	
	(xxix)	Lift wells	Shaft Plaster & Waterproofing		0%	
	(xxx)	Lift lobbies/ common areas floor wise	Stone/Tile Flooring, OBD/ Acrylic Emulsion		0%	
17.		Status of installation				
		(within flat/unit)				
	(c)	Doors and windows panels	Aluminium Windows / Glass Doors/ Flush Doors		0%	
	(ci)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(cii)	Modular kitchen	NA			
	(ciii)	Electrical fittings/ lighting	Switch Sockets		0%	
	(civ)	Gas piping (if any)	NA			
		(other than flat/units)				
	(cv)	Lifts installation	2 Nos. Lift		0%	



[Handwritten signature]

[Handwritten signature]
AT. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532

89

	(cvi) Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(cvii) Underground water tank	Not Applicable for Building, combined for entire Phase	
	(cviii) Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(cix) Electrical fittings in common areas	LED Lights	0%
	(cx) Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.	Waterproofing of terraces	Brick Bat Coba	0%
19.	Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	





Ar. KUMUD KANCHHA
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F. I. V/23606

Table - B

Sr. No.	Common areas and facilities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	Services			
1.	Internal roads & pavements	Yes	0%	
2.	Parking			
	Covered no.: 1100	Yes	43%	Cumulative spend Rs. 1703Lacs
	Open no. : 18	Yes	0%	
3.	Water supply	Yes	0%	
4.	Sewerage (chamber, lines, septic tanks)	Yes	0%	
5.	Storm water drains	Yes	0%	
6.	Landscaping & tree plantation	Yes	0%	
7.	Parks and playgrounds	Yes	0%	
	Fixing of children play equipment's	Yes	0%	
	Benches	Yes	0%	
8.	Shopping area	NA		
9.	Street lighting/ electrification	Yes	0%	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	0%	
11.	Solid waste management & disposal	Yes	0%	Composter is being provided
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	0%	
13.	Energy management (solar)	Yes	0%	Solar Panels provided
14.	Fire protection and fire safety requirements	Yes	0%	
15.	Electrical meter room, sub-station, receiving station	Yes	0%	Panel Room is being provided
16.	Under Ground Water Tank	Yes	0%	
17.	Compound Wall	Yes	0%	
B-2	Community building to be transferred to RWA			
18.	Community centre	No Such Building		
19.	Others			
B-3	Community buildings not to be transferred to RWA/competent authority			



AL. KUMUD KANCHAN
Planner & Designer
98490637532

20.	Schools	No Such Building		
21.	Dispensary	No Such Building		
22.	Club	No Such Building		
23.	Nursery School	No Such Building		
B-4	Services/ facilities to be transferred to competent authority			
24.	*			

Note: (*) extend as per requirement



[Handwritten signature]

[Handwritten signature]
Ar. KUMUD KANCHAN
 Planner & Designer
 C.O.A.-CA/2006/37532
 Registered to VI no F. I. V/23606