



QUARTERLY PROGRESS REPORT

NAME OF THE PROJECT/ PHASE

Suncity Avenue 76, Affordable Residential Group housing Colony,

REPORT FOR QUARTER ENDING

30.06.2022

REGISTRATION NO.

78 of 2019 -(RC/REP/HARERA/GGM/384/116/2019/78 dated 23.12.2019)

PROJECTED DATE OF COMPLETION

30.09.2024

NAME OF THE PROMOTER

Suncity Projects Pvt. Ltd.

or Suncity Projects Pvt. Ltd.

From	
	To
Suncity Projects Pvt. Ltd., LGF-10, Vasant Square Mall, Plot-A, Sector-B, Pocket-V, Community Centre, Vasant Kunj, New Delhi - 110070	The Haryana Real Estate Regulatory Authority, Gurugram, New PWD Rest House, Civil lines, Gurugram - 122001

Subject: Application for Quarterly progress report of project

Project name:

Suncity Avenue 76

Location of Project:

Sector 76, Gurugram

Sir,

Enclosed is an application for Quarterly progress report of real estate project as mentioned above for consideration of the Authority. Index of the documents is enclosed.

S.N.	PART	PARTICULARS	PAGE NO.
1.	A	Physical progress	
2.	В	Financial progress	21
3.	C	Miscellaneous	21

Dated: 14-04-2021

Signature of the authorized representative

Mobile No. : 9654131894

E-mail Id: info@suncityprojects.com

For and on the behalf of the applicant/company

Affix seal of the applicant/company

For Suncity Projects Pvt. Ltd.

FORM QPR-I

		PARTICULARS OF	THE PROJECT		
1	Sr. No.	Particular	D	etail	
7777	1.	Name of the project/phase of the project registered		e 76, Affordal p housing Colony	
	2.	Web address of the project	www.suncitypro	jects.com	
	3.	Location	Sector 76, Gurug	gram	
4	4.	Total licensed area of the project	10 Acre,		
E	5.	Present phase registered (Phase no.)	Whole project	ct	
6	5.	Area of phase registered	10 Acre,		
7	7. No. of units in the project/ phase		1464 Residentia Commercial units	al flats & 10	
8	•	Type of Project or phase of the project	Affordable Group	Housing Project	
9.		Start date of the project/phase of the project	f 06.11.2019		
10	- 1	Validity of registration certificate	Valid from	Valid upto	
	-		06.11.2019	30.09.2024	
11.	- 1	Quarter for which information is provided (quarter ending on)	30.06.2	2022	

For Suncity Projects Pvt. Ltd.

MeUal

Director/Auth. Signatory

PART - A - PHYSICAL PROGRESS

1.	Schedule of physical progress at the end of the quarter plot wise (in case of plotted colony)

Block No.	No. of plots	Tentative completion date of services	Estimated no. of plots for which laying down of services complete at the end of the quarter	Actual no. of plots for which laying down of services complete at the end of the quarter	Variance	Remarks
Block 1						
Block 2						
Block 3						
Block 4						
Block 5						
Total plots						

For Suncity Projects Pvt. Ltd.

sha/Auth. Signatory

Page **5** of **32**

2. Schedule of physical progress at the end of the quarter apartment/ unit wise (in case of group housing and commercial)

Tower No.	No. of units	Tentative completion date	Estimated no. of units/apartments complete in all respect ready for applying OC at the end of the quarter	Actual no. of units/ apartments complete in all respect ready for applying OC at the end of the quarter	Variance	Remarks
Tower A1	112	30/09/2024	0	0	0	
Tower A2	115	30/09/2024	0	0	0	
Tower B1	131	30/09/2024	0	0	0	
Tower B2	131	30/09/2024	0	0	0	***************************************
Tower B3	131	30/09/2024	0	0	0	
Tower B4	131	30/09/2024	0	0	0	
Tower B5	131	30/09/2024	0	0	0	
Tower B6	118	30/09/2024	0	0	0	
Tower B7	133	30/09/2024	0	0	0	
Tower B8	133	30/09/2024	0	0	0	
Tower C1	99	30/09/2024	0	0	0	
Γower C2	99	30/09/2024	0	0	0	
Total units	1464					
Commercial Jnit	109	30/09/2024	0	0	0	

For Suncity Projects Pvt. Ltd.

Disorts // Auth. Signator.

Schedule of physical progress stage wise at the end of the quarter for each tower (in case of 3. group housing and commercial) Tower A1 Sr. **Particulars Estimated** Actual Variance Remarks No. physical physical progress % progress % 1. Sub structure (inclusive of Excavation Excavation Nil 100% excavation, foundation, 100% 100% basements, water proofing, Foundation Foundation etc.) 1000% 100% 2. Super structure (slabs, brick Slab. Slab, Nil work, block work, stair case, 86.00% Block work. Block work. lift wells, machine rooms, stair case, stair case, water tank, etc.) lift wells lift wells =86.00% =86.00% 3. **MEP** (i) Mechanical (lifts, 0% 0% Nil Yet to start ventilation, etc.) as per schedule (ii) Electrical 25% 25% Nil 25% (conduiting, wiring, fixtures, etc.) (iii) Plumbing & 30% 30% Nil 30% Firefighting (piping, pumps and pump room, fixtures, etc.) 4. Finishing (i) Internal (plaster, 3.60% 3.60% Nil 3.60% tilling, flooring. painting, etc. within units and common areas) (ii) External (plaster, 0% 0% Nil Yet to start painting, facade.

etc.)

For Suncity Projects Pvt. Ltd. Pheuc!

Bire 1 - 1/2 with Signatory

as per

schedule

	Tower A2									
Sr. No.	[ticulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks				
1.	exca	structure (inclusive of vation, foundation, ements, water proofing,	Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%				
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		Slab, Block work, stair case, lift wells =94%	Slab, Block work, stair case, lift wells =94%	Nil	100.00%				
3.	MEP									
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as p				
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	5%	5%	Nil	5%				
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	25%	25%	Nil	25%				
	Finishi	ing								
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	7.53%	7.53%	Nil	7.53%				
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule				

			Towe	r B1		
Sr. No		ticulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks
1.	exca	structure (inclusive of evation, foundation, ements, water proofing,	Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%
2.	bricl stair	er structure (slabs, k work, block work, case, lift wells, nine rooms, water tank,	Slab, Block work, stair case, lift wells =100%	Slab, Block work stair case, lift wells =100%	Nil	100%
3.	MEP					
	(i)	Mechanical (lifts, ventilation, etc.)	25%	25%	Nil	25%
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	75%	75%	Nil	75%
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	75%	75%	Nil	75%
	Finish	ing				
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	31.46%	31.46%	Nil	31.46%
	ii)	External (plaster, painting, facade, etc.)	0%	0%		Yet to start as per schedule

			Tower	· B2			
Sr. No		ciculars	Estimated physical progress %	Actual physical progress %	Variance	Remarks	
1.	exca	structure (inclusive of vation, foundation, ments, water proofing,	Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%	
2.	brick stair	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.) Slab, block work, stair case, lift wells = 100%		Slab, block work, stair case, lift wells = 100%	Nil	100%	
3.	MEP			<u> </u>			
	(i)	Mechanical (lifts, ventilation, etc.)	75%	75%	Nil	75%	
***************************************	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	90%	90%	Nil	90%	
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	80%	80%	Nil	80%	
١.	Finishi	ng					
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	50.00%	50.00%	Nil	50.00%	
	(ii)	External (plaster, painting, facade, etc.)	0%	0%		Yet to start as per schedule	

For Suncity Projects Pvt. Ltd. Pherros Director/Auth. Signatory

- ·			Tower	В3					
Sr. No.		ticulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks			
1.	exca	structure (inclusive of vation, foundation, ments, water proofing,	Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%			
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tan etc.)		Slab, Block work, stair case, lift wells =100%	Slab, Block work, stair case, lift wells =100%	Nil	100%			
3.	MEP								
	(i)	Mechanical (lifts, ventilation, etc.)	80%	80%	Nil	80%			
***************************************	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	90%	90%	Nil	90%			
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	85%	85%	Nil	85%			
	Finishi	ng							
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	64.93%	64.93%	Nil	64.93%			
	(ii)	External (plaster, painting, facade, etc.)	0%	0%		Yet to start as per schedule			

For Suncity Projects Pvt. Ltd.

Discourse Auth. Signatory

	-		Tower	B 4					
Sr. No.	Part	iculars	Estimated physical progress %	Actual physical progress %	Variance	Remarks			
1.	excav	structure (inclusive of vation, foundation, nents, water proofing,	Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%			
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		Slab, Block work, stair case, lift wells =66%	Slab, Block work, stair case, lift wells =66%	Nil	66%			
3.	MEP								
	(i)	Mechanical (lifts, ventilation, etc.)	5%	5%	Nil	5%			
***************************************	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	10%	10%	Nil	10%			
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	20%	20%	Nil	20%			
	Finishing								
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	1%	1%	Nil	1%			
((îi)	External (plaster, painting, facade, etc.)	0%	0%		Yet to start as per schedule			

For Suncity Projects Pvt. Ltd.

Dheta **Director/Auth. Signatory

	Tower B5									
Sr. No.		iculars	Estimated physical progress %	Actual physical progress %	Variance	Remarks				
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		Excavation 100% Foundation 0%	Excavation 100% Foundation 0%	Nil	100%				
2.	brick stair o	structure (slabs, work, block work, case, lift wells, ine rooms, water tank,	Slab, Block work, stair case, lift wells =33%	Slab, Block work, stair case, lift wells =33%	Nil	33%				
3.	MEP									
	(i)	Mechanical (lifts, ventilation, etc.)	5%	5%	Nil	5%				
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	10%	10%	Nil	10%				
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	20%	20%	Nil	20%				
r.	Finishi	ng			<u> </u>					
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	2.05%	2.05%	Nil	2.05%				
	(ii)	External (plaster, painting, facade, etc.)	0%	0%		Yet to start as per schedule				

Dirests ⊬Auth, Signatory

	· · · · · · · · · · · · · · · · · · ·		Tower	er B6			
Sr. No.			Estimated physical progress %	Actual physical progress %	Variance	Remarks	
1.	exca	structure (inclusive of vation, foundation, ments, water proofing,	Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%	
2.	brick stair	r structure (slabs, work, block work, case, lift wells, ine rooms, water tank,	Slab, Block work, stair case, lift wells =93%	Slab, Block work, stair case, lift wells =93%	Nil	93%	
3.	MEP						
	(i)	Mechanical (lifts, ventilation, etc.)	25%	25%	25%	25%	
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	25%	25%	Nil	25%	
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	40%	40%	40%	40%	
	Finishi	ing					
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	17.78%	17.78%	Nil	17.78%	
(ii)	External (plaster, painting, facade, etc.)	0%	0%		Yet to start as per schedule	

For Suncity Projects Pvt. Ltd.

Mella

Biggstan

Biggstan

			Towe	Tower B7				
Sr. No	,	ticulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks		
1.	exca	structure (inclusive of vation, foundation, ments, water proofing,	100%	Excavation 100% Foundation 100%	Nil	100%		
2.	brick stair	r structure (slabs, work, block work, case, lift wells, ine rooms, water tank,	Slab, Block work, stair case, lift wells =90%	Slab, Block work, stair case, lift wells =90%	Nil	100%		
3.	МЕР							
	(i)	Mechanical (lifts, ventilation, etc.)	20%	20%	Nil	20%		
***************************************	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	40%	40%	Nil	40%		
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	75%	75%	Nil	75%		
	Finishi	ng						
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	28.75%	28.75%	Nil	28.75%		
	ii)	External (plaster, painting, facade, etc.)	0%	0% 1	а	et to start s per chedule		

			Towe	r B8		
Sr. No.	Particulars		Estimated physical progress %	Actual physical progress %	Variance	Remarks
1.	exca	structure (inclusive of vation, foundation, ments, water proofing,	Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%
2.	brick stair	r structure (slabs, work, block work, case, lift wells, ine rooms, water tank,	Slab, Block work stair case, lift wells =94%	Slab, Block work, stair case, lift wells =94%	Nil	94%
3.	MEP					
	(i)	Mechanical (lifts, ventilation, etc.)	25%	25%	Nil	25%
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	50%	50%	Nil	50%
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	75%	75%	Nil	75%
]	Finishi	ng			***************************************	
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	29.93%	29.93%	Nil	29.93%
(i	ii)	External (plaster, painting, facade, etc.)	0%	0%	i	Yet to start as per schedule

Schedule of physical progress stage wise at the end of the quarter for each tower (in case 3. of group housing and commercial) Tower C1 Sr. **Particulars Estimated** Actual Variance Remarks No. physical physical progress % progress % 1. Sub structure (inclusive of Excavation Excavation Nil 100% excavation, foundation. 100% 100% basements, water proofing, Foundation Foundation etc.) 100% 100% 2. Super structure (slabs. Slab, Slab. Nil 7% brick work, block work. Block work. Block work. stair case, lift wells, stair case, stair case, machine rooms, water tank, lift wells lift wells etc.) =7% =7% 3. MEP (i) Mechanical (lifts, 0% 0% Nil Yet to start as ventilation, etc.) per schedule (ii) Electrical 0% 0% Nil Yet to start as (conduiting, per schedule wiring, fixtures, etc.) (iii) Plumbing & 0% 0% Nil Yet to start as **Firefighting** per schedule (piping, pumps and pump room, fixtures, etc.) **Finishing** 4. (i) Internal (plaster, 0% 0% Nil Yet to start as tilling, flooring, per schedule painting, etc. within units and common areas) (ii) External (plaster, 0% 0% Nil Yet to start as painting, facade,

etc.)

For Suncity Projects Pvt. Ltd.

Phellal

Discounting Storages

per schedule

			Towe	Tower C2				
Sr. No	Particulars		Estimated physical progress %	Actual physical progress %	Variance	Remarks		
1.	exca	structure (inclusive of vation, foundation, ments, water proofing,	Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%		
2.	brick stair	r structure (slabs, work, block work, case, lift wells, ine rooms, water tank,	Slab, Block work, stair case, lift wells =20.00%	Slab, Block work, stair case, lift wells =20.00%	Nil	20.00%		
3.	МЕР			1				
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as		
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule		
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule		
	Finishí	ng						
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	1	Yet to start as per schedule		
	(ii)	External (plaster, painting, facade, etc.)	0%	0%		Yet to start as per schedule		

For Suncity Projects Pvt. Ltd.

DirectionAuth. Signatory**

No	Particulars	Estimated physical progress %	physical	ĺ	Remarks
In	frastructure				
Se	rvices	The state of the s			
1.	Roads and Pavements	0%	0%	Nil	Yet to start as per schedule
2.	Parking	0%	0%	Nil	Yet to start as per schedule
3.	Water Supply	50%	50%	Nil	50%
4.	Sewerage	25%	25%	Nil	25%
5.	Electrification	0%	0%	Nil	Yet to start as per schedule
6.	Storm Water drainage	0%	0%	Nil	Yet to start as per schedule
7.	Parks and Play grounds	0%	0%	Nil	Yet to start as per schedule
8.	Street Light	0%	0%	Nil	Yet to start as per schedule
9.	Renewable energy system	0%	0%	Nil	Yet to start as per schedule
0.	Security and Firefighting services	0%	0%	Nil	Yet to start as per schedule
1.	STP	75%	75%	Nil	75%
2.	Underground tank	75%	75%	Nil	75%
3.	Rain water harvesting	0%	0%	Nil	Yet to start as per schedule
4.	Electrical sub station	0%	0%	Nil	Yet to start as per schedule
mn	nunity building to be tr	ansferred to RV	VA	- For St	meity Projects Pvt.
- 1	Community centre			N/A	Mella

Con tran	nmunity sites to be so asferred to competent a	old to thin nuthority	d party or to	be retained	by promoter or to b
16.	Schools/Creche	0%	0%	0%	
17.	Club house/Community Centre	0%	0%	0%	
18.	Hospital and dispensary	N/A	N/A	N/A	
19.	Shopping area/Commercial	0%	0%	0%	
20.	Others	N/A	N/A	N/A	

For Suncity Projects Pvt. Ltd.

Phellaj

PART - B - FINANCIAL PROGRESS

1. Quarterly estimated expenditure at the end of the quarter [INR (in lacs)]

Sr No		Estimated	Actual	Variance	Remarks
1.	Land cost expenditure	0	0	0	
2.	External development charges	0	0	0	
3.	Infrastructure development charges	0	0	0	
4.	Internal development works	306	0	306	
5.	Cost of construction	570.59	2288.50	(1717.91)	Including Net Advance paid to Suppliers
6.	Cost of construction of community facilities	46.26	0	46.26	
7.	Others cost	187.46	115.83	71.63	Includes finance cost this time to match estimates submited
8.	Expenditure during the quarter (1+2+3+4+5+6+7)	1110.31	2404.33	(1294.02)	
9.	Total expenditure upto end of previous quarter	21372.28	17635.22	3737.06	
10.	Cumulative cost at the end of the quarter (8+9)	22482.59	20039.55	2443.04	
1.	Total estimated project cost		20709.48		

Revai

	% of financial			
		96.77%		
	progress $\frac{10}{11}$ X 100			
 			į.	3
		 ·	į.	1
		 ****		i i

For Suncity Projects Pvt. Ltd.

Phettay

2. Quarterly estimated sources of funds for the project at the end of the quarter [INR (in lacs)]

Sr. No	Description	Estimated	Actual	Variance	Remarks
1.	Sale proceeds	0	503.04	(503.04)	Net of Taxes, refunds and income on FD
2.	Temporarily funding /loan disbursement from other sources	0	0	0	
3.	Loans disbursement from Banks & Financial Institutions	(1000)	(471.04)	(528.96)	
4.	Others (Equity etc.)	0	674	(674)	
1	Total estimated available funds during the quarter	(1000)	705.99	(1705.99)	
	Cumulative availability of funds	29757.21	20419	9338.21	

3. Net cash flow status at the end of the quarter [INR (in lacs)]

Sr. No	Description	Estimated	Actual	Variance	Remarks
1.	Total expenditure during the quarter	1110.31	2404.33	(1294.02)	
2.	Total fund availability during the quarter	(1000)	705.99	(1705.99)	
3.	Net cash flow during the quarter	(2110.31)	(1698.33)	(411.98)	
4.	Cumulative cash flow till end of the quarter	7274.62	379.46	6895.16	

For Suncity Projects Pvt. Ltd.

PART - C - MISCELLANEOUS List of agents booked units during the quarter 1. Name of the agent Sr. No. of units booked Unit no. Area No. 1 NA

2.	Deta	Details of advertisements issued during the quarter No Advertisement								
	Sr. No.	Name of the paper	Edition	Date of publication						
	1.	NA								
	2.									
	3.									

For Suncity Projects Pvt. Ltd.

Okewa!

3.	List of leg	gal cases (if any	·)	NIL	
	Sr. No.	Project	Name of Parties/ Case No.	lssue involved	Next date and its status

ł.	Sal	e report du	ring the quar	rter		(in Lakhs.)					
	Sr. No.	Unit no.	Total area	Date of booking	Sale value (Rs.)	Collection (Rs.)	Balance (Rs.)	Name of allottee Anju Sigroha Poonam Jain			
	1	A1-1304	582.33	05-04- 22	23.79	17.84	5.94				
	2	A1-1403	635.08	06-06- 22		19.42	6.47				
	3	A2-1307	635.08	04-06- 22	25.90	1.19	24.71	Rahul Katiyar			
	4	A2-1401	582.33	22-06- 22	23.79	1.19	22.60	Kritika Rehal			
	5	B1-1102	635.08	25-04- 22	25.90	19.42	6.47	Atul Malik			
	6	B1-1209	1	18-06- 22	23.79	1.19	22.60	Himanshu			

, , ,	B1-1401	582.33	10-06- 22	23.79	2.39	21.40	Priya Raina
8	B3-1105	626.46	09-06-	25.56	1.19	24.37	Arjun Kumar
9	B3-1303	635.08	01-06-	25.90	2.59	23.31	Aakanksha Mishra
1	0 B4-1108	635.08	03-05-	25.90	19.43	6.47	Babita Garg
13	B4-1401	582.33	15-04- 22	23.79	2.38	21.41	Neetu Gandhi
12	B4-1408	635.08	06-06- 22	25.90	1.19	24.71	Barkha Jatav
13	B5-1102	635.08	18-05-	25.90	19.43	6.47	Kanwar Sain
14	B5-1201	582.33	21-06- 22	23.79	1.19	22.60	Amit Anand Aggarwal
15	B5-1303	635.08	30-05- 22	25.90	1.19	24.71	Uday Gupta
16	B5-1401	582.33	12-04- 22	23.79	1.19	22.60	Abhishek Kumar
17	B5-1409	582.33	05-05- 22	23.79	15.86	7.93	Sanjay Kumar Jha
18	B6-1308	582.33	05-04- 22	23.79	17.27	6.52	Ankita Gupta
19	B6-1406	635.08	05-05- 22	25.90	2.59	23.30	Kritika Ojha
20	B7-1303	635.08	02-04- 22	25.90	19.43	6.47	Karan Saluja
21	B7-1306	611.93	25-04- 22	24.98	2.50 For	22.48 Suncity P	Anamika Singh

Pheua' Director/Auth. Signatory

`	22	B7-1406	611.93	19-04- 22	24.98	19.00	5.98	Prashant/Indu
	23	C1-1003	635.08	24-06- 22	25.90	1.19	24.71	Vishwa Pal
	24	C1-1203	635.08	24-02- 20	25.90	17.47	8.43	Upkar Singh
	25	C2-1203	635.08	07-05- 22	25.90	2.59	23.30	Sonia Shashi/ Pankaj Kumar
	26	C2-1207	635.08	12-04- 22	25.90	19.43	6.47	Sulipa Swain

Page **27** of **32**

Ma	arketing Details											
5.1	Details of plo date of applyi	ts in case ing for ex	of Pl tensi	otted Re	siden gistra	itial Colon tion perio	y and i	Plotte	d Indu	strial Col	ony upto the	
	Block No.	Plot type		Plot size		No. of units		No of sold plots		No of unsold plots	Total sale value	
5.2	Details of Apa	rtments f	or G	roup Hou	sing,	Commerc	cial and	d Cybe	er Park	/IT upto	the date of	
	Tower No./ Name	Type of apartment (in sq. n		area No. of		ents	No. of		No. of unsold units	Total sale value		
5.3	Details of Shop	ping Are	a upt	to the dat	e of a	applying fo	or exte	ension	of regi	Stration	noviod	
	Type			n sq. mts		No. of sold units		No. of unsold units			Total sale value	
5.4	Parking details of the project upto the date of applying for extension of registration period											
	Type of parking	No. of units	No. of No. of sold			of unsold Total		l sale % of		etion	Likely completion date	
	Underground parking										date	
	Stilt parking											
	Covered parking											
	Open parking								***************************************			
	Independent garages											

For Sunchy Projects Pvt. Ltd.

Director*/Auth. Signatory

6.1	Approval received during the quarter										
	Sr. No.	Nature of approval	Approving authority	Date of approval	Validity						
And the second s											
6.2	Approvals	expired during the quarte	er								
	Sr. No.	Nature of approval	Approving authority	Date of expiry	Details of renewable application submitted						
į											
6.3	Approvals applied during the quarter										
hanny to remain and the second	Sr. No. Nature of approval		Approving authority	Date of submission of for approval	of application						

For Suncily Projects Pvi. Ltd.

Pheral

Direct / Auth. Signatory

7.	Co	llection report during the quarter				
	Sr No		Amount (in lacs.)			
	7.3	Amount collected against sales made during the quarter as per sales report	231.96			
	7.2	Instalments collected against sales made during previous period	308.61			
	7.3	Total collections during the quarter	540.57 378.40 415.04			
	7.4	70% of total collections to be deposited in RERA bank account				
	7.5	Amount deposited in RERA bank account during the quarter				
	7.6	Is there any discrepancy between 6.4 and 6.5	Nil			
8.	With	drawal report during the quarter				
	8.1	Amount which can be withdrawn from the separate RERA bank account. Total estimated cost x proportion of cost incurred and paid i.e. Total authorised withdrawal up till now	14154			
	8.2	Withdrawal during the quarter (Withdrawal during the quarter as per CA certificate (Rs. in Lacs)	354			
	8.3	Balance at the end of the quarter (Rs. in Lacs)				
	8.4	Total withdrawal at the start of the quarter (Rs. in Lacs)	9497.93			

For Suncity Projects Pvt. Ltd.

Dkeval

Director*/Auth. Signator

Page 30 of 32

	8.5	Total withdrawal upto end of the quarter			11571.93					
	8.6	Total withdraw	val as % of total		55.88%					
9.	Government dues payment details									
	Sr. No.	Dues	payable er (Rs in qu		able upto d of the rter (Rs crores)	Paid upto end of the quarter (Rs in crores)	Balance payable at the end of the quarter (Rs in crores)			
	1.	External development works	NA		Nil					
	2.	Infrastructure development charges	NA		Nil					
		Total								

Directory Auth. Signatory