

Engineer's Certificate <sup>2</sup>		31-Jun-2022
Report for quarter ending		
Subject	Certificate of percentage of completion of construction work of the project at the end of the quarter:	
<b>1.</b> I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.		
Sr. No.	Particulars	Information
1.	Project/phase of the project	Signature Global Park-V
2.	Location	Sector-36
3.	Licensed area in acres	10.53125Acre.
4.	Area for registration in acres	8.75565Acre.
5.	HARERA Registration No.	30 of 2020 Dated 08-Oct-2020
6.	Name of licensee	M/s Signature Global Homes Pvt. Ltd
7.	Name of collaborator	NA
8.	Name of developer	M/s Signature Global Homes Pvt. Ltd
<b>2.</b> Details related to inspection are as under		
		31-Jun-2022
1.	Date of certifying of percentage of construction work/ site inspection	
2.	Name of engineering firm/ individual	M/s NNC Design International
3.	Date of site inspection	31-Jun-2022

<sup>2</sup>On the letter head of the engineer firm

**MAQSUD E NAZAR**  
M. Tech (Structures), Ph.D. (Structure)  
Chartered Engineer (India)  
Registration No. AM/089710/0

**NNC DESIGN INTERNATIONAL****CONSULTING ENGINEERS**

G-70, 2nd Floor, Jaswant Plaza, Near Kalindi Kunj, Main Sarita Vihar Road, Shaheen Bagh, Okhla, New Delhi-110025  
Phone No.: 011-26940734/35/36 Telefax: 011-26940734

e-mail : nnc\_consultants@hotmail.com, nnc.mail7@gmail.com, website : www.nncdesigninternational.com

3. Following technical professionals are appointed by promoter: - (as applicable)

Sr. No.	Consultants	Name
1.	Site engineer	Mr. K.K.Singhal
2.	Structural consultant	M/s RD Consultant Pvt. Ltd.
3.	Proof consultant	M/s Chordia Techno consultants
4.	MEP consultant	M/s Behera Associates Pvt. Ltd.
5.	Quantity surveyor	M/s NNC Design International


4. We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.

1.	Total estimated cost for completion of the building(s) in the aforesaid project underreference	7262.50Lacs
2.	Estimated cost incurred till date (based on siteinspection)	4203.79Lacs
3.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana	3,058.71Lacs

5. The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) frombeing the competent authority under whose jurisdiction the aforesaid project is beingimplemented.

6. The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.

7. I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.

  
**MAQSUD E NAZAR**  
 M. Tech (Structures), Ph.D. (Structure)  
 Registered Engineer (India)  
 Registration No. AM/083719/0

8.	I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard	
9.	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;	

Date	: 30-06-2022	<p style="text-align: center;">Yours faithfully,</p>  <p>Signature &amp; name (in block letters) with stamp of engineering firm/ individual  <b>MAQSUD E NAZAR</b>  M. Tech (Structure), Ph.D. (Structure)  Chartered Engineer (India)  Registration No. AM/089710/0</p>
Place	: NEW DELHI	
Local authority license No.	: AM/089710/0	
Local authority license no. valid till (date)	: LIFE TIM	

<b>*Note</b>	
1.	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.
2.	(*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3.	The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4.	As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.
5.	All component of work with specifications are indicative and not exhaustive.

Table – A

Building/ Tower No.		73 Nos.(Plots)
Name of the building/ tower if any		SIGNATURE GLOBAL PARK-V
<b>Percentage of work done with reference to total estimated cost</b> (to be prepared separately for each building/ tower of the real estate project/ phase of the project)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/ tower as per registration No.30 of 2020 Dated 08-Oct-2020comesto	7262.50Lacs
2.	Total expenditure on the project/ phase	4203.79Lacs
3.	Percentage of work done with reference to total estimated cost	58%
4.	Balance estimate cost to be incurred on the project	3,058.71Lacs
5.	Cost incurred on additional/ extra items as on <u>30-06-2022</u> not included in the estimated cost (Table -C)	Nil

Table – B

Internal & External development works in respect of the entire project/ phase of the project			
Sr. No.	Particulars	Amount (Rs. in lacs)	
		External development works	Internal development works
1.	Total estimated cost of development works including amenities and facilities in the project/ phase as per the approved layout plan as on <u>30-06-2022</u>	947.9Lacs	6314.6 Lacs
2.	Expenditure incurred as on <u>30-06-2022</u>	499Lacs	3,704.79Lacs
3.	Work done in percentage (as percentage of the total estimated cost)	53%	59%
4.	Balanced cost to be incurred (based on estimated cost)	448.9Lacs	2,609.81Lacs
5.	Cost incurred on additional/ extra items as on <u>30-06-2022</u> not included in the estimated cost (table-D)	Nil	Nil

MAQSUDE NAZAR  
M. Tech (Structures), Ph.D. (Structure)  
Chartered Engineer (India)  
Registration No. AM/089710/0



Table – C

## EDC/ IDC etc in respect of the entire project/ phase of the project

Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on <u>30-06-2022</u> date of registration	493.9
2.	EDC, IDC paid so far as on <u>30-06-2022</u>	493.7
3.	EDC, IDC paid in terms of percentage of total EDC, IDC, etc.	99.96%
4.	Balance EDC/ IDC to be paid	0.20

Table – D

## List of extra/ additional items executed with cost.(which were not part of the original estimate of total cost)

Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on <u>30-06-2022</u> date of registration	Nil

Note: (\*) extend as per requirement

## FOR OFFICE USE ONLY

1.	The % of work done	The % of estimated cost incurred	The deviation if any with remarks
2.	The % of the work done as on date	The % of work to be done by this time as per original projection	The deviation if any with remarks

MAQSUDE NAZAR  
 (Structure)  
 M. Tech (Structures), Ph.D  
 Chartered Engineer (India)  
 Registration No. AM/083710/0