

Vivek Garg

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 31st Dec-20

Subject: - Certificate of Percentage of work amount carried out of **PARSVNATH PALIWAL CITY PANIPAT** situated at **Sector-38 & 39 Panipat** Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Land (Including Licence Fee etc.)</u>	<u>Apartment/ Building</u>	<u>Infrastructure & Facilities</u>	<u>EDC, IDC & Etc</u>	<u>Total</u>
1	Total Estimated cost of Construction	3620	905	4236	6631	15392
2	Total Cost Incurred till the Registration or last Quarter (i,e Sep-20	3620.0	21.7	2925.2	5995.3	12562.2
3	Cost Incurred During the Quarter 4-2020 (Oct-20 – Dec-20)	0.0	0.0	1.6	0.0	1.6
4	Total cost Incurred till Dec -20	3620.0	21.7	2926.8	5995.3	12563.8
8	Balance Construction Cost	0.0	883.3	1309.2	635.7	2828.2

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully

VIVEK GARG
BE, CE, EIE, MIV
C. Engr. (I)

Place:-

Dated:-