

Vivek Garg

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 30th Jun-21

Subject: - Certificate of Percentage of work amount carried out of **PARSVNATH PALIWAL CITY PANIPAT** situated at **Sector-38 & 39 Panipat** Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Land (Including Licence Fee etc.)</u>	<u>Apartment/ Building</u>	<u>Infrastructure & Facilities</u>	<u>EDC, IDC & Etc</u>	<u>Total</u>
1	Total Estimated cost of Construction	3620	905	4236	6631	15392
2	Total Cost Incurred till the Registration or last Quarter (i,e Mar-21)	3620.0	21.7	2935.2	5995.3	12572.2
3	Cost Incurred During the Quarter 2-2021 (Apr-21 – Jun-21)	0.0	0.0	1.6	0.0	1.6
4	Total cost Incurred till Jun -21	3620.0	21.7	2936.8	5995.3	12573.8
8	Balance Construction Cost	0.0	883.3	1299.2	635.7	2818.2

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully

VIVEK GARG
BE, CIVIL, MIV
C. Engr. (I)

Place:-

Dated:-