

Vivek Garg

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 30th June-22


Subject: - Certificate of Percentage of work amount carried out of **PARSVNATH ROYALE PANCHKULA** situated Pocket- B Sector-20, Panchkula Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Apartment/ Building</u>	<u>Infrastructure & Facilities</u>	<u>Total</u>
1	Total Estimated cost of Construction	10609	647	11256
2	Total Cost Incurred till Last Quarter (i,e Mar-22)	7931	279	8210
3	Cost Incurred During the Quarter 2-2022 (Apr-22 to June-22)	53	20	73
4	Total cost Incurred till June-22	7985	299	8284
5	Rebate for Un-Finished Item + S.Tax (i,e Mar- 22)	369	0	369
6	Rebate for Un-Finished Item + S.Tax 2-2022 (Apr-22 to June-22)	8	0	8
7	Total Rebate for Un-Finished Item + S.Tax till June-22	377	0	377
8	Balance Construction Cost	2248	348	2596
9	Balance Construction Cost without Handing Over cost	528	348	876

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully


VIVEK GARG
BE (C) FIE, MIV
C. Engr. (I)

Place:- **DELHI**

Dated:- **30.06.2022**