

## ENGINEER'S CERTIFICATE

Date: 12.10.2022

Subject: Certificate of Percentage of Completion of Works in Residential Group housing colony Towers T1, T4, T5 T6 & T15 admeasuring 31359 Sq.mtr. situated at sector 36A Rohtak RERA Registration No. HRERA-PKL-ROH-255-2021 dated 26.08.2021. (DTCP License No. 65 of 2010 dated 21-08-2010).

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for project:-

Sr. No.	Common Areas and Facilities, Amenities	Expenses incurred Amount in Rs. Lakh till 30.09.2022	Percentage of Works	Total Estimate Amount in Rs. Lakh
	Apartment	3354.99	87.56%	3831.27
1	Internal Roads & Pavements	10.00	10.82%	92.42
2	Water Supply system	8.00	62.99%	12.70
3	Sewerage treatment & garbage disposal	10.00	67.79%	14.75
4	Strom Water Drains	12.00	56.20%	21.35
5	Electricity Supply System	105.00	59.79%	175.60
6	Security & Fire Fighting	22.00	57.11%	38.52
7	Playgrounds and Parks	6.00	16.31%	36.78
8	Streel Light	0	0	18.27
9	Renewable Energy System	0	0	15.47
	Total	3527.99		4257.13

Signature of Engineer  
Sanjeev Kumar Singh  
AVP(Projects)