

AMIT & ASSOCIATES

ARCHITECTS & ENGINEERS

*407, AKD TOWER, SECTOR - 14, GURUGRAM.(HR.)


MOB. NO: 8585935706

Email: - amit.verma7307@gmail.com

REF. NO AV/31

DATE:- 18-10-2022

ANNEXURE 6-B ENGINEER'S CERTIFICATE		
REPORT FOR QUARTER ENDING		Sep-22
Subject: Certificate of cumulative cost incurred upon construction work of the project at the end of the quarter:		
Sr. No.	Particulars	Information
i.	Project/Phase of the project	Express Enclave
ii.	Location	Village Akbarpur Barota, Sector-35, District Sonapat demarcated by its boundaries (latitude and longitude of the end points) 28°55'40" to the North 77°4'1" to the East and 28°55'41" to the North 77°3'57" to the East, admeasuring total 47,725 sq.mtrs
iii.	Area in acres	11.79375 acres
iv.	HARERA Registration No.	HRERA-PKL-SNP-273-2021
v.	Name of Licensee	EXPRESS PROJECTS PVT. LTD.
vi.	Name of Collaborator	Pankaj Goel
vii.	Name of Developer	EXPRESS PROJECTS PVT. LTD.
Sir, 1. I <u>Amit Kumar Verma</u> have undertaken assignment as Engineer for certifying percentage of completion of construction work of the above mentioned project as per the approved plans and approved structural drawings duly vetted by the Proof Consultant.		
i.	Date of certifying of percentage of construction work/ site inspection	9/30/2022
ii.	Name of engineering firm/individual	Amit Kumar Verma
iii.	Date of site inspection	10/18/2022
2. Following technical professionals are appointed by Promoter: - (as applicable)		
Sr. No.	Consultants	Name
i.	Site Engineer	N.A
ii.	Structural Consultant	N.A
iii.	Proof Consultant	N.A
iv.	MEP Consultant	Mr. Mulkraj Manchanda
v.	Quantity surveyor	N.A


AMIT KR. VERMA
BE. CIVIL
HSVP Regn. No. 02/2022
Shop No. 407, AKD Tower,
Sector-14, Gurgaon

3. We have estimated the cost of the completion of project / phase for which occupation certificate/ completion certificate is to be obtained by the promoter for the civil, MEP and allied works, of the building(s) of the project. Our estimated cost calculations are based on the structural drawing/plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/engineer and the site inspection carried out by us.

4


i.	Total estimated cost for completion of the building(s) in the aforesaid project under reference	700
ii.	Estimated cost incurred till date (based on site inspection)	186
iii.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/completion certificate from Department of Town & Country Planning, Haryana	514

5. The estimated total cost of project is with reference to the civil work/MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the competent authority under whose jurisdiction the aforesaid project is being implemented.

6. The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.

7. I certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and B below.

Yours Faithfully,
Amit Kumar Verma
HSVP Regn. No. 02/20222
B.E.
Civil
407, AKD Tower, Sec.-14
Gurgaon (Haryana)


AMIT KR. VERMA
BE. CIVIL
HSVP Regn. No.
Shop No. 407, AKD Tower,
Sector-14, Gurgaon