

DEEP NATH SHARMA

ENGINEER CERTIFICATE TO WHOM SO EVER IT MAY CONCERN

Date: 02/01/2019

Report for the Quarter Ending: December 31, 2018

Quarter/ Period: October 16, 2017 - December 31, 2018. (Cumulative Progress)

I, Deep Nath Sharma have undertaken this assignment as an Engineer of the Project, situated at the SECTOR-80, FARIDABAD, HARYANA with the name and style of Discovery Park being developed by BPTP LTD.

Based on the Site Inspection, I certify that as on the date of this certificate, the Percentage of work done in the aforesaid Real Estate Project as registered vide number 297 of 2017 Dated. 16.10.2017 under HRERA, Panchkula is as per table A and B herein below:


Table- A

Sr. No.	Particulars	Amount (in lakhs).
i.	Total estimated cost for the Construction of Apartment and Infrastructure.	26409.15
ii	Cost incurred up to <u>December 31, 2018</u>	12138.10
iii	The expenditure incurred undertaken during the previous quarter /period. <u>October 16, 2017 - December 31, 2018</u>	7626.61
iv)	The balance cost for completion of the remaining Work.	6644.44

Table-B

Sr. No.	Particulars	Completion Percentage (%)
(i).	Total Completion Percentage of the Infrastructure as on <u>December 31, 2018</u>	74.84%
ii.	The Percentage of the Infrastructure work undertaken during the previous quarter /period. <u>October 16, 2017 - December 31, 2018</u>	28.87%
iii.	The Percentage of remaining work.	25.16%

Yours Faithfully,


DEEP NATH SHARMA