

Regd. Office : B-225, 5th Floor, Okhla Indl. Area Phase - 1, New Delhi - 110020 Ph.: 011-47011850, 51, 52, 53

> E-Mail : admin@opbco.in Website : www.opbco.in

		ANNEXU	RE C			
		CHARTERED ACCOUNT	ANTS CERTIFICATE			
REPORT FOR QUARTER ENDING			30 <sup>TH</sup> September 2022			
Subjec	:t		Certificate for withdrawal of money from separate RERA account at the end of the quarter			
	I/ we have undertaken assignment as Chartered Accountant for certifying withdrawal of money from separate RERA account at the end of the quarter.					
	Sr. No.	Particulars	Information			
	1	Project/Phase of the project	Magnum Global Park			
	2	Location	Village Behrampur, Sector - 58, Gurugram, Haryana			
1	3	Licence area in acres	9.66875(Out of total licence area, joint development right pertain to Glo-Tech Enterprises Pvt Ltd is 5.80125 acres).			
	4	Area for registration in acres	5.80125			
	5	HARERA Registration No.	RERA GRG-PROJ-205-2019 DT 1+.03.2019			
	6	Name of Licensee	M/s Basic Developers Pvt Ltd. & Others			
	7	Name of Collaborator	=			
	8	Name of Developer	M/s Glo-Tech Enterprises Pvt Ltd.			
	9	Estimated cost of real estate project (Rs. In Lacs)	38595.80			
	Details related to inspection are as under					
2	1	Date of certifying withdrawal of money from separate RERA account at the end of the quarter	16-11-2022			
	2	Name of chartered accountant firm/ individual	O P Begla & Co LLF, Chartered Accountants, Atul Aggarwal Partner			
3	I certify withdrawal of money from separate RERA account at the end of the quarter for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;					
4	This certificate is being issued as per the requirement of compliance in accordance with the Real Estate (Regulation and Development) A.ct, 2016/ the Haryana Real Estate (Regulation and Development) Rules, 2017 by the company for the project/phase under reference and is based on the records and documents produced before me and explanations provided to me by the management of the company; it is based on the verification of books of accounts and other related documents till (date 30.09.2022)					
5	Further to above, based upon our examination of books of accounts and related records, it is confirmed that no amount has been withdrawn except for payment towards construction/ development, land cost and statutory dues/ charges. All statutory approvals as applicable on promoter are also valid on date.					

Yours Faithfully,

For O P Bagla & Co LLP

**Chartered Accountants** 

Firm Regn. No. 000018N/N500091

CA Atul Aggarwal

Partner

M.No.92656

New Delhi

UDIN: 22092656BDIJDK1348

DATE: 16-11-2022



	Tabl	е. Л		A	nnexure C
	Project cost de				
Sr.		Estimated (column - A)		Incurred & Paid (Column - B)	
No.	Particulars	Amount (Rs. in lacs)	(%) of total project cost	Incurred & paid (porportionate)	(%) of total incurred
1	Land cost	11000.00	28.50%	10785.59	27.94%
2	External Development Charges	1450.00	3.76%	1524.54	3.95%
3	Infrastructure Development Charges	50.00	0.13%	65.74	0.17%
4	Internal Development Works	0.00	0.00%	0.00	0.00%
5	Cost of construction	17995.00	46.62%	14373.20	37.24%
6	Cost of construction of community facilities	3005.00	7.79%	0.00	0.00%
7	Other costs	5095.80	13.20%	5122.27	13.27%
8	Total estimated cost of the real estate project (1+2+3+4+5+6+7) of estimated cost (column-A)	38595.80			
9	Total cost incurred and paid of the real estate project (1+2+3+4+5+6+7) of incurred and paid (column-B) (taking into account the proportionate land cost, this in effect allows the promoter to withdraw the proportionate land cost component of construction)		3187	71.34	
10	Percentage of completion of construction work (as per project architect's certificate by the end of month/quarter)	68.44%			
11	Proportion of the amount paid till the end of month/quarter towards land and construction cost vis-à-vis the total estimated cost.	82.58%			
12	Amount which can be withdrawn from the separate RERA bank account. Total estimated cost x proportion of cost incurred and paid i.e. Total authorised withdrawal up till now	31871.34			
13	Less amount withdrawn till date of this certificate as per the books of accounts and bank statement	19535.08			
14	Net amount which can be withdrawn from the separate RERA bank account under this certificate	12336.27			
	e: - Proportionate land cost for the quarter shall be worked hich project is proposed to be completed.	out by dividing the to	otal land co	est by total number of	quarters

	Table - B						
Details of SEPARATE RERA bank account:							
1	Bank name	HDFC Bank Ltd.					
2	Branch name	First India Place Mehrauli, Gurugram, Haryana -122002					
3	Account no.	50200028017116					
4	IFSC code	HDFC0000280					
5	Opening balance at the end of previous quarter (as on 30.06.2022)	7,76,015					
6	Deposits during the quarter under report	11,15,28,600					
7	Withdrawals during the quarter under report	11,07,73,696					
8	Closing balance at the end of the quarter (as on 30.09.2022)	15,30,919					