

ENGINEER'S CERTIFICATE

Date : 09.01.2023

Subject: Certificate of Percentage of Completion of Works in Residential plotted colony admeasuring 17.224 acre situated at sector 36A Rohtak RERA Registration No. HRERA -PKL-ROH- 239-2021 dated 26.03.2021. (DTCP License No. 09 of 2009 dated 19-05-2009.)

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Project mentioned above.

Internal & External Development works and common amenities

Sr. No.	Common Areas and Facilities, Amenities	Expenses incurred Amount in Rs. Lakh till 31.12.2022	Percentage of Works	Total Estimate Amount in Rs. Lakh
1	Internal Roads and Pavements	143.08	93.98%	152.25
2	Water Supply System	112.11	100%	112.11
3	Sewage Treatment & Garbage Disposal	69.36	82.07%	84.51
4	Storm Water Drainage	50.38	100%	50.38
5	Electricity Supply System	122.37	82.13%	149.38
6	Playgrounds And Parks	16.13	75%	21.51
7	School	0	0%	2.58
8	Any Other	6.21	18%	34.08
	Total	519.64		606.8

Sanjeev Kumar Singh
AVP(Projects)

Signature of Engineer