

Arch. Kumud Kanchan
Architecture & Valuation
Planning, Interior & Exterior Designer, Project Consultant

Office Address:-
Office No. 425, 4th Floor
Shree Ram Plaza,
Bank More, Dhanbad.

Mob No: 7633999700

Email id: kumudkanchan28@gmail.com

Architect's Certificate


Report for quarter ending	31 th Dec 2022	
Subject	Certificate of progress of construction work	
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
Sr. No.	Particulars	Information
1.	Project/Phase of the project	Hero Homes
2.	Location	Village Dhanwapur and Gurgaon, Sector 104, Dwarka Expressway, Gurugram, Haryana
3.	Licensed area in acres	Total licenced area is 34.0229 Acres, out of which project land is 9.053 Acres
4.	Area for registration in acres	9.053 acres (includes area of Residential Tower 8, which shall be developed in future as a separate phase)
5.	HARERA registration no.	RC/REP/HARERA/GGM/2018/24
6.	Name of licensee	Juventus Estates Ltd. Mabon Properties Ltd. Mariana Infrastructure Ltd.
7.	Name of collaborator	Vikas Parks Private Limited
8.	Name of developer	Vikas Parks Private Limited
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	10.01.2023
2.	Name of Architect/ Architect's firm	Mrs. Kumud Kanchan



K. Kanchan
KUMUD KANCHAN
B. Arch.
10.01.2023

3.	Date of site inspection	Site inspection date 03.01.2023
----	-------------------------	---------------------------------

3.	Following technical professionals are appointed by promoter: - (as applicable)	
	Sr. No.	Consultants
		Name
	1.	Site engineer
		Mr. Prem Sukh
	2.	Structural consultant
		M/s Optimization Consultants
	3.	Proof consultant
		IIT - Bombay
	4.	MEP consultant
		M/s Serene Designs
	5.	Site supervisor/incharge
		Mr. Mukul Kansal
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5.	I also certify that as 31 st December 2021, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.	

Date	:10.01.2023	Yours faithfully,  Signature & name in block letters) With stamp of architect
Place	:Delhi	
Council of architects (CoA) registration no.	CA/2006/37532	
Council of architects (CoA)	:31/12/2025	



VIKAS PARKS PRIVATE LIMITED
B. Arer.
31-12-2025

registration valid till (date)				
Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		T-01		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	306	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	1435	1532	98%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	75	87	17%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	70	80	26%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	75	89	41%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	287	343	58%
	4.2 External (plaster, painting, facade,	0	0	29%



K. Kanche
K. Kanche
S. A/c.
SA 30-4/2019/373

		etc.)				
Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Yes, Completed		100%	
	(ii)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(i)	Basement Level 1	Yes, Completed		100%	
	(ii)	Basement level 2*	Yes, Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		38 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		141057.06 Sqft			
7.	Stilt floor/ ground floor		GF Completed		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower <u>37</u> laid by end of quarter		37 Slabs Completed		100%	
9.	Status of construction					
	(i)	Walls on floors	38 Floors, 38 Completed		100%	
	(ii)	Staircase	38 Floors, 38 Completed		100%	
	(iii)	Lift wells along with water proofing	38 Floors, 38 Completed		100%	
	(iv)	Lift lobbies/ common areas floor wise	38 Floors, 38 Completed		100%	
10.	Fixing of door and window frames in flats/ units		Wooden Frames, Window Door UVPC		70%	
11.	Status of MEP		Internal (within	External works	Internal (within	External works



K. D. Canche
KURUD TANCHAN
 B. Arch.
 10A, 1st Floor, 17/33

		flat)		flat)	
	(i)	Mechanical works	Yes	Yes	20% 14%
	(ii)	Electrical works including wiring	Yes	Yes	50% 20%
	(iii)	Plumbing works	Yes	Yes	42% 29%
12.	Status of wall plastering				
	(i)	External plaster	Rendering and Minor Cement Based Plaster	50%	
	(ii)	Internal plaster	Gypsum Plaster / Cement Based Plaster	100%	
13.	Status of wall tiling				
	(i)	In bathroom	Ceramic Tiles	100%	
	(ii)	In kitchen	Ceramic Tiles	97%	
14.	Status of flooring				
	(i)	Common areas	Tiling Works	32%	
	(ii)	Units/ flats	Tiling Works	82%	
15.	Status of white washing				
	(i)	Internal walls	OBD/ Acrylic Emulsion	0%	
	(ii)	External walls	External Texture Paint	0%	
16.	Status of finishing				
	(i)	Staircase with railing	Kota Stone Floor with MS Railing	50%	
	(ii)	Lift wells	Shaft Plaster & Waterproofing	100%	
	(iii)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD	13%	
17.	Status of installation				
	(within flat/unit)				
	(i)	Doors and windows panels	UPVC Windows	50%	
	(ii)	Sanitary fixtures	Chinaware's & CP Fittings	0%	
	(iii)	Modular kitchen	Yes	0%	
	(iv)	Electrical fittings/ lighting	Switch Sockets	0%	
	(v)	Gas piping (if any)	NA		



K. Kanhe
KURUD KANHAN
 S. Acc.
 10/11/2017

	(other than flat/units)		
(vi)	Lifts installation	3 Nos. Lift including Services Lift	50%
(vii)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	100%
(viii)	Underground water tank	Not Applicable for Building, combined for entire Phase	
(ix)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
(x)	Electrical fittings in common areas	LED Lights	0%
(xi)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.	Waterproofing of terraces	Brick Bat Coba	60%
19.	Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	-

Note: (*) extend rows as per requirement.



K. D. Anche
KARUND NANCHAN
 B. Arch.
 CEA Reg. No. CA/100/27/12

Table - A

Table - A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			T-02		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		293	293	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		1262	1378	98%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	60	70	3%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	56	64	24%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	64	78	40%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	204	258	50%
	4.2	External (plaster, painting, facade, etc.)	0	0	50%



K. Kanche
KUMUD KANCHAN
 - B. Arch.
 CBA Regd. Civil Engr.

55

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation Completed		100%	
2.	Laying of foundation					
	(iii)	Raft	Completed		100%	
	(iv)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(iii)	Basement Level 1	Yes, Completed		100%	
	(iv)	Basement level 2*	Yes, Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		28 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		120244.79 Sqft			
7.	Stilt floor/ ground floor		Ground Floor Completed		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower 28 laid by end of quarter		28 Slabs Completed		100%	
9.	Status of construction					
	(v)	Walls on floors	28 Floors, 28 Completed		100%	
	(vi)	Staircase	28 Floors, 28 Completed		100%	
	(vii)	Lift wells along with water proofing	28 Floors, 28 Completed.		100%	
	(viii)	Lift lobbies/ common areas floor wise	28 Floors, 28 Completed		100%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames		70%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(iv)	Mechanical works	Yes	Yes	7%	0%



K. K. Chandel
KUMUD KANCHAN
S. Aror.
JAipur

	(v)	Electrical works including wiring	Yes	Yes	41%	20%
	(vi)	Plumbing works	Yes	Yes	43%	28%
12.	Status of wall plastering					
	(iii)	External plaster	Rendering and Minor Cement Based Plaster		50%	
	(iv)	Internal plaster	Gypsum Plaster / Cement Based Plaster		100%	
13.	Status of wall tiling					
	(iii)	In bathroom	Ceramic Tiles		75%	
	(iv)	In kitchen	Ceramic Tiles		75%	
14.	Status of flooring					
	(iii)	Common areas	Tiling Works		0%	
	(iv)	Units/ flats	Tiling Works		66%	
15.	Status of white washing					
	(iii)	Internal walls	Not yet started		0%	
	(iv)	External walls	Not yet started		0%	
16.	Status of finishing					
	(iv)	Staircase with railing	Kota Stone Floor with MS Railing		50%	
	(v)	Lift wells	Shaft Plaster & Waterproofing		100%	
	(vi)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		0%	
17.	Status of installation					
	(within flat/unit)					
	(xii)	Doors and windows panels	UPVC Windows		50%	
	(xiii)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(xiv)	Modular kitchen	Yes		0%	
	(xv)	Electrical fittings/ lighting	Switch Sockets		0%	
	(xvi)	Gas piping (if any)	NA			
	(other than flat/units)					
	(xvii)	Lifts installation	3 Nos. Lift including Services Lift		17%	
	(xviii)	Overhead tanks	3 Nos. Tank		100%	



K. Kanchan
KANCHAN
 S. Ar.
 011 26147100, 7153

			Domestic, Fire & Flushing	
	(xix)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(xx)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(xxi)	Electrical fittings in common areas	LED Lights	0%
	(xxii)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for entire phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	100%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



Kundanch
 KUNDANCHAN
 S. A. C.
 J.A. No. 10/2017/3732

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		T-03		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	280	280	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	1231	1349	100%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	60	70	3%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	56	63	22%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	60	80	40%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	201	262	51%
	4.2 External (plaster, painting, facade, etc.)	0	0	21%



Kundaneh
 KUNDANEH RANCHAN
 B. Aror
 J.A. Reg No. CA/700/17/20

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work		
	Sub-Structure Status					
1.	Excavation		Excavation Completed	100%		
2.	Laying of foundation					
	(v)	Raft	Completed	100%		
	(vi)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(v)	Basement Level 1	Yes, Completed	100%		
	(vi)	Basement level 2*	Yes, Completed	100%		
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing	100%		
	Super-Structure Status					
5.	Total floors in the tower/ building		28 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		120244.79 Sqft			
7.	Stilt floor/ ground floor		GF Completed	100%		
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower 27 laid by end of quarter		27 Slabs Completed	100%		
9.	Status of construction					
	(ix)	Walls on floors	28 Floors, 28 Completed	100%		
	(x)	Staircase	28 Floors, 28 Completed	100%		
	(xi)	Lift wells along with water proofing	28 Floors total,	100%		
	(xii)	Lift lobbies/ common areas floor wise	28 Floors, 28 Completed	100%		
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames	65%		
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(vii)	Mechanical works	Yes	Yes	7%	0%
	(viii)	Electrical works including	Yes	Yes	32%	20%



K. K. Kanchan
KUMUD KANCHAN
 B. Arch
 10A, 3rd Floor, 10A/10B, 10C/10D

		wiring				
	(ix)	Plumbing works	Yes	Yes	42%	28%
12.	Status of wall plastering					
	(v)	External plaster	Rendering and Minor Cement Based Plaster		50%	
	(vi)	Internal plaster	Gypsum Plaster / Cement Based Plaster		100%	
13.	Status of wall tiling					
	(v)	In bathroom	Ceramic Tiles		81%	
	(vi)	In kitchen	Ceramic Tiles		75%	
14.	Status of flooring					
	(v)	Common areas	Tiling Works		0%	
	(vi)	Units/ flats	Tiling Works		69%	
15.	Status of white washing					
	(v)	Internal walls	OBD/ Acrylic Emulsion		0%	
	(vi)	External walls	External Texture Paint		0%	
16.	Status of finishing					
	(vii)	Staircase with railing	Kota Stone Floor with MS Railing		50%	
	(viii)	Lift wells	Shaft Plaster & Waterproofing		100%	
	(ix)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		0%	
17.	Status of installation					
	(within flat/unit)					
	(xxiii)	Doors and windows panels	UPVC Windows		48%	
	(xxiv)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(xxv)	Modular kitchen	Yes		0%	
	(xxvi)	Electrical fittings/ lighting	Switch Sockets		0%	
	(xxvi)	Gas piping (if any)	NA			
	(other than flat/units)					
	(xxvii)	Lifts installation	3 Nos. Lift including Services Lift		7%	



K. Rancho
KUMAR RANJAN
 B. Arch
 RA Reg No. 01700/2015

	(xxix)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	100%
	(xxx)	Underground water tank	Not Applicable for Building, combined for entire Phase	-
	(xxxi)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(xxxii)	Electrical fittings in common areas	LED Lights	0%
	(xxxiii)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	50%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. M. Kanche
ABHINAV KANCHAN
 B. Arch.
 J.A. Reg No-CA/2016/27532

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		T-04		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	292	292	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	1395	1509	97%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	74	86	3%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	68	76	25%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	55	75	37%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	211	259	43%
4.2	External (plaster, painting, facade, etc.)	0	0	19%



K. Ramesh
K. RAMESH
B. Arch.
Reg. No. CA/100/71/3

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation Completed		100%	
2.	Laying of foundation					
	(vii)	Raft	Completed		100%	
	(viii)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(vi)	Basement Level 1	Yes, Completed		100%	
	(viii)	Basement level 2*	Yes, Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		37 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		137168.72 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower <u>37</u> laid by end of quarter		37 Slabs Completed		100%	
9.	Status of construction					
	(xiii)	Walls on floors	37 Floors, 37 Completed	100%		
	(xiv)	Staircase	37 Floors, 37 Completed	100%		
	(xv)	Lift wells along with water proofing	37 Floors Total, 37 Completed,	100%		
	(xvi)	Lift lobbies/ common areas floor wise	37 Floors, 37 Completed	100%		
10.	Fixing of door and window frames in flats/ units		Wooden door Frames		59%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(x)	Mechanical works	Yes	Yes	3%	0%
	(xi)	Electrical works including	Yes	Yes	43%	20%



Kundane
 KUNDANE
 B. Arch.
 22 Sep 2019

		wiring				
	(xii)	Plumbing works	Yes	Yes	32%	29%
12.	Status of wall plastering					
	(vii)	External plaster	Rendering and Minor Cement Based Plaster		47%	
	(viii)	Internal plaster	Gypsum Plaster / Cement Based Plaster		95%	
13.	Status of wall tiling					
	(vii)	In bathroom	Ceramic Tiles		59%	
	(viii)	In kitchen	Ceramic Tiles		59%	
14.	Status of flooring					
	(vii)	Common areas	Tiling Works		0%	
	(viii)	Units/ flats	Tiling Works		51%	
15.	Status of white washing					
	(vii)	Internal walls	OED/ Acrylic Emulsion		0%	
	(viii)	External walls	External Texture Paint		0%	
16.	Status of finishing					
	(x)	Staircase with railing	Kota Stone Floor with MS Railing		49%	
	(xi)	Lift wells	Shaft Plaster & Waterproofing		95%	
	(xii)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		0%	
17.	Status of installation					
	(within flat/unit)					
	(xxx)	Doors and windows panels	UPVC Windows		47%	
	(xxxv)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(xxxv)	Modular kitchen	Yes		0%	
	(xxxv)	Electrical fittings/ lighting	Switch Sockets		0%	
	(xxxv)	Gas piping (if any)	NA			
	(other than flat/units)					
	(xxx)	Lifts installation	3 Nos. Lift including Services Lift		17%	



X. d. Carachi
RANJAN RANJAN
 B. Arch.
 JSA-2018-16/2018/17/18

	(xi)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	100%
	(xlii)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(xlii)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(xliii)	Electrical fittings in common areas	LED Lights	0%
	(xliv)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	30%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	




KANCHAN
 S. Arch.
 J.A. No. 11/700/3753

(62)

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		T-05		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	292	292	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	938	1168	97%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	6	6	1%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	12	27	16%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	36	64	9%
	4.2 External (plaster, painting, facade, etc.)	0	0	11%



K. Karan
KUMAR NANCHAN
 S. Aror.
 CBA-2g-B-C/11/12/13

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work		
	Sub-Structure Status					
1.	Excavation		Completed	100%		
2.	Laying of foundation					
	(ix)	Raft	Yes, Completed	100%		
	(x)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(ix)	Basement Level 1	Completed	100%		
	(x)	Basement level 2*	Work in Progress	100%		
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing	100%		
	Super-Structure Status					
5.	Total floors in the tower/ building		37 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		137168.72 Sqft			
7.	Stilt floor/ ground floor		Ground Floor	100%		
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter		32 Slabs Completed	89%		
9.	Status of construction					
	(xvii)	Walls on floors	37 Floors, 26 completed	70%		
	(xviii)	Staircase	37 Floors, 32 completed	86%		
	(xix)	Lift wells along with water proofing	37 Floors, 32 completed.	86%		
	(xx)	Lift lobbies/ common areas floor wise	37 Floors, 32 completed	86%		
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames	19%		
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xiii)	Mechanical works	Yes	Yes	3%	0%
	(xiv)	Electrical works including wiring	Yes	Yes	22%	14%



K. K. Kanchan
 K. K. KANCHAN
 B. Archt.
 10A, 2nd Floor, 10A/10B, 10C/10D, 10E/10F, 10G/10H, 10I/10J, 10K/10L, 10M/10N, 10O/10P, 10Q/10R, 10S/10T, 10U/10V, 10W/10X, 10Y/10Z, 10AA/10AB, 10AC/10AD, 10AE/10AF, 10AG/10AH, 10AI/10AJ, 10AK/10AL, 10AM/10AN, 10AO/10AP, 10AQ/10AR, 10AS/10AT, 10AU/10AV, 10AW/10AX, 10AY/10AZ, 10BA/10BB, 10BC/10BD, 10BE/10BF, 10BG/10BH, 10BI/10BJ, 10BK/10BL, 10BM/10BN, 10BO/10BP, 10BQ/10BR, 10BS/10BT, 10BU/10BV, 10BW/10BX, 10BY/10BZ, 10CA/10CB, 10CC/10CD, 10CE/10CF, 10CG/10CH, 10CI/10CJ, 10CK/10CL, 10CM/10CN, 10CO/10CP, 10CQ/10CR, 10CS/10CT, 10CU/10CV, 10CW/10CX, 10CY/10CZ, 10DA/10DB, 10DC/10DD, 10DE/10DF, 10DG/10DH, 10DI/10DJ, 10DK/10DL, 10DM/10DN, 10DO/10DP, 10DQ/10DR, 10DS/10DT, 10DU/10DV, 10DW/10DX, 10DY/10DZ, 10EA/10EB, 10EC/10ED, 10EE/10EF, 10EG/10EH, 10EI/10EJ, 10EK/10EL, 10EM/10EN, 10EO/10EP, 10EQ/10ER, 10ES/10ET, 10EU/10EV, 10EW/10EX, 10EY/10EZ, 10FA/10FB, 10FC/10FD, 10FE/10FF, 10FG/10FH, 10FI/10FJ, 10FK/10FL, 10FM/10FN, 10FO/10FP, 10FQ/10FR, 10FS/10FT, 10FU/10FV, 10FW/10FX, 10FY/10FZ, 10GA/10GB, 10GC/10GD, 10GE/10GF, 10GG/10GH, 10GI/10GJ, 10GK/10GL, 10GM/10GN, 10GO/10GP, 10GQ/10GR, 10GS/10GT, 10GU/10GV, 10GW/10GX, 10GY/10GZ, 10HA/10HB, 10HC/10HD, 10HE/10HF, 10HG/10HH, 10HI/10HJ, 10HK/10HL, 10HM/10HN, 10HO/10HP, 10HQ/10HR, 10HS/10HT, 10HU/10HV, 10HW/10HX, 10HY/10HZ, 10IA/10IB, 10IC/10ID, 10IE/10IF, 10IG/10IH, 10II/10IJ, 10IK/10IL, 10IM/10IN, 10IO/10IP, 10IQ/10IR, 10IS/10IT, 10IU/10IV, 10IW/10IX, 10IY/10IZ, 10JA/10JB, 10JC/10JD, 10JE/10JF, 10JG/10JH, 10JI/10JJ, 10JK/10JL, 10JM/10JN, 10JO/10JP, 10JQ/10JR, 10JS/10JT, 10JU/10JV, 10JW/10JX, 10JY/10JZ, 10KA/10KB, 10KC/10KD, 10KE/10KE, 10KG/10KH, 10KI/10KJ, 10KK/10KL, 10KM/10KN, 10KO/10KP, 10KQ/10KR, 10KS/10KT, 10KU/10KV, 10KW/10KX, 10KY/10KZ, 10LA/10LB, 10LC/10LD, 10LE/10LE, 10LG/10LH, 10LI/10LJ, 10LK/10LL, 10LM/10LN, 10LO/10LO, 10LQ/10LR, 10LS/10LT, 10LU/10LV, 10LW/10LX, 10LY/10LZ, 10MA/10MB, 10MC/10MD, 10ME/10ME, 10MG/10MH, 10MI/10MJ, 10MK/10MK, 10ML/10ML, 10MO/10MO, 10MQ/10MQ, 10MS/10MS, 10MU/10MU, 10MW/10MW, 10MY/10MY, 10NA/10NB, 10NC/10NC, 10NE/10NE, 10NG/10NG, 10NI/10NI, 10NK/10NK, 10NL/10NL, 10NO/10NO, 10NQ/10NQ, 10NS/10NS, 10NU/10NU, 10NW/10NW, 10NY/10NY, 10OA/10OB, 10OC/10OC, 10OE/10OE, 10OG/10OG, 10OI/10OI, 10OK/10OK, 10OL/10OL, 10ON/10ON, 10OQ/10OQ, 10OS/10OS, 10OU/10OU, 10OW/10OW, 10OY/10OY, 10PA/10PB, 10PC/10PC, 10PE/10PE, 10PG/10PG, 10PI/10PI, 10PK/10PK, 10PL/10PL, 10PO/10PO, 10PQ/10PQ, 10PS/10PS, 10PU/10PU, 10PW/10PW, 10PY/10PY, 10QA/10QB, 10QC/10QC, 10QE/10QE, 10QG/10QG, 10QI/10QI, 10QK/10QK, 10QL/10QL, 10QO/10QO, 10QQ/10QQ, 10QS/10QS, 10QU/10QU, 10QW/10QW, 10QY/10QY, 10RA/10RB, 10RC/10RC, 10RE/10RE, 10RG/10RG, 10RI/10RI, 10RK/10RK, 10RL/10RL, 10RO/10RO, 10RQ/10RQ, 10RS/10RS, 10RU/10RU, 10RW/10RW, 10RY/10RY, 10SA/10SB, 10SC/10SC, 10SE/10SE, 10SG/10SG, 10SI/10SI, 10SK/10SK, 10SL/10SL, 10SO/10SO, 10SQ/10SQ, 10SS/10SS, 10SU/10SU, 10SW/10SW, 10SY/10SY, 10TA/10TB, 10TC/10TC, 10TE/10TE, 10TG/10TG, 10TI/10TI, 10TK/10TK, 10TL/10TL, 10TO/10TO, 10TQ/10TQ, 10TS/10TS, 10TU/10TU, 10TW/10TW, 10TY/10TY, 10UA/10UB, 10UC/10UC, 10UE/10UE, 10UG/10UG, 10UI/10UI, 10UK/10UK, 10UL/10UL, 10UO/10UO, 10UQ/10UQ, 10US/10US, 10UU/10UU, 10UW/10UW, 10UY/10UY, 10VA/10VB, 10VC/10VC, 10VE/10VE, 10VG/10VG, 10VI/10VI, 10VK/10VK, 10VL/10VL, 10VO/10VO, 10VQ/10VQ, 10VS/10VS, 10VU/10VU, 10VW/10VW, 10VY/10VY, 10WA/10WB, 10WC/10WC, 10WE/10WE, 10WG/10WG, 10WI/10WI, 10WK/10WK, 10WL/10WL, 10WO/10WO, 10WQ/10WQ, 10WS/10WS, 10WU/10WU, 10WW/10WW, 10WY/10WY, 10XA/10XB, 10XC/10XC, 10XE/10XE, 10XG/10XG, 10XI/10XI, 10XK/10XK, 10XL/10XL, 10XO/10XO, 10XQ/10XQ, 10XS/10XS, 10XU/10XU, 10XW/10XW, 10XY/10XY, 10YA/10YB, 10YC/10YC, 10YE/10YE, 10YG/10YG, 10YI/10YI, 10YK/10YK, 10YL/10YL, 10YO/10YO, 10YQ/10YQ, 10YS/10YS, 10YU/10YU, 10YW/10YW, 10YY/10YY, 10ZA/10ZB, 10ZC/10ZC, 10ZE/10ZE, 10ZG/10ZG, 10ZI/10ZI, 10ZK/10ZK, 10ZL/10ZL, 10ZO/10ZO, 10ZQ/10ZQ, 10ZS/10ZS, 10ZU/10ZU, 10ZW/10ZW, 10ZY/10ZY, 10AA/10AB, 10AC/10AC, 10AE/10AE, 10AG/10AG, 10AI/10AI, 10AK/10AK, 10AL/10AL, 10AO/10AO, 10AQ/10AQ, 10AS/10AS, 10AU/10AU, 10AW/10AW, 10AY/10AY, 10BA/10BA, 10BC/10BC, 10BE/10BE, 10BG/10BG, 10BI/10BI, 10BK/10BK, 10BL/10BL, 10BO/10BO, 10BQ/10BQ, 10BS/10BS, 10BU/10BU, 10BW/10BW, 10BY/10BY, 10CA/10CA, 10CB/10CB, 10CE/10CE, 10CG/10CG, 10CI/10CI, 10CK/10CK, 10CL/10CL, 10CO/10CO, 10CQ/10CQ, 10CS/10CS, 10CU/10CU, 10CW/10CW, 10CY/10CY, 10DA/10DA, 10DB/10DB, 10DE/10DE, 10DG/10DG, 10DI/10DI, 10DK/10DK, 10DL/10DL, 10DO/10DO, 10DQ/10DQ, 10DS/10DS, 10DU/10DU, 10DW/10DW, 10DY/10DY, 10EA/10EA, 10EB/10EB, 10EC/10EC, 10ED/10ED, 10EE/10EE, 10EG/10EG, 10EI/10EI, 10EK/10EK, 10EL/10EL, 10EO/10EO, 10EQ/10EQ, 10ES/10ES, 10EU/10EU, 10EW/10EW, 10EY/10EY, 10FA/10FA, 10FB/10FB, 10FC/10FC, 10FD/10FD, 10FE/10FE, 10FG/10FG, 10FI/10FI, 10FK/10FK, 10FL/10FL, 10FO/10FO, 10FQ/10FQ, 10FS/10FS, 10FU/10FU, 10FW/10FW, 10FY/10FY, 10GA/10GA, 10GB/10GB, 10GC/10GC, 10GD/10GD, 10GE/10GE, 10GG/10GG, 10GI/10GI, 10GK/10GK, 10GL/10GL, 10GO/10GO, 10GQ/10GQ, 10GS/10GS, 10GU/10GU, 10GW/10GW, 10GY/10GY, 10HA/10HA, 10HB/10HB, 10HC/10HC, 10HD/10HD, 10HE/10HE, 10HG/10HG, 10HI/10HI, 10HK/10HK, 10HL/10HL, 10HO/10HO, 10HQ/10HQ, 10HS/10HS, 10HU/10HU, 10HW/10HW, 10HY/10HY, 10IA/10IA, 10IB/10IB, 10IC/10IC, 10ID/10ID, 10IE/10IE, 10IG/10IG, 10II/10II, 10IK/10IK, 10IL/10IL, 10IO/10IO, 10IQ/10IQ, 10IS/10IS, 10IU/10IU, 10IW/10IW, 10IY/10IY, 10JA/10JA, 10JB/10JB, 10JC/10JC, 10JD/10JD, 10JE/10JE, 10JG/10JG, 10JI/10JI, 10JK/10JK, 10JL/10JL, 10JO/10JO, 10JQ/10JQ, 10JS/10JS, 10JU/10JU, 10JW/10JW, 10JY/10JY, 10KA/10KA, 10KB/10KB, 10KC/10KC, 10KD/10KD, 10KE/10KE, 10KG/10KG, 10KI/10KI, 10KK/10KK, 10KL/10KL, 10KO/10KO, 10KQ/10KQ, 10KS/10KS, 10KU/10KU, 10KW/10KW, 10KY/10KY, 10LA/10LA, 10LB/10LB, 10LC/10LC, 10LD/10LD, 10LE/10LE, 10LG/10LG, 10LI/10LI, 10LK/10LK, 10LO/10LO, 10LQ/10LQ, 10LS/10LS, 10LU/10LU, 10LW/10LW, 10LY/10LY, 10MA/10MA, 10MB/10MB, 10MC/10MC, 10MD/10MD, 10ME/10ME, 10MG/10MG, 10MI/10MI, 10MK/10MK, 10ML/10ML, 10MO/10MO, 10MQ/10MQ, 10MS/10MS, 10MU/10MU, 10MW/10MW, 10MY/10MY, 10NA/10NA, 10NB/10NB, 10NC/10NC, 10ND/10ND, 10NE/10NE, 10NG/10NG, 10NI/10NI, 10NK/10NK, 10NL/10NL, 10NO/10NO, 10NQ/10NQ, 10NS/10NS, 10NU/10NU, 10NW/10NW, 10NY/10NY, 10OA/10OA, 10OB/10OB, 10OC/10OC, 10OD/10OD, 10OE/10OE, 10OG/10OG, 10OI/10OI, 10OK/10OK, 10OL/10OL, 10ON/10ON, 10OQ/10OQ, 10OS/10OS, 10OU/10OU, 10OW/10OW, 10OY/10OY, 10PA/10PA, 10PB/10PB, 10PC/10PC, 10PD/10PD, 10PE/10PE, 10PG/10PG, 10PI/10PI, 10PK/10PK, 10PL/10PL, 10PO/10PO, 10PQ/10PQ, 10PS/10PS, 10PU/10PU, 10PW/10PW, 10PY/10PY, 10QA/10QA, 10QB/10QB, 10QC/10QC, 10QD/10QD, 10QE/10QE, 10QG/10QG, 10QI/10QI, 10QK/10QK, 10QL/10QL, 10QO/10QO, 10QQ/10QQ, 10QS/10QS, 10QU/10QU, 10QW/10QW, 10QY/10QY, 10RA/10RA, 10RB/10RB, 10RC/10RC, 10RD/10RD, 10RE/10RE, 10RG/10RG, 10RI/10RI, 10RK/10RK, 10RL/10RL, 10RO/10RO, 10RQ/10RQ, 10RS/10RS, 10RU/10RU, 10RW/10RW, 10RY/10RY, 10SA/10SA, 10SB/10SB, 10SC/10SC, 10SD/10SD, 10SE/10SE, 10SG/10SG, 10SI/10SI, 10SK/10SK, 10SL/10SL, 10SO/10SO, 10SQ/10SQ, 10SS/10SS, 10SU/10SU, 10SW/10SW, 10SY/10SY, 10TA/10TA, 10TB/10TB, 10TC/10TC, 10TD/10TD, 10TE/10TE, 10TG/10TG, 10TI/10TI, 10TK/10TK, 10TL/10TL, 10TO/10TO, 10TQ/10TQ, 10TS/10TS, 10TU/10TU, 10TW/10TW, 10TY/10TY, 10UA/10UA, 10UB/10UB, 10UC/10UC, 10UD/10UD, 10UE/10UE, 10UG/10UG, 10UI/10UI, 10UK/10UK, 10UL/10UL, 10UO/10UO, 10UQ/10UQ, 10US/10US, 10UU/10UU, 10UW/10UW, 10UY/10UY, 10VA/10VA, 10VB/10VB, 10VC/10VC, 10VD/10VD, 10VE/10VE, 10VG/10VG, 10VI/10VI, 10VK/10VK, 10VL/10VL, 10VO/10VO, 10VQ/10VQ, 10VS/10VS, 10VU/10VU, 10VW/10VW, 10VY/10VY, 10WA/10WA, 10WB/10WB, 10WC/10WC, 10WD/10WD, 10WE/10WE, 10WG/10WG, 10WI/10WI, 10WK/10WK, 10WL/10WL, 10WO/10WO, 10WQ/10WQ, 10WS/10WS, 10WU/10WU, 10WW/10WW, 10WY/10WY, 10XA/10XA, 10XB/10XB, 10XC/10XC, 10XD/10XD, 10XE/10XE, 10XG/10XG, 10XI/10XI, 10XK/10XK, 10XL/10XL, 10XO/10XO, 10XQ/10XQ, 10XS/10XS, 10XU/10XU, 10XW/10XW, 10XY/10XY, 10YA/10YA, 10YB/10YB, 10YC/10YC, 10YD/10YD, 10YE/10YE, 10YG/10YG, 10YI/10YI, 10YK/10YK, 10YL/10YL, 10YO/10YO, 10YQ/10YQ, 10YS/10YS, 10YU/10YU, 10YW/10YW, 10YY/10YY, 10ZA/10ZA, 10ZB/10ZB, 10ZC/10ZC, 10ZD/10ZD, 10ZE/10ZE, 10ZG/10ZG, 10ZI/10ZI, 10ZK/10ZK, 10ZL/10ZL, 10ZO/10ZO, 10ZQ/10ZQ, 10ZS/10ZS, 10ZU/10ZU, 10ZW/10ZW, 10ZY/10ZY, 10AA/10AA, 10AB/10AB, 10AC/10AC, 10AD/10AD, 10AE/10AE, 10AG/10AG, 10AI/10AI, 10AK/10AK, 10AL/10AL, 10AO/10AO, 10AQ/10AQ, 10AS/10AS, 10AU/10AU, 10AW/10AW, 10AY/10AY, 10BA/10BA, 10BB/10BB, 10BC/10BC, 10BD/10BD, 10BE/10BE, 10BG/10BG, 10BI/10BI, 10BK/10BK, 10BL/10BL, 10BO/10BO, 10BQ/10BQ, 10BS/10BS, 10BU/10BU, 10BW/10BW, 10BY/10BY, 10CA/10CA, 10CB/10CB, 10CC/10CC, 10CD/10CD, 10CE/10CE, 10CG/10CG, 10CI/10CI, 10CK/10CK, 10CL/10CL, 10CO/10CO, 10CQ/10CQ, 10CS/10CS, 10CU/10CU, 10CW/10CW, 10CY/10CY, 10DA/10DA, 10DB/10DB, 10DC/10DC, 10DD/10DD, 10DE/10DE, 10DG/10DG, 10DI/10DI, 10DK/10DK, 10DL/10DL, 10DO/10DO, 10DQ/10DQ, 10DS/10DS, 10DU/10DU, 10DW/10DW, 10DY/10DY, 10EA/10EA, 10EB/10EB, 10EC/10EC, 10ED/10ED, 10EE/10EE, 10EG/10EG, 10EI/10EI, 10EK/10EK, 10EL/10EL, 10EO/10EO, 10EQ/10EQ, 10ES/10ES, 10EU/10EU, 10EW/10EW, 10EY/10EY, 10FA/10FA, 10FB/10FB, 10FC/10FC, 10FD/10FD, 10FE/10FE, 10FG/10FG, 10FI/10FI, 10FK/10FK, 10FL/10FL, 10FO/10FO, 10FQ/10FQ, 10FS/10FS, 10FU/10FU, 10FW/10FW, 10FY/10FY, 10GA/10GA, 10GB/10GB, 10GC/10GC, 10GD/10GD, 10GE/10GE, 10GG/10GG, 10GI/10GI, 10GK/10GK, 10GL/10GL, 10GO/10GO, 10GQ/10GQ, 10GS/10GS, 10GU/10GU, 10GW/10GW, 10GY/10GY, 10HA/10HA, 10HB/10HB, 10HC/10HC, 10HD/10HD, 10HE/10HE, 10HG/10HG, 10HI/10HI, 10HK/10HK, 10HL/10HL, 10HO/10HO, 10HQ/10HQ, 10HS/10HS, 10HU/10HU, 10HW/10HW, 10HY/10HY, 10IA/10IA, 10IB/10IB, 10IC/10IC, 10ID/10ID, 10IE/10IE, 10IG/10IG, 10II/10II, 10IK/10IK, 10IL/10IL, 10IO/10IO, 10IQ/10IQ, 10IS/10IS, 10IU/10IU, 10IW/10IW, 10IY/10IY, 10JA/10JA, 10JB/10JB, 10JC/10JC, 10JD/10JD, 10JE/10JE, 10JG/10JG, 10JI/10JI, 10JK/10JK, 10JL/10JL, 10JO/10JO, 10JQ/10JQ, 10JS/10JS, 10JU/10JU, 10JW/10JW, 10JY/10JY, 10KA/10KA, 10KB/10KB, 10KC/10KC, 10KD/10KD, 10KE/10KE, 10KG/10KG, 10KI/10KI, 10KK/10KK, 10KL/10KL, 10KO/10KO, 10KQ/10KQ, 10KS/10KS, 10KU/10KU, 10KW/10KW, 10KY/10KY, 10LA/10LA, 10LB/10LB, 10LC/10LC, 10LD/10LD, 10LE/10LE, 10LG/10LG, 10LI/10LI, 10LK/10LK, 10LO/10LO, 10LQ/10LQ, 10LS/10LS, 10LU/10LU, 10LW/10LW, 10LY/10LY, 10MA/10MA, 10MB/10MB, 10MC/10MC, 10MD/10MD, 10ME/10ME, 10MG/10MG, 10MI/10MI, 10MK/10MK, 10ML/10ML, 10MO/10MO, 10MQ/10MQ, 10MS/10MS, 10MU/10MU, 10MW/10MW, 10MY/10MY, 10NA/10NA, 10NB/10NB, 10NC/10NC, 10ND/10ND, 10NE/10NE, 10NG/10NG, 10NI/10NI, 10NK/10NK, 10NL/10NL, 10NO/10NO, 10NQ/10NQ, 10NS/10NS, 10NU/10NU, 10NW/10NW, 10NY/10NY, 10OA/10OA, 10OB/10OB, 10OC/10OC, 10OD/10OD, 10OE/10OE, 10OG/10OG, 10OI/10OI, 10OK/10OK, 10OL/10OL, 10ON/10ON, 10OQ/10OQ, 10OS/10OS, 10OU/10OU, 10OW/10OW, 10OY/10OY, 10PA/10PA, 10PB/10PB, 10PC/10PC, 10PD/10PD, 10PE/10PE, 10PG/10PG, 10PI/10PI, 10PK/10PK, 10PL/10PL, 10PO/10PO, 10PQ/10PQ, 10PS/10PS, 10PU/10PU, 10PW/10PW, 10PY/10PY, 10QA/10QA, 10QB/10QB, 10QC/10QC, 10QD/10QD, 10QE/10QE, 10QG/10QG, 10QI/10QI, 10QK/10QK, 10QL/10QL, 10QO/10QO, 10QQ/10QQ, 10QS/10QS, 10QU/10QU, 10QW/10QW, 10QY/10QY, 10RA/10RA, 10RB/10RB, 10RC/10RC, 10RD/10RD, 10RE/10RE, 10RG/10RG, 10RI/10RI, 10RK/10RK, 10RL/10RL, 10RO/10RO, 10RQ/10RQ, 10RS/10RS, 10RU/10RU, 10RW/10RW, 10RY/10RY, 10SA/10SA, 10SB/10SB, 10SC/10SC, 10SD/10SD, 10SE/10SE, 10SG/10SG, 10SI/10SI, 10SK/10SK, 10SL/10SL, 10SO/10SO, 10SQ/10SQ, 10SS/10SS, 10SU/10SU, 10SW/10SW, 10SY/10SY, 10TA/10TA, 10TB/10TB, 10TC/10TC, 10TD/10TD, 10TE/10TE, 10TG/10TG, 10TI/10TI, 10TK/10TK, 10TL/10TL, 10TO/10TO, 10TQ/10TQ, 10TS/10TS, 10TU/10TU, 10TW/10TW, 10TY/10TY, 10UA/10UA, 10UB/10UB, 10UC/10UC, 10UD/10UD, 10UE/10UE, 10UG/10UG, 10UI/10UI, 10UK/10UK, 10UL/10UL, 10UO/10UO, 10UQ/10UQ, 10US/10US, 10UU/10UU, 10UW/10UW, 10UY/10UY, 10VA/10VA, 10VB/10VB, 10VC/10VC, 10VD/10VD, 10VE/10VE, 10VG/10VG, 10VI/10VI, 10VK/10VK, 10VL/10VL, 10VO/10VO, 10VQ/10VQ, 10VS/10VS, 10VU/10VU, 10VW/10VW, 10VY/10VY, 10WA/10WA, 10WB/10WB, 10WC/10WC, 10WD/10WD, 10WE/10WE, 10WG/10WG, 10WI/10WI, 10WK/10WK, 10WL/10WL, 10WO/10WO, 10WQ/10WQ, 10WS/10WS, 10WU/10WU, 10WW/10WW, 10WY/10WY, 10XA/10XA, 10XB/10XB, 10XC/10XC, 10XD/10XD, 10XE/10XE, 10XG/10XG, 10XI/10XI, 10XK/10XK, 10XL/10XL, 10XO/10XO, 10XQ/10XQ, 10XS/10XS, 10XU/10XU, 10XW/10XW, 10XY/10XY, 10YA/10YA, 10YB/10YB, 10YC/10YC, 10YD/10YD, 10YE/10YE, 10YG/10YG, 10YI/10YI, 10YK/10YK, 10YL/10YL, 10YO/10YO, 10YQ/10YQ, 10YS/10YS, 10YU/10YU, 10YW/10YW, 10YY/10YY, 10ZA/10ZA, 10ZB/10ZB, 10ZC/10ZC, 10ZD/10ZD, 10ZE/10ZE, 10ZG/10ZG, 10ZI/10ZI, 10ZK/10ZK, 10ZL/10ZL, 10ZO/10ZO, 10ZQ/10ZQ, 10ZS/10ZS, 10ZU/10ZU, 10ZW/10ZW, 10ZY/10ZY, 10AA/10AA, 10AB/10AB, 10AC/10AC, 10AD/10AD, 10AE/10AE, 10AG/10

	(xv)	Plumbing works	Yes	Yes	0%	0%
12.		Status of wall plastering				
	(ix)	External plaster	Rendering and Minor Cement Based Plaster		0%	
	(x)	Internal plaster	Gypsum Plaster / Cement Based Plaster		19%	
13.		Status of wall tiling				
	(ix)	In bathroom	Ceramic Tiles		0%	
	(x)	In kitchen	Ceramic Tiles		0%	
14.		Status of flooring				
	(ix)	Common areas	Tiling Works		0%	
	(x)	Units/ flats	Tiling Works		0%	
15.		Status of white washing				
	(ix)	Internal walls	OBD/ Acrylic Emulsion		0%	
	(x)	External walls	External Texture Paint		0%	
16.		Status of finishing				
	(xiii)	Staircase with railing	Kota Stone Floor with MS Railing		0%	
	(xiv)	Lift wells	Shaft Plaster & Waterproofing		0%	
	(xv)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		0%	
17.		Status of installation				
		(within flat/unit)				
	(xlv)	Doors and windows panels	UPVC Windows		0%	
	(xlv)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(xlvii)	Modular kitchen	Yes		0%	
	(xlvii)	Electrical fittings/ lighting	Switch Sockets		0%	
	(xlix)	Gas piping (if any)	NA			
		(other than flat/units)				
	(l)	Lifts installation	3 Nos. Lift including Services Lift		7%	
	(li)	Overhead tanks	3 Nos. Tank - Domestic, Fire &		0%	



K. R. Rane
 K. R. RANE
 B. Arch.
 01.09.2018/18/1713

			Flushing	
	(lii)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(liii)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(liv)	Electrical fittings in common areas	LED Lights	0%
	(lv)	Compliance to conditions of environment/ CRZ NOG	Yes, Applicable for Entire Phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	0%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. Kanchan
KANCHAN KANCHAN
 S. Arch.
 10A, 1st Floor, 1st Floor, 1st Floor

Table - A

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		T-06		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	251	251	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	813	1085	87%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	5	5	1%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	11	26	21%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	12	38	6%
	4.2 External (plaster, painting, facade, etc.)	0	0	11%



[Signature]
KUMUD NUNCHAN
 B. Arch.
 20-03-2023

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work		
	Sub-Structure Status					
1.	Excavation		Completed	100%		
2.	Laying of foundation					
	(xi)	Raft	Completed	100%		
	(xii)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(xi)	Basement Level 1	Completed	100%		
	(xii)	Basement level 2*	Completed	100%		
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing	100%		
	Super-Structure Status					
5.	Total floors in the tower/ building		28 Floors including Ground Floor, 26 completed	96%		
6.	Total area on each floor (Carpet Area of complete tower)		118475.63 Sqft			
7.	Stilt floor/ ground floor		Ground Floor	100%		
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter		26 Slabs Completed	96%		
9.	Status of construction					
	(xxi)	Walls on floors	28 Floors, 20 completed	71%		
	(xxii)	Staircase	28 Floors, 26 completed	93%		
	(xxiii)	Lift wells along with water proofing	28 Floors, 26 completed	93%		
	(xxiv)	Lift lobbies/ common areas floor wise	28 Floors, 26 completed	93%		
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames	13%		
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xvi)	Mechanical works	Yes	Yes	3%	0%
	(xvii)	Electrical works including	Yes	Yes	30%	19%



K. Kanchan
KUMUD NANCHAN
 S. Asst.
 08.03.2019

		wiring				
	(xvii)	Plumbing works	Yes	Yes	0%	0%
12.	Status of wall plastering					
	(xi)	External plaster	Rendering and Minor Cement Based Plaster		46%	
	(xii)	Internal plaster	Gypsum Plaster / Cement Based Plaster		39%	
13.	Status of wall tiling					
	(xi)	In bathroom	Ceramic Tiles		0%	
	(xii)	In kitchen	Ceramic Tiles		0%	
14.	Status of flooring					
	(xi)	Common areas	Tiling Works		0%	
	(xii)	Units/ flats	Tiling Works		0%	
15.	Status of white washing					
	(xi)	Internal walls	OBD/ Acrylic Emulsion		0%	
	(xii)	External walls	External Texture Paint		0%	
16.	Status of finishing					
	(xvi)	Staircase with railing	Kota Stone Floor with MS Railing		0%	
	(xvii)	Lift wells	Shaft Plaster & Waterproofing		0%	
	(xviii)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		0%	
17.	Status of installation					
	(within flat/unit)					
	(lvi)	Doors and windows panels	UPVC Windows		0%	
	(lvii)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(lviii)	Modular kitchen	Yes		0%	
	(lix)	Electrical fittings/ lighting	Switch Sockets		0%	
	(lx)	Gas piping (if any)	NA			
	(other than flat/units)					
	(lxi)	Lifts installation	3 Nos. Lift including Services Lift		7%	



K. Kanchan
 KURUD KANCHAN
 B. Aror
 JLA Reg No-CA/700/9733

	(lxii)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(lxiii)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(lxiv)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(lxv)	Electrical fittings in common areas	LED Lights	0%
	(lxvi)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	0%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. Kanchan
KANCHAN KANCHAN
 B. Arch.
 Reg. No. 12/2000/2743

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		T-07		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	285	285	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	1218	1352	94%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	6	6	1%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	21	39	22%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	19	51	6%
	4.2 External (plaster, painting, facade, etc.)	0	0	12%



K. Kanaka
K. KANAKA
B. Arch.
14/06/2023

75

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(xiii)	Raft	Completed		100%	
	(xiv)	Pile	NA			
3.	Number of basement(s)		2 Nos. of Basement			
	(xiii)	Basement Level 1	Completed		100%	
	(xiv)	Basement level 2*	Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		36 Floors including Ground Floor, 36 floor casted		100%	
6.	Total area on each floor (Carpet Area of complete tower)		137168.72 Sqft			
7.	Stilt floor/ ground floor		Ground Floor Comp.		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower 36 laid by end of quarter		34 Slabs Completed		100%	
9.	Status of construction					
	(xxv)	Walls on floors	37 Floors, 34 floors completed		76%	
	(xxvi)	Staircase	37 Floors, 36 floors completed		97%	
	(xxvi)	Lift wells along with water proofing	37 Floors, 36 floors completed		97%	
	(xxvi)	Lift lobbies/ common areas floor wise	37 Floors, 36 floors completed		97%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames		14%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xix)	Mechanical works	Yes	Yes	3%	0%
	(xx)	Electrical works including	Yes	Yes	30%	19%



K. K. Kanchan
KUNDO KANCHAN
 B. Arch.
 22-11-2019

		wiring				
	(xxi)	Plumbing works	Yes	Yes	0%	0%
12.		Status of wall plastering				
	(xiii)	External plaster	Rendering and Minor Cement Based Plaster		49%	
	(xiv)	Internal plaster	Gypsum Plaster / Cement Based Plaster		41%	
13.		Status of wall tiling				
	(xiii)	In bathroom	Ceramic Tiles		0%	
	(xiv)	In kitchen	Ceramic Tiles		0%	
14.		Status of flooring				
	(xii)	Common areas	Tiling Works		0%	
	(xiv)	Units/ flats	Tiling Works		0%	
15.		Status of white washing				
	(xiii)	Internal walls	OBD/ Acrylic Emulsion		0%	
	(xiv)	External walls	External Texture Paint		0%	
16.		Status of finishing				
	(xix)	Staircase with railing	Kota Stone Floor with MS Railing		0%	
	(xx)	Lift wells	Shaft Plaster & Waterproofing		0%	
	(xxi)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		0%	
17.		Status of installation				
		(within flat/unit)				
	(lxvi)	Doors and windows panels	UPVC Windows		0%	
	(lxvii)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(lxix)	Modular kitchen	Yes		0%	
	(lxx)	Electrical fittings/ lighting	Switch Sockets		0%	
	(lxxi)	Gas piping (if any)	NA			
		(other than flat/units)				
	(lxxii)	Lifts installation	3 Nos. Lift including Services Lift		7%	



K. Kanchan
K. KANCHAN
 S. Area
 11/11/2017

	(lxxi) Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(lxxii) Underground water tank	Not Applicable for Building, combined for entire Phase	
	(lxxv) Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(lxxv) Electrical fittings in common areas	LED Lights	0%
	(lxxv) Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.	Waterproofing of terraces	Brick Bat Coba	0%
19.	Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. N. Nanchan
KUMUD NANCHAN
 B. Arch.
 11/11/2018

Table - A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Convenient Shopping 1		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		0	0	0%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		0	0	0%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	NA	NA	NA
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2	External (plaster, painting, facade, etc.)	0	0	0%



K. R. Nandhan
K. R. NANDHAN
S. Area
NA 24/04/2019/1430

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(xv)	Raft	Completed		100%	
	(xvi)	Pile	NA			
3.	Number of basement(s)4...					
	(xv)	Basement Level 1	Completed		100%	
	(xvi)	Basement level 2*	In Progress		30%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		0%	
Super-Structure Status						
5.	Total floors in the tower/ building		1 - Floor including Ground Floor			
6.	Total area on each floor(Carpet Area of complete tower)		2669.42 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		0%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter		0 Slabs Completed		0%	
9.	Status of construction					
	(xxix)	Walls on floors	1 Floor, Not Yet Started		0%	
	(xxx)	Staircase	NA			
	(xxxi)	Lift wells along with water proofing	NA			
	(xxxii)	Lift lobbies/ common areas floor wise	1 Floor, Not Yet Started		0%	
10.	Fixing of door and window frames in flats/ units		NA			
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xxii)	Mechanical works	NA	NA		
	(xxiii)	Electrical works including wiring	Yes	Yes	0%	0%
	(xxiv)	Plumbing works	Yes	Yes	0%	0%



K. K. Kancha
 KUNJUD KANCHAN
 S. Arol
 111 111 111 111 111

12.	Status of wall plastering		
(xv)	External plaster	Cement Based Plaster	0%
(xvi)	Internal plaster	Gypsum Plaster	0%
13.	Status of wall tiling		
(xv)	In bathroom	Ceramic Tiles	0%
(xvi)	In kitchen	NA	
14.	Status of flooring		
(xv)	Common areas	Stone Works	0%
(xvi)	Units/ flats	IPS Works	0%
15.	Status of white washing		
(xv)	Internal walls	OBD	0%
(xvi)	External walls	External Texture Paint	0%
16.	Status of finishing		
(xxii)	Staircase with railing	NA	
(xxiii)	Lift wells	NA	
(xxiv)	Lift lobbies/ common areas floor wise	Stone Flooring, OBD	0%
17.	Status of installation		
	(within flat/unit)		
(lxxv)	Doors and windows panels	Rolling Shutters	0%
(lxxvi)	Sanitary fixtures	Chinawares & CP Fittings	0%
(lxxx)	Modular kitchen	NA	
(lxxx)	Electrical fittings/ lighting	Switch Sockets	0%
(lxxx)	Gas piping (if any)	NA	
	(other than flat/units)		
(lxxx)	Lifts installation	NA	
(lxxx)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
(lxxx)	Underground water tank	Not Applicable for Building, combined for entire Phase	
(lxxx)	Firefighting fitting and equipment's as per CFO NOC	Fire Hose & Fire Extinguishers	0%
(lxxx)	Electrical fittings in common	LED Lights	0%



K. D. Canek
KUNAL KANCHAN
 B. Arch.
 Reg. No. CA/2004/31532

	areas		
	(lxxx) Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.	Waterproofing of terraces	Brick Bat Coba	0%
19.	Entrance lobby finishing	NA	
20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. D. Dandekar
KUMUD RANCHAN
 B. Arch.
 J.A. No. 10-CA/2000/17530

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Convenient Shopping 2		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	NA	NA	NA
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%



K. Kanche
KUMUD NANCHAN
S. AYO
ALL THE BEST

	(xxv)	Mechanical works	NA	NA		
	(xxvi)	Electrical works including wiring	Yes	Yes	0%	0%
	(xxvi)	Plumbing works	Yes	Yes	0%	0%
12.	Status of wall plastering					
	(xvii)	External plaster	Cement Plaster	Based	0%	
	(xvii)	Internal plaster	Gypsum Plaster		0%	
13.	Status of wall tiling					
	(xvii)	In bathroom	Ceramic Tiles		0%	
	(xvii)	In kitchen	NA			
14.	Status of flooring					
	(xvii)	Common areas	Stone Works		0%	
	(xvii)	Units/ flats	IPS Works		0%	
15.	Status of white washing					
	(xvii)	Internal walls	OBD		0%	
	(xvii)	External walls	External Texture Paint		0%	
16.	Status of finishing					
	(xxv)	Staircase with railing	NA			
	(xxvi)	Lift wells	NA			
	(xxvi)	Lift lobbies/ common areas floor wise	Stone Flooring, OBD		0%	
17.	Status of installation					
	(within flat/unit)					
	(lxxx)	Doors and windows panels	Rolling Shutters		0%	
	(xc)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(xci)	Modular kitchen	NA			
	(xcii)	Electrical fittings/ lighting	Switch Sockets		0%	
	(xciii)	Gas piping (if any)	NA			
	(other than flat/units)					
	(xciv)	Lifts installation	NA			
	(xcv)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing		0%	
	(xcvi)	Underground water tank	Not Applicable for			



K. K. Kanchan
 K. K. KANCHAN
 B. Arch.
 22/05/2024/1700

			Building, combined for entire Phase	
	(xcvi)	Firefighting fitting and equipment's as per CFO NOC	Fire Hose & Fire Extinguishers	0%
	(xcvii)	Electrical fittings in common areas	LED Lights	0%
	(xcix)	Compliance to conditions of environment/ CRZ NOC	Yes	0%
18.		Waterproofing of terraces	Brick Bat Coba	0%
19.		Entrance lobby finishing	NA	
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. R. Ramesh
K. R. RAMESH
 B. Arch
 JLS Reg No-CA/2008/9752

Table - A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Community Building / Club		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%



K. Kanchan
KANCHAN KANCHAN
 B. Arch.
 Reg. No. CA/2004/3437

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Work in progress		20%	
2.	Laying of foundation					
	(xix)	Raft	Yes, Not Yet Started		0%	
	(xx)	Pile	NA			
3.	Number of basement(s)					
	(xix)	Basement Level 1	NA			
	(xx)	Basement level 2*	NA			
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		4 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		18127 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		0%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter		0 Slabs Completed		0%	
9.	Status of construction					
	(xxxv)	Walls on floors	4 Floors, Not Yet Started		0%	
	(xxxv)	Staircase	4 Floors, Not Yet Started		0%	
	(xxxii)	Lift wells along with water proofing	4 Floors, Not Yet Started		0%	
	(xl)	Lift lobbies/ common areas floor wise	4 Floors, Not Yet Started		0%	
10.	Fixing of door and window frames in flats/ units		Wooden Frames, Aluminium Frames	Door	0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xxvi)	Mechanical works	Yes	Yes	0%	0%
	(xxix)	Electrical works including	Yes	Yes	0%	0%



Kundane
KUNDANE RANJAN
 B. Arch.
 M.A. Reg. No. CA/1000/17539

		wiring				
	(xxx)	Plumbing works	Yes	Yes	0%	0%
12.		Status of wall plastering				
	(xix)	External plaster	Cement Plaster	Based	0%	
	(xx)	Internal plaster	Gypsum Plaster		0%	
13.		Status of wall tiling				
	(xix)	In bathroom	Ceramic Tiles		0%	
	(xx)	In kitchen	Ceramic Tiles		0%	
14.		Status of flooring				
	(xix)	Common areas	Stone and Tiling Works		0%	
	(xx)	Units/ flats	NA			
15.		Status of white washing				
	(xix)	Internal walls	OBD/ Emulsion	Acrylic	0%	
	(xx)	External walls	External Paint	Texture	0%	
16.		Status of finishing				
	(xxvi)	Staircase with railing	Stone Floor with Railing		0%	
	(xxix)	Lift wells	Shaft Plaster & Waterproofing		0%	
	(xxx)	Lift lobbies/ common areas floor wise	Stone/Tile Flooring, OBD/ Acrylic Emulsion		0%	
17.		Status of installation				
		(within flat/unit)				
	(c)	Doors and windows panels	Aluminium Windows / Glass Doors/ Flush Doors		0%	
	(ci)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(cii)	Modular kitchen	NA			
	(ciii)	Electrical fittings/ lighting	Switch Sockets		0%	
	(civ)	Gas piping (if any)	NA			
		(other than flat/units)				
	(cv)	Lifts installation	2 Nos. Lift		0%	



K. Anandha
KUMUD NANCHAN
 B. Arch.
 JIA 2g B-CA/2004/1703

	(cvi)	Overhead tanks	3 Nos. Tank - Domestic, Fire & Flushing	0%
	(cvii)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(cviii)	Firefighting fitting and equipment's as per CFQ NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(cix)	Electrical fittings in common areas	LED Lights	0%
	(cx)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.		Waterproofing of terraces	Brick Bat Coba	0%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



K. Kanche
KUMUD NANCHAN
 B. Arch.
 I.A. Reg No-CA/7906/97532

Table - B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	Services			
1.	Internal roads & pavements	Yes	0%	
2.	Parking			
	Covered no.: 1100	Yes	49%	Cumulative spend Rs. 3492 Lacs
	Open no. : 18	Yes	0%	
3.	Water supply	Yes	0%	
4.	Sewerage (chamber, lines, septic tanks)	Yes	0%	
5.	Storm water drains	Yes	0%	
6.	Landscaping & tree plantation	Yes	0%	
7.	Parks and playgrounds	Yes	0%	
	Fixing of children play equipment's	Yes	0%	
	Benches	Yes	0%	
8.	Shopping area	NA		
9.	Street lighting/ electrification	Yes	0%	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	0%	
11.	Solid waste management & disposal	Yes	0%	Composter is being provided
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	0%	
13.	Energy management (solar)	Yes	0%	Solar Panels provided
14.	Fire protection and fire safety requirements	Yes	0%	
15.	Electrical meter room, sub-station, receiving station	Yes	0%	Panel Room is being provided
16.	Under Ground Water Tank	Yes	0%	
17.	Compound Wall	Yes	0%	
B-2	Community building to be transferred to RWA			
18.	Community centre	No Such Building		
19.	Others			
B-3	Community buildings not to be transferred to RWA/competent authority			



K. K. Kanchan
K. K. KANCHAN
 B. Arch.
 Reg. No. 12/700/1412

20.	Schools	No Such Building		
21.	Dispensary	No Such Building		
22.	Club	No Such Building		
23.	Nursery School	No Such Building		
B-4	Services/ facilities to be transferred to competent authority			
24.	*			

Note: (*) extend as per requirement



Kumud Ranjan
KUMUD RANJAN
 B. Arch.
 No. 25/11/2002/17537