


Engineer's Certificate ²		
Report for quarter ending	31-Dec-2022	
Subject	Certificate of percentage of completion of construction work of the project at the end of the quarter:	
1.	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.	
	Sr. No.	Particulars
	1.	Project/phase of the project
	2.	Location
	3.	Licensed area in acres
	4.	Area for registration in acres
	5.	HARERA Registration No.
	6.	Name of licensee
	7.	Name of collaborator
	8.	Name of developer
		Information
		Signature Global City 37 D-1
		Sector-37D
		20.589Acre.
		15.502Acre (Phase 1)
		31 of 2021 Dated 13-Jul-2021
		M/s Signature Global Developers Pvt. Ltd
		NA
		M/s Signature Global Developers Pvt. Ltd
2.	Details related to inspection are as under	
	1.	Date of certifying of percentage of construction work/ site inspection
	2.	Name of engineering firm/ individual
	3.	Date of site inspection
		31-Dec-2022
		M/s NNC Design International
		31-Dec-2022


MAQSUD E NAZZARI
 M. Tech (Structures), Ph.D. (Structures)
 Chartered Engineer (India)
 Registration No. AM/08971040

²On the letter head of the engineer firm

3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.	Consultants	Name
	1.	Site engineer	Mr.R.K.Singh
	2.	Structural consultant	M/s RD Consultant Pvt. Ltd.
	3.	Proof consultant	NA
	4.	MEP consultant	M/s Krim Engineering Services Pvt. Ltd.
	5.	Quantity surveyor	Arch.Hafeez Contractor (AHC)
4.	We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out byus.		
	1.	Total estimated cost for completion of the building(s) in the aforesaid project underreference	20939.03Lacs
	2.	Estimated cost incurred till date (based on siteinspection)	6100.00Lacs
	3.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana	14,839.03Lacs
5.	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) frombeing the competent authority under whose jurisdiction the aforesaid project is beingimplemented.		
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.		
7.	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.		


MAQSUD E NAZKI
 M. Tech (Structures), Ph.D. (Structure)
 Chartered Engineer (India)
 Registration No. AM/399710/0

8.	I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard
9.	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;

Date	: 31-12-2022	Yours faithfully,  Signature & name (in block letters) with stamp of engineer by him/ individual
Place	: New Delhi	
Local authority license No.	AM/089710/0	
Local authority license no. valid till (date)	LIFE TIME	MAQSUD E. NAZAR M. Tech (Structures), Ph.D. (Structure) Chartered Engineer (India) Registration No. AM/039710/0

*Note	
1.	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.
2.	(*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3.	The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4.	As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.
5.	All component of work with specifications are indicative and not exhaustive.

Table – A		
Building/ Tower No.	156 (Plots)	
Name of the building/ tower if any	Signature Global City 37 D-1	
Percentage of work done with reference to total estimated cost (to be prepared separately for each building/ tower of the real estate project/ phase of the project)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/ tower as per registration No.31 of 2021 Dated 13-Jul-2021comesto	20939.03Lacs
2.	Total expenditure on the project/ phase	6100.00Lacs
3.	Percentage of work done with reference to total estimated cost	29%
4.	Balance estimate cost to be incurred on the project	14,839.03Lacs
5.	Cost incurred on additional/ extra items as on 31-12-2022 not included in the estimated cost (Table -C)	Nil

Table – B		
Internal & External development works in respect of the entire project/ phase of the project		
Sr. No.	Particulars	Amount (Rs. in lacs)
		External development works Internal development works
1.	Total estimated cost of development works including amenities and facilities in the project/ phase as per the approved layout plan as on 31-12-2022	1278.03Lacs 19,661Lacs
2.	Expenditure incurred as on 31-12-2022	1100 Lacs 5000Lacs
3.	Work done in percentage (as percentage of the total estimated cost)	86% 26%
4.	Balanced cost to be incurred (based on estimated cost)	178.03 Lacs 14,661Lacs
5.	Cost incurred on additional/ extra items as on 31-12-2022 not included in the estimated cost (table-D)	Nil Nil


MAQSUD ENAYAT
 M. Tech (Structures), Ph.D. (Structure)
 Chartered Engineer (India)
 Registration No. AM/089710

Table – C

EDC/ IDC etc in respect of the entire project/ phase of the project		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on <u>31-12-2021</u> date of registration	2430.9
2.	EDC, IDC paid so far as on <u>31-12-2022</u>	1902.19
3.	EDC, IDC paid in terms of percentage of total EDC, IDC, etc.	78.25%
4.	Balance EDC/ IDC to be paid	528.71

Table – D

List of extra/ additional items executed with cost.(which were not part of the original estimate of total cost)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on <u>31-12-2022</u> date of registration	Nil

Note: (*) extend as per requirement

FOR OFFICE USE ONLY			
1.	The % of work done	The % of estimated cost incurred	The deviation if any with remarks
2.	The % of the work done as on date	The % of work to be done by this time as per original projection	The deviation if any with remarks



MAQSUD E NAZKI
M. Tech (Structure), Ph.D. (Structure)
Chartered Engineer (India)
Registration No. AM/G8971040