

Engineer's Certificate		
Report for quarter ending		31st Dec'22
Subject		Certificate of percentage of completion of construction work of the project at the end of the quarter:
1.	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.	
	Sr. No.	Particulars
		Information
	1.	Project/phase of the project
		M2K Swastik
	2.	Location
		Sector-1, Dharuhera
	3.	Licensed area in acres
		7.606 Acre
	4.	Area for registration in acres
		7.606 Acre
	5.	HRERA registration no.
		HRERA-PKL-RWR-180-2019
	6.	Name of licensee
		Aakarshan Estates Private Limited
	7.	Name of collaborator
		NA
	8.	Name of developer
		Aakarshan Estates Private Limited
2.	Details related to inspection are as under	
	1.	Date of certifying of percentage of construction work/ site inspection
		10-01-2023
	2.	Name of engineering firm/ individual
		Mr. Man Singh
	3.	Date of site inspection
		10-01-2023
3.	Following technical professionals are appointed by promoter: - (as applicable)	
	Sr. No.	Consultants
		Name
	1.	Site engineer
		Mr. Man Singh
	2.	Structural consultant
		Mr. Aditya sharma, ADS Consulting Engineers
	3.	Proof consultant
		NA
	4.	MEP consultant
		Mrs. Bela Mathur, Integral Design
	5.	Quantity surveyor
		NA
4.	We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.	
	1.	Total estimated cost for completion of the building(s) in the aforesaid project under reference
		Rs. 614.51 Lacs
	2.	Estimated cost incurred till date (based on site inspection)
		Rs. 531.44 Lacs


 12/01/2023

3.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana	NIL
5.	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the <u>HUDA</u> being the competent authority under whose jurisdiction the aforesaid project is being implemented.	
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated	
7.	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.	
8.	I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard	
9.	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;	

Date :	10-01-2023	Yours Faithfully,  Mr. Man Singh
Place :	Gurugram	
Local authority license no. :		
Local authority license no. valid till (date) :		

Table - A		
Building/ tower no.		M2K Swastik
Name of the building/ tower if any		Plotted Project
Percentage of work done with reference to total estimated cost (to be prepared separately for each building/ tower of the real estate project/ phase of the project)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/ tower as per registration no. <u>HRERA-PKL-RWR-180-2019</u> comes to	2040.54
2.	Total expenditure on the project/ phase	1786.59
3.	Percentage of work done with reference to total estimated cost*	100.00%
4.	Balance estimate cost to be incurred on the project	NIL
5.	Cost incurred on additional/ extra items as on <u>31-12-2022</u> not included in the estimated cost (Table - D)	NIL

Table - B			
Internal & External development works in respect of the entire project/ phase of the project			
Sr. No.	Particulars	Amount (Rs. in lacs)	
		External development works	Internal development works
1.	Total estimated cost of development works including amenities and facilities in the project/ phase as per the approved layout plan as on <u>31-12-2022</u>	614.51	NIL
2.	Expenditure incurred as on <u>31-12-2022</u>	531.44	NIL
3.	Work done in percentage (as percentage of the total estimated cost) **	100.00%	NIL
4.	Balanced cost to be incurred (based on estimated cost)	NIL	NIL
5.	Cost incurred on additional/ extra items as on <u>31-12-2022</u> not included in the estimated cost (table-D)	NIL	NIL

* As the project is 100% completed and the total incurred cost is Rs. 1786.59 lacs, hence, total estimated cost has been considered Rs. 1786.59 Lacs for calculation purpose

** As the project is 100% completed and the total incurred cost is Rs. 531.44 lacs, hence, total estimated cost has been considered Rs. 531.44 Lacs for calculation purpose

Bnd

Table – C

EDC/ IDC etc in respect of the entire project/ phase of the project

Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on 31-12-2022 date of registration	138.87
2.	EDC, IDC paid so far as on 31-12-2022	138.87
3.	EDC, IDC paid in terms of percentage of total EDC, IDC, etc.	100%
4.	Balance EDC/ IDC to be paid	NIL

Table – D

List of extra/ additional items executed with cost. (which were not part of the original estimate of total cost)

Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total external development cost and infrastructure development charges as prescribed by the government as on date of registration	NIL

Note: (*) extend as per requirement

FOR OFFICE USE ONLY

1.	The % of work done	The % of estimated cost incurred	The deviation if any with remarks
2.	The % of the work done as on date	The % of work to be done by this time as per original projection	The deviation if any with remarks

