

# ROHTASH KANWAR

## ENGINEER CERTIFICATE TO WHOM SO EVER IT MAY CONCERN

### Report for the Quarter Ending: June 30, 2022

I, Rohtash Kanwar have undertaken this assignment as an Engineer of the Project, situated at the Sector Village-Budena, Sector-86, Faridabad with the name and style of **BPTP District 2** being developed by **Ridgecraft Homes Private Limited**.

Based on the Site Inspection, I certify that as on the date of this certificate, the Percentage of work done in the aforesaid Real Estate Project as registered vide number **HRERA-PKL-FBD-150-2019** under HRERA, Panchkula, is as per table A and B herein below:

Table- A

Sr. No.	Particulars	Amount (in lakhs).
i.)	Total estimated cost for the Infrastructure	1077
ii)	Estimated cost incurred up to <u>June 30, 2022</u>	62.43
iii)	The balance cost for completion of the remaining Work.	1014.57

Table-B

Sr. No.	Particulars	Percentage (%) Completion.
iii).	Total Completion Percentage of the construction work as on <u>June 30, 2022</u>	5.79
iv)	The Percentage of remaining work	94.20

Yours Faithfully,



ROHTASH KANWAR