

ACPL Design Ltd

E-24, South Extension I,
New Delhi, 110049, India

T: +91 11 4823 4444
+91 11 2462 2195
+91 11 2464 6709

F: +91 11 2463 4059

www.acplonline.com

Annexure-A

Architect's Certificate		
Report of quarter ending		31-Dec-22
Subject		Certificate of progress of construction work
1	I KULMEET SHANGARI has undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans.	
	Sr. No.	Particulars
		Information
	1	Project/Phase of the project
		Project Area 1.6577 Acres, Commercial Colony
	2	Location
		Sector-37, Faridabad
	3	Licensed area in acres
		1.6577 Acres
	4	Area for registration in acres
		1.6577 Acres
	5	HARERA registration no.
		226 of 2017 dated 19.09.2017
	6	Name of Licensee
		MPDL LIMITED
	7	Name of collaborator
		N.A.
	8	Name of developer
		MPDL LIMITED
2	Details related to inspection are as under	
	1	Date of certifying of percentage of construction work/site inspection
		6-Jan-23
	2	Name of Architect/Architect's firm
		Principal Architect :- Mr. Kulmeet Shangari
		Firm : ACPL Design Ltd.
	3	Date of site inspection
		3-Jan-23



KULMEET SHANGARI
ARCHITECT
CA/97/21741

3	Following technical professional are appointed by promoter:- (as applicable)		
	Sr.No.	Consultants	Name
	1	Site Engineer	Sanjay Kumar
	2	Structural consultant	TPC Technical Projects Consultants Pvt. Ltd.
	3	Proof consultant	
	4	MEP consultant	C P Vidya & Associates, RAD infra Consulting MEP Engineers, Udayan Choudhary & Associates Pvt. Ltd.
	5	Site incharge	Santosh Kumar Jha
4	I certify that the work has been executed as per approved drawings, statutory/mandatory, approvals, Haryana Building Code, 2017/National Building Code (wherever applicable) and the material used in the construction, infrastructure, works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5	I also certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and Table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table A and table B.		

Date: 6-Jan-23

Place

Yours faithfully



KULMEET SHANGARI
ARCHITECT
CA/97/21741

Council of architects (CoA) : CA/ 97/ 21741
registration no.

Council of architects (CoA)
registration valid till (date) : 31.12.2024

QUARTERLY REPORT - (OCT 2022 TO DEC. 2022)

Table - A

Building / Tower No. M1 TRADE TOWER FARIDABAD HR.

A1	Cumulative progress of the project / phase at the end of the quarter			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1	Sub Structure (Including of excavation, foundation, basement, water proofing, etc.)	614,000.00	160,278,444.00	99%
2	Super Structure (Slabs , brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	310,000.00	172,307,793.00	98%
3	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	11,047,000.00	30,957,000.00	68%
	3.2 Electrical (conducting , wiring, fixtures, etc.)	9,587,000.00	28,632,000.00	61%
	3.3 Plumbing & Firefighting (piping pumps and pump room, fixtures etc.	1,915,000.00	18,010,836.00	64%
4	Finishing			
	4.1 Internal (Plaster , tilling, flooring , painting etc. within units and common areas)	210000.00	1,382,262.00	68%
	4.2 External (Plaster , Painting , façade, etc.)	10435000.00	24,166,665.00	57%


KULMEET SHANGARI
ARCHITECT
CA/97/21741

Sr. No.	Tasks / Activity		Description of work done		Percentage of total proposed work	
	Sub- Structure Status					
1	Excavation		Done		100%	
2	Laying of foundation		Done		100%	
	(i)	Raft	Done		100%	
	(ii)	Pile	NA			
3	Number of basement (s)3.....					
	(i)	Basement Level 1	Done		100%	
	(ii)	Basement Level 2	Done		100%	
	(iii)	Basement Level 3	Done		100%	
4	Waterproofing of the above sub-structure (wherever applicable)				0%	
	Super - Structure Status		In progress		99%	
5	Total floors in the tower / building		14		-	
6	Total area on each floor		8589m2			
7	Stilt floor/ ground floor		1630m2			
8	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building / tower _____18_____ laid by end of quarter		18		100%	
9	Status of Construction					
	(i)	Walls on floor	In progress			
	(ii)	Staircase	In progress			
	(iii)	Lift wells along wit water proofing	Done			
	(iv)	Lift lobbies / common area floor wise	In progress			
10	Fixing of door and window frames in flats / units					
11	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	In progress			
	(ii)	Electrical works including wiring	In progress			
	(iii)	Plumbing works	In progress			
12	Status of wall plastering					
	(i)	External Plaster	In progress			
	(ii)	Internal Plaster	In progress			
13	Status of wall tiling					
	(i)	in bathroom	Yet to Start			
	(ii)	in kitchen	Yet to Start			
14	Status of flooring					
	(i)	Common areas	Yet to Start			
	(ii)	Unit / flats	Yet to Start			

MEET SHANGARI
ARCHITECT
CA/97/21741

15	Status of white washing			
	(i)	External Walls	In progress	
	(ii)	Internal Walls	In progress	
16	Status of finishing			
	(i)	Staircase with railing	In progress	
	(ii)	Lift wells along wit water proofing	Done	
	(iii)	Lift lobbies / common area floor wise	Yet to Start	
17	Status of Installation			
	(within flat / unit)			
	(i)	Doors and window panels	Yet to Start	
	(ii)	Sanitary fixtures	Yet to Start	
	(iii)	Modular kitchen	NA	
	(iv)	Electrical fitting / lighting	Yet to Start	
	(v)	Gas piping (if any)	NA	
	(other than flat / units)			
	(vi)	Lift installation	Inprogress	
	(vii)	overhead tanks	Done	
	(viii)	Underground water tank	Done	
	(ix)	Fire fighting fitting and equipment 's as per CFO NOC	Yet to Start	
	(x)	Electrical fitting in common areas	Yet to Start	
	(xi)	Compliance to conditions of environment / CRZ NOC	Inprogress	
18	Waterproofing of terraces		Done	
19	Entrance lobby finishing		Yet to Start	
20	Status of Construction of compound wall		Inprogress	

Note (*) extend rows as per requirement


KULMEET SHANGARI
ARCHITECT
CA/97/21741

Sr. No.	Common areas and facilities amenities	Proposed (Yes / No)	Percentage of work done	Remarks
B-1	Services			
1	Internal roads & pavements	Yes		In progress
2	Parking	Yes		Yet to Start
3	Covered no.	204		Yet to Start
4	Open No.	38		Yet to Start
5	Water supplies	Yes		Yet to Start
6	Sewerage (chamber, lines, septic tanks, STP)	Yes		In progress
7	Storm water drains	Yes		In progress
8	Landscaping & tree plantation	Yes		Yet to Start
9	Parks and playgrounds	NA		Yet to Start
10	Fixing of children play equipment's	NA		Yet to Start
11	Benches	NA		NA
12	Shopping area	Yes		Yet to start
13	Street lighting / electrification	Yes		Yet to start
14	Treatment and disposal of sewerages and sullage water / STP	Yes		In progress
15	Electrical meter room, sub - station, receiving station	Yes		In progress
16	Other (option to add more)			
B-2	Community building to be transferred to RWA			
17	Community center	NA		NA
18	others			
B-3	Community building not to be transferred to RWA / competent authority			
19	Schools	NA		NA
20	Dispensary	NA		NA
21	Club	NA		NA
22	Others			
B-4	Services / facilities to be transferred to competent authority			
23				


KULMEET SHANGARI
ARCHITECT
CA/97/21741